BuildRight

BuildRight Infra Pvt Ltd

Sample – Water Treatment Plant

DPR-004 · 10-Nov-2026

Project ref: DEMO/2026

Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 10 November 2026 · Report No. DPR-004 · Submitted

31	28	3	258	2	284,862.50
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

6 of 6 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	WTP-ME-2001 / EQ-01 Backwash pump set		Om Rebar Works	Nos	2	1	1	1	50%	
2	WTP-ST-1001 / 1457 Main steel		Om Rebar Works	MT	60	6.5	26	34	43.3%	
3	C-110 Raft reinforcement		Om Rebar Works	MT	42	3.8	15.1	26.9	36%	
4	C-100 Excavation			m^3	1,800	155	610	1,190	33.9%	
5	WTP-ST-1001 / 1457 Main steel		Shree Formwork	MT	40	4	8	32	20%	
6	C-120 Wall shuttering		Shree Formwork	m^2	950	56	114	836	12%	

2. MANPOWER

Total 31 nos · 258 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Om Rebar Works	Bar bender	C-110 Raft reinforcement	10	8	80	9,000.00
2	Subcon.	Shree Formwork	Carpenter	C-120 Wall shuttering	8	9	72	9,025.00
3	Subcon.	Shree Formwork	Helper	C-120 Wall shuttering	10	8	80	6,500.00
4	Dept.	Civil	Site engineer		2	9	18	5,937.50
5	Dept.	Safety (HSE)	Safety officer		1	8	8	2,000.00
		TOTAL			**31**		**258**	**32,462.50**

3. COST OF THE DAY

₹ 284,862.50

32,462.50	16,800.00	235,600.00	0.00	284,862.50
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
C-110 Raft reinforcement	80	3.8 MT	244,600.00	64,368.42	30,575.00
C-120 Wall shuttering	152	56 m^2	15,525.00	277.23	1,940.63
C-100 Excavation	0	155 m^3	16,800.00	108.39	2,100.00
General / overheads	26	-	7,937.50	-	992.19

PREPARED BY	CHECKED BY	APPROVED BY
R. Patil		