BuildRight

BuildRight Infra Pvt Ltd
Hospital Block G+8
Progress & cost · Whole project
Project ref: DEMO/2026
Contract no: 45/2026

ACTIVITY PROGRESS & COST REPORT

Whole project · calendar 8 h/day

57.55 %	59.89 %	27 / 60	1	11	96,194
OVERALL PROGRESS	PLANNED TO DATE	COMPLETED	IN PROGRESS	DELAYED	MAN-HOURS

P1 PLANT 1 › P1-U1 UNIT 1 › P1-U1-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U1-A1-001	Excavation	Mechanised	Shree Formwork / Civil	m³	1,150.6	1,909.23	0	100%	100	14-Jul-2026	03-Aug-2026	106.07	Completed
P1-U1-A1-002	PCC below footings	Manual	Shree Formwork / Civil	m³	72.9	156.8	0	100%	100	23-Jul-2026	30-Jul-2026	22.4	Completed
P1-U1-A1-003	Footing reinforcement	Conventional	Om Rebar Works / Civil	MT	20.5	21.39	0	100%	100	25-Jul-2026	03-Aug-2026	2.67	Completed
P1-U1-A1-004	Footing concrete	Pump placement	Patil Masonry / Civil	m³	146.4	234.26	0	100%	100	29-Jul-2026	07-Aug-2026	26.03	Completed
P1-U1-A1-005	Column shuttering	Conventional shuttering	Sai Concrete / Civil	m²	744.6	806.67	0	100%	100	03-Aug-2026	19-Aug-2026	53.78	Completed
P1-U1-A1-006	Brick masonry	Manual	Om Rebar Works / Civil	m³	284.4	297.16	0	100%	100	10-Aug-2026	05-Sep-2026	12.38	Completed
P1-U1-A1-007	Internal plaster	Manual	Om Rebar Works / Civil	m²	2,708.3	2,716.88	0	100%	100	22-Aug-2026	18-Sep-2026	118.13	Completed
P1-U1-A1-008	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	3,669.6	3,651.11	18.49	99.5%	100	08-Sep-2026	12-Nov-2026	152.13	Delayed
P1-U1-A1-009	Structural steel erection	Crane & bucket	Patil Masonry / Civil	MT	42.8	46.61	0	100%	100	21-Sep-2026	10-Oct-2026	2.74	Completed

P1 PLANT 1 › P1-U1 UNIT 1 › P1-U1-A2 AREA 2

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U1-A2-010	Excavation	Mechanised	Om Rebar Works / Civil	m³	703.7	788.59	0	100%	100	03-Aug-2026	21-Aug-2026	46.39	Completed
P1-U1-A2-011	PCC below footings	Manual	Patil Masonry / Civil	m³	64.1	91.31	0	100%	100	11-Aug-2026	15-Aug-2026	18.26	Completed
P1-U1-A2-012	Footing concrete	Pump placement	Shree Formwork / Civil	m³	134.8	148.18	0	100%	100	13-Aug-2026	22-Aug-2026	16.46	Completed
P1-U1-A2-013	Column shuttering	Conventional shuttering	Shree Formwork / Civil	m²	749.6	774.24	0	100%	100	19-Aug-2026	07-Sep-2026	45.54	Completed
P1-U1-A2-014	Slab concrete	Pump placement	Om Rebar Works / Civil	m³	292.3	282.48	9.82	96.6%	100	27-Aug-2026	12-Nov-2026	23.54	Delayed
P1-U1-A2-015	Internal plaster	Manual	Om Rebar Works / Civil	m²	2,019.1	2,008.12	10.98	99.5%	100	02-Sep-2026	12-Nov-2026	71.72	Delayed
P1-U1-A2-016	Electrical conduiting	Manual	Om Rebar Works / Civil	Rm	3,024.5	3,123.36	0	100%	100	21-Sep-2026	24-Oct-2026	107.7	Completed
P1-U1-A2-017	Structural steel erection	Crane & bucket	Patil Masonry / Civil	MT	55.4	56.83	0	100%	100	05-Oct-2026	20-Oct-2026	4.06	Completed

P1 PLANT 1 › P1-U2 UNIT 2 › P1-U2-A1 AREA 1

7 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A1-018	Excavation	Mechanised	Sai Concrete / Civil	m³	898.3	905.27	0	100%	100	22-Aug-2026	08-Sep-2026	60.35	Completed
P1-U2-A1-019	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	28.1	29.31	0	100%	100	31-Aug-2026	09-Sep-2026	3.26	Completed
P1-U2-A1-020	Column shuttering	Conventional shuttering	Sai Concrete / Civil	m²	602.2	597.52	4.68	99.2%	100	05-Sep-2026	12-Nov-2026	39.84	Delayed

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A1-021	Brick masonry	Manual	Om Rebar Works / Civil	m³	344.6	354.31	0	100%	100	14-Sep-2026	01-Oct-2026	23.62	Completed
P1-U2-A1-022	Internal plaster	Manual	Shree Formwork / Civil	m²	2,451.3	2,455.6	0	100%	100	25-Sep-2026	26-Oct-2026	90.95	Completed
P1-U2-A1-023	Electrical conduiting	Manual	Patil Masonry / Civil	Rm	2,910.3	3,032.25	0	100%	100	15-Oct-2026	05-Nov-2026	159.59	Completed
P1-U2-A1-024	Structural steel erection	Crane & bucket	Sai Concrete / Civil	MT	35.8	17.76	18.04	49.6%	80	29-Oct-2026	25-Nov-2026	1.62	Delayed

P1 PLANT 1 › P1-U2 UNIT 2 › P1-U2-A2 AREA 2

7 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A2-025	PCC below footings	Manual	Patil Masonry / Civil	m³	73.3	78.01	0	100%	100	11-Sep-2026	17-Sep-2026	13	Completed
P1-U2-A2-026	Footing reinforcement	Conventional	Om Rebar Works / Civil	MT	33	36.87	0	100%	100	14-Sep-2026	22-Sep-2026	4.61	Completed
P1-U2-A2-027	Column shuttering	Conventional shuttering	Om Rebar Works / Civil	m²	800.2	835.14	0	100%	100	18-Sep-2026	09-Oct-2026	46.4	Completed
P1-U2-A2-028	Slab concrete	Pump placement	Shree Formwork / Civil	m³	288.2	331.32	0	100%	100	25-Sep-2026	09-Oct-2026	25.49	Completed
P1-U2-A2-029	Brick masonry	Manual	Om Rebar Works / Civil	m³	310	320.74	0	100%	100	03-Oct-2026	06-Nov-2026	10.69	Completed
P1-U2-A2-030	Electrical conduiting	Manual	Patil Masonry / Civil	Rm	4,136.4	3,125.04	1,011.36	75.6%	100	20-Oct-2026	19-Nov-2026	164.48	Delayed
P1-U2-A2-031	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	37.4	18.45	18.95	49.3%	68.75	30-Oct-2026	24-Nov-2026	1.85	Delayed

P2 PLANT 2 › P2-U1 UNIT 1 › P2-U1-A1 AREA 1

6 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U1-A1-032	Excavation	Mechanised	Sai Concrete / Civil	m³	1,169.1	1,350.58	0	100%	100	30-Sep-2026	15-Oct-2026	96.47	Completed
P2-U1-A1-033	PCC below footings	Manual	Sai Concrete / Civil	m³	73.7	97.07	0	100%	100	06-Oct-2026	15-Oct-2026	10.79	Completed
P2-U1-A1-034	Brick masonry	Manual	Patil Masonry / Civil	m³	385.8	245.99	139.81	63.8%	100	09-Oct-2026	30-Nov-2026	8.79	Delayed
P2-U1-A1-035	Internal plaster	Manual	Patil Masonry / Civil	m²	3,155.6	1,814.6	1,341	57.5%	48.28	27-Oct-2026	23-Nov-2026	139.59	In progress
P2-U1-A1-036	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	2,871.6	0	2,871.6	0%	0	-	30-Nov-2026	0	Not started
P2-U1-A1-037	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	49.5	0	49.5	0%	0	-	02-Dec-2026	0	Not started

P2 PLANT 2 › P2-U1 UNIT 1 › P2-U1-A2 AREA 2

5 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U1-A2-038	Excavation	Mechanised	Sai Concrete / Civil	m³	1,081.5	1,127.18	0	100%	100	19-Oct-2026	09-Nov-2026	59.33	Completed
P2-U1-A2-039	Column shuttering	Conventional shuttering	Sai Concrete / Civil	m²	768.1	459.9	308.2	59.9%	70.59	29-Oct-2026	20-Nov-2026	41.81	Delayed
P2-U1-A2-040	Slab concrete	Pump placement	Shree Formwork / Civil	m³	222.1	34.74	187.36	15.6%	33.33	09-Nov-2026	24-Nov-2026	17.37	Delayed
P2-U1-A2-041	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	4,043.5	0	4,043.5	0%	0	-	28-Nov-2026	0	Not started
P2-U1-A2-042	Structural steel erection	Crane & bucket	Sai Concrete / Civil	MT	45.9	0	45.9	0%	0	-	28-Nov-2026	0	Not started

P2 PLANT 2 › P2-U2 UNIT 2 › P2-U2-A1 AREA 1

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A1-043	Excavation	Mechanised	Patil Masonry / Civil	m³	713.9	99.93	613.97	14%	21.43	09-Nov-2026	26-Nov-2026	49.97	Delayed
P2-U2-A1-044	PCC below footings	Manual	Shree Formwork / Civil	m³	90.6	0	90.6	0%	0	-	16-Nov-2026	0	Not started
P2-U2-A1-045	Footing reinforcement	Conventional	Shree Formwork / Civil	MT	34.6	0	34.6	0%	0	-	24-Nov-2026	0	Not started
P2-U2-A1-046	Footing concrete	Pump placement	Patil Masonry / Civil	m³	139.4	0	139.4	0%	0	-	21-Nov-2026	0	Not started
P2-U2-A1-047	Column shuttering	Conventional shuttering	Om Rebar Works / Civil	m²	548.5	0	548.5	0%	0	-	27-Nov-2026	0	Not started
P2-U2-A1-048	Slab concrete	Pump placement	Shree Formwork / Civil	m³	270.6	0	270.6	0%	0	-	25-Nov-2026	0	Not started
P2-U2-A1-049	Brick masonry	Manual	Sai Concrete / Civil	m³	315.9	0	315.9	0%	0	-	03-Dec-2026	0	Not started
P2-U2-A1-050	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	55.7	0	55.7	0%	0	-	02-Dec-2026	0	Not started

P2 PLANT 2 › P2-U2 UNIT 2 › P2-U2-A2 AREA 2

10 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A2-051	Excavation	Mechanised	Sai Concrete / Civil	m³	819.1	0	819.1	0%	0	-	26-Nov-2026	0	Not started
P2-U2-A2-052	PCC below footings	Manual	Patil Masonry / Civil	m³	61.3	0	61.3	0%	0	-	18-Nov-2026	0	Not started
P2-U2-A2-053	Footing reinforcement	Conventional	Shree Formwork / Civil	MT	31.2	0	31.2	0%	0	-	21-Nov-2026	0	Not started

BuildRight

BuildRight Infra Pvt Ltd

Hospital Block G+8

Progress & cost · Whole project
Project ref: DEMO/2026
Contract no: 45/2026

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A2-054	Footing concrete	Pump placement	Patil Masonry / Civil	m³	190.3	0	190.3	0%	0	-	19-Nov-2026	0	Not started
P2-U2-A2-055	Column shuttering	Conventional shuttering	Patil Masonry / Civil	m²	667.8	0	667.8	0%	0	-	25-Nov-2026	0	Not started
P2-U2-A2-056	Slab concrete	Pump placement	Sai Concrete / Civil	m³	252.7	0	252.7	0%	0	-	20-Nov-2026	0	Not started
P2-U2-A2-057	Brick masonry	Manual	Sai Concrete / Civil	m³	253.3	0	253.3	0%	0	-	02-Dec-2026	0	Not started
P2-U2-A2-058	Internal plaster	Manual	Sai Concrete / Civil	m²	2,826	0	2,826	0%	0	-	15-Dec-2026	0	Not started
P2-U2-A2-059	Electrical conduiting	Manual	Patil Masonry / Civil	Rm	2,466.3	0	2,466.3	0%	0	-	04-Dec-2026	0	Not started
P2-U2-A2-060	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	34.3	0	34.3	0%	0	-	30-Nov-2026	0	Not started

COST BY ACTIVITY

₹ 42,536,914.41

10,326,759.25	4,087,809.50	28,062,845.66	59,500.00	42,536,914.41	58,061,656.63
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	ACTUAL TOTAL (₹)	PLANNED BUDGET (₹)

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U1-A1-001 Excavation	210,275.00	358,893.50	0.00	0.00	569,168.50	298.11/m³	31,620.47	82.92	2,536	54,600.00	54,600.00
P1-U1-A1-002 PCC below footings	124,175.00	0.00	752,640.00	0.00	876,815.00	5,591.93/m³	125,259.29	101.12	1,228	372,720.00	372,720.00
P1-U1-A1-003 Footing reinforcement	119,400.00	0.00	1,322,971.50	0.00	1,442,371.50	67,432.05/MT	180,296.44	95.67	1,248	1,305,725.00	1,305,725.00
P1-U1-A1-004 Footing concrete	151,800.00	132,000.00	1,319,528.02	0.00	1,603,328.02	6,844.22/m³	178,147.56	97.81	1,552	870,234.60	870,234.60
P1-U1-A1-005 Column shuttering	242,825.00	0.00	0.00	0.00	242,825.00	301.02/m²	16,188.33	102.80	2,362	72,000.00	72,000.00

BuildRight

BuildRight Infra Pvt Ltd

Hospital Block G+8

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U1-A1-006 Brick masonry	409,618.75	0.00	1,092,063.00	0.00	1,501,681.75	5,053.45/m³	62,570.07	100.54	4,074	110,390.34	110,390.34
P1-U1-A1-007 Internal plaster	375,075.00	0.00	83,737.50	0.00	458,812.50	168.87/m²	19,948.37	103.27	3,632	1,185,195.50	1,185,195.50
P1-U1-A1-008 Electrical conduiting	414,681.25	0.00	0.00	0.00	414,681.25	113.58/Rm	17,278.39	111.12	3,732	132,000.00	131,340.00
P1-U1-A1-009 Structural steel erection	304,950.00	0.00	3,355,920.00	0.00	3,660,870.00	78,542.59/MT	215,345.29	111.46	2,736	3,218,400.00	3,218,400.00
P1-U1-A2-010 Excavation	212,793.75	331,382.50	0.00	0.00	544,176.25	690.06/m³	32,010.37	83.58	2,546	54,600.00	54,600.00
P1-U1-A2-011 PCC below footings	74,925.00	0.00	438,288.00	0.00	513,213.00	5,620.56/m³	102,642.60	109.54	684	336,180.00	336,180.00
P1-U1-A2-012 Footing concrete	141,600.00	118,800.00	834,660.90	0.00	1,095,060.90	7,390.07/m³	121,673.43	103.21	1,372	810,594.70	810,594.70
P1-U1-A2-013 Column shuttering	300,287.50	0.00	0.00	0.00	300,287.50	387.85/m²	17,663.97	105.22	2,854	78,000.00	78,000.00
P1-U1-A2-014 Slab concrete	196,600.00	171,600.00	1,591,139.25	0.00	1,959,339.25	6,936.21/m³	163,278.27	100.92	1,948	1,697,752.83	1,640,708.33
P1-U1-A2-015 Internal plaster	446,575.00	0.00	61,176.50	0.00	507,751.50	252.85/m²	18,133.98	102.14	4,372	925,553.50	920,555.51
P1-U1-A2-016 Electrical conduiting	499,525.00	0.00	0.00	0.00	499,525.00	159.93/Rm	17,225.00	109.07	4,580	132,000.00	132,000.00
P1-U1-A2-017 Structural steel erection	240,150.00	0.00	4,091,760.00	0.00	4,331,910.00	76,225.76/MT	309,422.14	115.24	2,084	4,111,200.00	4,111,200.00
P1-U2-A1-018 Excavation	206,700.00	298,869.50	0.00	0.00	505,569.50	558.47/m³	33,704.63	85.27	2,424	50,700.00	50,700.00
P1-U2-A1-019 Footing reinforcement	141,431.25	0.00	1,812,823.50	0.00	1,954,254.75	66,675.36/MT	217,139.42	99.32	1,424	1,791,985.00	1,791,985.00
P1-U2-A1-020 Column shuttering	273,806.25	0.00	0.00	0.00	273,806.25	458.24/m²	18,253.75	104.67	2,616	78,000.00	77,391.60
P1-U2-A1-021 Brick masonry	208,343.75	0.00	1,302,089.25	0.00	1,510,433.00	4,263.03/m³	100,695.53	101.43	2,054	99,432.81	99,432.81
P1-U2-A1-022 Internal plaster	445,887.50	0.00	75,614.00	0.00	521,501.50	212.37/m²	19,314.87	100.79	4,424	1,114,750.50	1,114,750.50
P1-U2-A1-023 Electrical conduiting	348,675.00	0.00	0.00	0.00	348,675.00	114.99/Rm	18,351.32	110.34	3,160	138,600.00	138,600.00
P1-U2-A1-024 Structural steel erection	186,862.50	0.00	1,278,720.00	0.00	1,465,582.50	82,521.54/MT	133,234.77	119.63	1,562	2,685,600.00	1,332,326.16
P1-U2-A2-025 PCC below footings	75,350.00	0.00	374,448.00	0.00	449,798.00	5,765.90/m³	74,966.33	101.28	744	380,340.00	380,340.00
P1-U2-A2-026 Footing reinforcement	112,818.75	0.00	2,280,409.50	0.00	2,393,228.25	64,909.91/MT	299,153.53	98.96	1,140	2,084,250.00	2,084,250.00

BuildRight

BuildRight Infra Pvt Ltd

Hospital Block G+8

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U2-A2-027 Column shuttering	297,856.25	0.00	0.00	0.00	297,856.25	356.65/m²	16,547.57	102.99	2,892	60,000.00	60,000.00
P1-U2-A2-028 Slab concrete	188,050.00	171,600.00	1,866,242.75	0.00	2,225,892.75	6,718.26/m³	171,222.52	101.32	1,856	1,697,458.55	1,697,458.55
P1-U2-A2-029 Brick masonry	497,856.25	0.00	1,178,719.50	0.00	1,676,575.75	5,227.21/m³	55,885.86	102.40	4,862	144,778.50	144,778.50
P1-U2-A2-030 Electrical conduiting	290,550.00	0.00	0.00	0.00	290,550.00	92.97/Rm	15,292.11	106.90	2,718	112,200.00	84,767.10
P1-U2-A2-031 Structural steel erection	148,962.50	0.00	1,328,400.00	0.00	1,477,362.50	80,073.85/MT	147,736.25	111.83	1,332	2,808,000.00	1,385,186.40
P2-U1-A1-032 Excavation	166,400.00	256,352.50	0.00	0.00	422,752.50	313.02/m³	30,196.61	82.54	2,016	39,000.00	39,000.00
P2-U1-A1-033 PCC below footings	151,731.25	0.00	465,936.00	0.00	617,667.25	6,363.11/m³	68,629.69	101.02	1,502	387,960.00	387,960.00
P2-U1-A1-034 Brick masonry	451,025.00	0.00	904,013.25	0.00	1,355,038.25	5,508.51/m³	48,394.22	99.43	4,536	151,035.63	96,300.32
P2-U1-A1-035 Internal plaster	214,612.50	0.00	55,863.50	0.00	270,476.00	149.06/m²	20,805.85	103.38	2,076	1,380,206.00	793,618.45
P2-U1-A1-036 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	105,600.00	0.00
P2-U1-A1-037 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	3,693,600.00	0.00
P2-U1-A2-038 Excavation	262,031.25	368,897.50	0.00	0.00	630,928.75	559.74/m³	33,206.78	82.76	3,166	62,400.00	62,400.00
P2-U1-A2-039 Column shuttering	189,231.25	0.00	0.00	0.00	189,231.25	411.46/m²	17,202.84	104.90	1,804	102,000.00	61,077.60
P2-U1-A2-040 Slab concrete	30,843.75	26,400.00	195,681.74	0.00	252,925.49	7,280.53/m³	126,462.75	100.80	306	1,302,333.78	203,685.00
P2-U1-A2-041 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	99,000.00	0.00
P2-U1-A2-042 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	3,420,000.00	0.00
P2-U2-A1-043 Excavation	32,500.00	35,014.00	0.00	0.00	67,514.00	675.61/m³	33,757.00	81.25	400	54,600.00	7,644.00
P2-U2-A1-044 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	463,380.00	0.00
P2-U2-A1-045 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,199,410.00	0.00
P2-U2-A1-046 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	836,505.35	0.00
P2-U2-A1-047 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	90,000.00	0.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P2-U2-A1-048 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,592,622.15	0.00
P2-U2-A1-049 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	116,321.87	0.00
P2-U2-A1-050 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	4,140,000.00	0.00
P2-U2-A2-051 Excavation	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	54,600.00	0.00
P2-U2-A2-052 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	328,440.00	0.00
P2-U2-A2-053 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,983,720.00	0.00
P2-U2-A2-054 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,117,512.33	0.00
P2-U2-A2-055 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	78,000.00	0.00
P2-U2-A2-056 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,468,995.93	0.00
P2-U2-A2-057 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	104,461.76	0.00
P2-U2-A2-058 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,253,310.00	0.00
P2-U2-A2-059 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	138,600.00	0.00
P2-U2-A2-060 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,584,800.00	0.00
General / overheads	939,978.00	1,818,000.00	0.00	59,500.00	2,817,478.00	-	-	-	3,640	-	-
TOTAL	**10,326,759.25**	**4,087,809.50**	**28,062,845.66**	**59,500.00**	**42,536,914.41**				**96,194**	**58,061,656.63**	**27,498,095.97**

SUBCONTRACTOR-WISE MANPOWER & WORK DONE

Subcontractor	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)

BuildRight

BuildRight Infra Pvt Ltd

Hospital Block G+8

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

Subcontractor	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Om Rebar Works	4,168.5	33,348	3,376,462.50	18	DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 126 m²; Footing reinforcement: 58.26 MT; DWG-P1-U1-A2-S-102 / 1452 Main steel – columns & beams: 40 MT; Excavation: 788.59 m³; DWG-P1-U2-A1-S-103 / 1453 Main steel – columns & beams: 60 MT; DWG-P1-U2-A1-S-103 / 1463 Secondary steel – bracings: 33.37 MT; Brick masonry: 972.21 m³; DWG-P1-U2-A2-S-104 / 1454 Main steel – columns & beams: 37.84 MT; DWG-P1-U2-A2-S-104 / EQ-04 Pump set with motor: 2 Nos; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 84 m²; Internal plaster: 4725 m²; Slab concrete: 282.48 m³; Column shuttering: 835.14 m²; Electrical conduiting: 3123.36 Rm
Patil Masonry	2,586.25	20,690	2,184,537.50	18	DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 126 m²; DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams: 43.93 MT; DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 79.24 m²; Footing concrete: 234.26 m³; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 126 m²; DWG-P1-U2-A1-S-103 / EQ-03 Pump set with motor: 2 Nos; PCC below footings: 169.32 m³; DWG-P1-U2-A2-S-104 / 1464 Secondary steel – bracings: 33.84 MT; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 126 m²; EQ-04 Pump set with motor: 0.5 Nos; Structural steel erection: 103.44 MT; Brick masonry: 245.99 m³; Electrical conduiting: 6157.29 Rm; Internal plaster: 1814.6 m²; Excavation: 99.93 m³
Sai Concrete	2,359.5	18,876	1,821,018.75	17	DWG-P1-U1-A1-S-101 / EQ-01 Pump set with motor: 2 Nos; DWG-P1-U1-A1-S-101 / 1461 Secondary steel – bracings: 35 MT; DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams: 103.5 MT; DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 121.87 m²; DWG-P1-U1-A2-S-102 / 1462 Secondary steel – bracings: 33.86 MT; DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 126 m²; DWG-P1-U2-A1-S-103 / 1453 Main steel – columns & beams: 40 MT; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 126 m²; Column shuttering: 1864.09 m²; Excavation: 3383.03 m³; Footing reinforcement: 29.31 MT; PCC below footings: 97.07 m³; Structural steel erection: 17.76 MT
Shree Formwork	2,455	19,640	2,004,762.50	15	Excavation: 1909.23 m³; PCC below footings: 156.8 m³; DWG-P1-U1-A2-S-102 / EQ-02 Pump set with motor: 2 Nos; DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 84 m²; DWG-P1-U1-A2-S-102 / 1452 Main steel – columns & beams: 60 MT; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 84 m²; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 126 m²; Footing concrete: 148.18 m³; DWG-P1-U2-A2-S-104 / 1454 Main steel – columns & beams: 58.21 MT; Column shuttering: 774.24 m²; Electrical conduiting: 3651.11 Rm; Internal plaster: 2455.6 m²; Slab concrete: 366.06 m³; Structural steel erection: 18.45 MT
TOTAL	**11,569.25**	**92,554**	**9,386,781.25**		

DEPARTMENT-WISE MANPOWER & ACTIVITIES

Department	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Civil	351	2,808	926,250.00	39	Excavation: 6180.78 m³; PCC below footings: 423.19 m³; Footing reinforcement: 87.57 MT; Footing concrete: 382.44 m³; Column shuttering: 3473.47 m²; Brick masonry: 1218.2 m³; Internal plaster: 8995.2 m²; Slab concrete: 648.54 m³; Electrical conduiting: 12931.76 Rm; Structural steel erection: 139.65 MT
HVAC	104	832	13,728.00	0	
TOTAL	**455**	**3,640**	**939,978.00**		