BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

DPR register · 12-Oct-2026 → 10-Nov-2026

Project ref: DEMO/2026

Contract no: 45/2026

DAILY PROGRESS REPORT REGISTER

12-Oct-2026 → 10-Nov-2026

27	10,120	85,001	374.8	1,174	8
REPORTS	MAN-DAYS	MAN-HOURS	AVG MANPOWER / DAY	MACHINE-HOURS	HOURS LOST

No.	Date	Status	Weather	Subcon.	Dept.	Total	Man-hrs	Machines	Activities	Hindr.	Prepared by	Cost (₹)	Remarks
MDD-231	12-Oct-2026	Approved	Sunny	361	4	365	3,053	7	21	0	Site engineer	1,034,081.34	Day 151 – work as per plan
MDD-232	13-Oct-2026	Approved	Sunny	330	4	334	2,827	6	21	0	Site engineer	850,312.65	Day 152 – work as per plan.
MDD-233	14-Oct-2026	Approved	Sunny	350	4	354	2,881	6	21	0	Site engineer	1,011,401.63	Day 153 – work as per plan
MDD-234	15-Oct-2026	Approved	Sunny	387	4	391	3,255	6	21	0	Site engineer	908,379.91	Day 154 – work as per plan
MDD-235	16-Oct-2026	Approved	Sunny	373	4	377	3,067	6	21	0	Site engineer	999,007.00	Day 155 – work as per plan
MDD-236	17-Oct-2026	Approved	Light rain	347	4	351	2,857	5	20	0	Site engineer	754,785.88	Day 156 – work as per plan
MDD-237	19-Oct-2026	Approved	Sunny	397	4	401	3,429	7	21	0	Site engineer	978,741.44	Day 158 – work as per plan
MDD-238	20-Oct-2026	Approved	Sunny	385	4	389	3,193	8	23	0	Site engineer	1,037,880.24	Day 159 – work as per plan
MDD-239	21-Oct-2026	Approved	Sunny	331	4	335	2,881	7	20	0	Site engineer	786,485.11	Day 160 – work as per plan
MDD-240	22-Oct-2026	Approved	Sunny	325	4	329	2,771	7	20	0	Site engineer	790,214.21	Day 161 – work as per plan
MDD-241	23-Oct-2026	Approved	Sunny	319	4	323	2,655	7	18	0	Site engineer	983,057.10	Day 162 – work as per plan
MDD-242	24-Oct-2026	Approved	Sunny	334	4	338	2,857	7	19	0	Site engineer	675,248.57	Day 163 – work as per plan

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

DPR register · 12-Oct-2026 → 10-Nov-2026

Project ref: DEMO/2026

Contract no: 45/2026

No.	Date	Status	Weather	Subcon.	Dept.	Total	Man-hrs	Machines	Activities	Hindr.	Prepared by	Cost (₹)	Remarks
MDD-243	26-Oct-2026	Approved	Light rain	369	4	373	3,159	7	19	0	Site engineer	932,131.77	Day 165 – work as per plan
MDD-244	27-Oct-2026	Approved	Sunny	350	4	354	3,057	7	21	0	Site engineer	974,240.43	Day 166 – work as per plan
MDD-245	27-Oct-2026	Approved	Sunny	379	4	383	3,261	6	20	0	Site engineer	555,477.32	Day 166 – work as per plan
MDD-246	28-Oct-2026	Approved	Light rain	384	4	388	3,135	5	20	0	Site engineer	1,009,667.30	Day 167 – work as per plan..
MDD-247	29-Oct-2026	Approved	Sunny	363	4	367	3,099	5	21	0	Site engineer	934,342.45	Day 168 – work as per plan
MDD-248	30-Oct-2026	Approved	Sunny	338	4	342	2,845	5	22	0	Site engineer	997,174.71	Day 169 – work as per plan
MDD-249	31-Oct-2026	Approved	Light rain	403	4	407	3,353	7	24	0	Site engineer	1,162,073.21	Day 170 – work as per plan
MDD-250	02-Nov-2026	Approved	Sunny	444	4	448	3,751	7	25	0	Site engineer	1,574,995.66	Day 172 – work as per plan.
MDD-251	03-Nov-2026	Approved	Sunny	457	4	461	4,049	7	24	1	Site engineer	1,499,359.91	Day 173 – work as per plan
MDD-252	04-Nov-2026	Submitted	Sunny	375	4	379	3,279	7	23	0	Site engineer	1,205,489.26	Day 174 – work as per plan.
MDD-253	05-Nov-2026	Submitted	Sunny	455	4	459	3,939	7	24	0	Site engineer	1,419,642.36	Day 175 – work as per plan
MDD-254	06-Nov-2026	Submitted	Sunny	438	4	442	3,715	7	25	1	Site engineer	1,488,133.07	Day 176 – work as per plan..
MDD-255	07-Nov-2026	Submitted	Sunny	336	4	340	2,875	5	20	0	Site engineer	1,557,520.80	Day 177 – work as per plan
MDD-256	09-Nov-2026	Draft	Sunny	361	4	365	3,081	6	21	0	Site engineer	1,407,773.35	Day 179 – work as per plan
MDD-257	10-Nov-2026	Draft	Light rain	321	4	325	2,677	6	20	0	Site engineer	1,662,794.33	Day 180 – work as per plan

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

DPR register · 12-Oct-2026 → 10-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

No.	Date	Status	Weather	Subcon.	Dept.	Total	Man-hrs	Machines	Activities	Hindr.	Prepared by	Cost (₹)	Remarks
	TOTAL			**10,012**	**108**	**10,120**	**85,001**					**29,190,411.01**	

SUBCONTRACTOR-WISE MAN-DAYS

Subcontractor	Man-days	Man-hours	Avg / day
Steelfab Erectors	2,760	23,022	102.2
Sai Concrete	2,656	22,292	98.4
Om Rebar Works	1,807	15,084	66.9
Shree Formwork	1,423	12,160	52.7
Patil Masonry	801	6,738	29.7
Volt Electricals	565	4,760	20.9

DEPARTMENT-WISE MAN-DAYS

Department	Man-days	Man-hours	Avg / day
Civil	81	729	3
HVAC	27	216	1

TRADE-WISE MAN-DAYS

Trade	Man-days	Man-hours	Avg / day
Helper	5,611	47,154	207.8
Mason	2,454	20,732	90.9
Electrician	922	7,710	34.1
Carpenter	647	5,330	24
Welder	325	2,678	12
Site engineer	81	729	3

Trade	Man-days	Man-hours	Avg / day
Bar bender	53	452	2
Safety officer	27	216	1

NOTE

Generated by the SiteNotes heavy demo.

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-231 · 12-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Monday, 12 October 2026 · Report No. MDD-231 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

365	361	4	3,053	7	1,034,081.34
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	67.17	3,614.58	383.52	90.4%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	86.89	3,623.07	536.83	87.1%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	53.61	3,427.04	1,407.06	70.9%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	92.29	3,159.44	389.46	89%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	53.36	2,671.28	2,285.22	53.9%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	99.71	1,868.8	2,424	43.5%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	66.04	1,326.9	3,063.3	30.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-231 · 12-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	36.03	663.26	205.44	76.4%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	96.55	2,671.39	3,199.71	45.5%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	1.78	43.45	23.85	64.6%	
11	P2-U1-A2-062 Slab concrete	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m³	317.2	14.81	326.53	0	100%	
12	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	8.06	148.74	391.16	27.5%	
13	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	19.53	176.35	115.45	60.4%	
14	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	14.73	167.72	164.28	50.5%	
15	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	137.49	1,173.52	4,436.58	20.9%	
16	P2-U3-A1-085 Footing concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	192.5	26.07	134.38	58.12	69.8%	
17	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	80.53	627.13	995.97	38.6%	
18	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	35.06	188.13	784.07	19.4%	
19	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	7.2	18.33	423.47	4.1%	
20	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	41.69	41.69	1,090.71	3.7%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.48	81.83	0	100%	

2. MANPOWER

Total 365 nos · 3,053 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	10	8	80	9,500.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	12	8	96	7,800.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	9	8	72	8,550.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	13	8	104	8,450.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	8	8	64	7,600.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	8	8	64	5,200.00
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	7	8	56	7,700.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	10	8	80	6,500.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	10	8	80	9,500.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	9	8	72	5,850.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	10	8	80	9,500.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	13	8	104	8,450.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	4	10	40	5,225.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	12	10	120	10,725.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	4	10	40	5,500.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	12	10	120	10,725.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	12	8	96	7,800.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	6	8	48	7,200.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	5	8	40	3,250.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-062 Slab concrete	5	8	40	4,750.00
22	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-062 Slab concrete	8	8	64	5,200.00
23	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	13	8	104	12,350.00
24	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	5	8	40	3,250.00
25	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	10	8	80	9,500.00
26	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	15	8	120	9,750.00
27	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	9	10	90	11,756.25
28	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	5	10	50	4,468.75
29	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	4	8	32	4,400.00
30	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	11	8	88	7,150.00
31	Subcon.	Sai Concrete	Mason	P2-U3-A1-085 Footing concrete	13	10	130	16,981.25
32	Subcon.	Sai Concrete	Helper	P2-U3-A1-085 Footing concrete	6	10	60	5,362.50
33	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	10	8	80	6,500.00
34	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	12	8	96	7,800.00
35	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	13	8	104	13,000.00
36	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	6	8	48	3,900.00
37	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	4	8	32	3,800.00
38	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	6	8	48	3,900.00
39	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	12	8	96	12,000.00
40	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	9	8	72	5,850.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**365**		**3,053**	**317,832.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	112	934
Steelfab Erectors	Subcontractor	92	736
Om Rebar Works	Subcontractor	74	624
Volt Electricals	Subcontractor	36	316
Shree Formwork	Subcontractor	32	288
Patil Masonry	Subcontractor	15	120
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**365**	**3,053**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U1-A2-062 Slab concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
4	Concrete pump	Hired	P2-U3-A1-085 Footing concrete	1	6	0	0	13,200.00
5	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
6	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**39**	**2.5**	**60**	**92,058.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	5.4	2,079.00
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	7	2,695.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	8.6	4.3	1,655.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	4.3	1,655.50
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	16	8	3,080.00
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	10.6	5.3	2,040.50
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	1.78	128,160.00
8	RMC M30	Material	P2-U1-A2-062 Slab concrete	m³	0	14.81	83,421.03
9	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	4,030	29,620.50
10	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	0	19.53	110,007.61
11	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	29.46	14.73	82,970.41
12	RMC M30	Material	P2-U3-A1-085 Footing concrete	m³	0	26.07	146,845.79
13	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	3,600	26,460.00
14	Scaffolding hire	Non-material		LS	0	1	3,500.00
	TOTAL						**624,190.84**

5. COST OF THE DAY

₹ 1,034,081.34

317,832.00	92,058.50	620,690.84	3,500.00	1,034,081.34
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	176	67.17 m²	19,379.00	288.51	2,422.38
P1-U2-A2-031 Internal plaster	176	86.89 m²	19,695.00	226.67	2,461.88
P1-U2-A1-025 Internal plaster	128	53.61 m²	14,455.50	269.64	1,806.94
P1-U1-A1-008 Electrical conduiting	136	92.29 Rm	14,200.00	153.86	1,775.00
P2-U1-A1-055 Internal plaster	152	53.36 m²	17,005.50	318.69	2,125.69

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A1-039 Internal plaster	184	99.71 m²	21,030.00	210.91	2,628.75
P1-U3-A2-048 Internal plaster	160	66.04 m²	17,990.50	272.42	2,248.81
P2-U2-A1-069 Column shuttering	160	36.03 m²	16,225.00	450.32	2,028.13
P1-U2-A1-026 Electrical conduiting	184	96.55 Rm	19,900.00	206.11	2,487.50
P1-U2-A2-032 Structural steel erection	88	1.78 MT	138,610.00	77,870.79	17,326.25
P2-U1-A2-062 Slab concrete	104	14.81 m³	106,571.03	7,195.88	13,321.38
P2-U1-A2-063 Brick masonry	144	8.06 m³	45,220.50	5,610.48	5,652.56
P2-U2-A2-077 Footing concrete	200	19.53 m³	142,457.61	7,294.30	17,807.20
P2-U2-A1-070 Slab concrete	140	14.73 m³	112,395.41	7,630.37	14,049.43
P2-U1-A1-056 Electrical conduiting	120	137.49 Rm	11,550.00	84.01	1,443.75
P2-U3-A1-085 Footing concrete	190	26.07 m³	182,389.54	6,996.15	22,798.69
P2-U3-A2-092 Excavation	176	80.53 m³	35,558.50	441.56	4,444.81
P2-U2-A2-078 Column shuttering	152	35.06 m²	16,900.00	482.03	2,112.50
P2-U2-A1-071 Brick masonry	80	7.2 m³	34,160.00	4,744.44	4,270.00
P2-U3-A1-086 Column shuttering	168	41.69 m²	17,850.00	428.16	2,231.25
General / overheads	35	-	30,538.25	-	3,817.28

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**32**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 151 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-232 · 13-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 13 October 2026 · Report No. MDD-232 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

334	330	4	2,827	6	850,312.65
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	59.05	3,673.63	324.47	91.9%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	53.37	3,676.44	483.46	88.4%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	95.12	3,522.16	1,311.94	72.9%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	93.74	3,253.18	295.72	91.7%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	118.3	2,789.58	2,166.92	56.3%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	104.68	1,973.48	2,319.32	46%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	67.14	1,394.04	2,996.16	31.8%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-232 · 13-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	25.09	688.35	180.35	79.2%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	124.53	2,795.92	3,075.18	47.6%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	1.52	44.97	22.33	66.8%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	17.18	165.92	373.98	30.7%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	17.04	193.39	98.41	66.3%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	11.4	179.12	152.88	54%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	203.39	1,376.91	4,233.19	24.5%	
15	P2-U3-A1-085 Footing concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	192.5	16.16	150.54	41.96	78.2%	
16	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	50.61	677.74	945.36	41.8%	
17	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	32.25	220.38	751.82	22.7%	
18	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	9.82	28.15	413.65	6.4%	
19	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	43.15	84.84	1,047.56	7.5%	
20	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	2.37	119.36	0	100%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.38	83.21	0	100%	

2. MANPOWER

Total 334 nos · 2,827 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	13	10	130	16,981.25
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	14	10	140	12,512.50
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	13	8	104	12,350.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	12	8	96	7,800.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	5	8	40	4,750.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	12	8	96	7,800.00
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	4	8	32	4,400.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	7	8	56	4,550.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	8	8	64	7,600.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	14	8	112	9,100.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	7	8	56	6,650.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	4	10	40	5,225.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	7	10	70	6,256.25
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	8	8	64	8,000.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	6	8	48	3,900.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	7	8	56	7,700.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	10	8	80	6,500.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	4	8	32	4,800.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	12	8	96	7,800.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-232 · 13-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	5	8	40	4,750.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	6	8	48	3,900.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	7	8	56	6,650.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	6	8	48	3,900.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	13	8	104	12,350.00
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	14	8	112	9,100.00
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	10	10	100	15,125.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	11	10	110	9,831.25
29	Subcon.	Sai Concrete	Mason	P2-U3-A1-085 Footing concrete	7	8	56	6,650.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A1-085 Footing concrete	6	8	48	3,900.00
31	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	4	8	32	2,600.00
32	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	9	8	72	5,850.00
33	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	11	10	110	15,125.00
34	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	6	10	60	5,362.50
35	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	9	8	72	8,550.00
36	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	5	8	40	3,250.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	10	8	80	10,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	15	8	120	9,750.00
39	Dept.	Civil	Site engineer		3	9	27	8,906.25
40	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**334**		**2,827**	**296,207.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	103	824

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	80	728
Om Rebar Works	Subcontractor	58	464
Volt Electricals	Subcontractor	40	320
Shree Formwork	Subcontractor	28	246
Patil Masonry	Subcontractor	21	210
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**334**	**2,827**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-085 Footing concrete	1	6	0	0	13,200.00
4	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**2.5**	**60**	**78,858.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	4.7	1,809.50
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	4.3	1,655.50
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	7.6	2,926.00
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	9.5	3,657.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	8.4	3,234.00
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	5.4	2,079.00
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	3.04	1.52	109,440.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,590	63,136.50
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	34.08	17.04	95,982.06
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	22.8	11.4	64,213.35
11	RMC M30	Material	P2-U3-A1-085 Footing concrete	m³	32.32	16.16	91,025.24
12	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	4,910	36,088.50
	TOTAL						**475,247.15**

5. COST OF THE DAY

₹ 850,312.65

296,207.00	78,858.50	475,247.15	0.00	850,312.65
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	270	59.05 m²	31,303.25	530.11	3,912.91
P1-U2-A2-031 Internal plaster	200	53.37 m²	21,805.50	408.57	2,725.69
P1-U2-A1-025 Internal plaster	136	95.12 m²	15,476.00	162.70	1,934.50
P1-U1-A1-008 Electrical conduiting	88	93.74 Rm	8,950.00	95.48	1,118.75
P2-U1-A1-055 Internal plaster	176	118.3 m²	20,357.50	172.08	2,544.69
P1-U3-A1-039 Internal plaster	128	104.68 m²	15,734.00	150.31	1,966.75
P1-U3-A2-048 Internal plaster	110	67.14 m²	13,560.25	201.97	1,695.03
P2-U2-A1-069 Column shuttering	112	25.09 m²	11,900.00	474.29	1,487.50
P1-U2-A1-026 Electrical conduiting	136	124.53 Rm	14,200.00	114.03	1,775.00

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A2-032 Structural steel erection	128	1.52 MT	122,040.00	80,289.47	15,255.00
P2-U1-A2-063 Brick masonry	88	17.18 m³	71,786.50	4,178.49	8,973.31
P2-U2-A2-077 Footing concrete	104	17.04 m³	119,732.06	7,026.53	14,966.51
P2-U2-A1-070 Slab concrete	216	11.4 m³	98,863.35	8,672.22	12,357.92
P2-U1-A1-056 Electrical conduiting	210	203.39 Rm	24,956.25	122.70	3,119.53
P2-U3-A1-085 Footing concrete	104	16.16 m³	114,775.24	7,102.43	14,346.91
P2-U3-A2-092 Excavation	104	50.61 m³	29,708.50	587.01	3,713.56
P2-U2-A2-078 Column shuttering	170	32.25 m²	20,487.50	635.27	2,560.94
P2-U2-A1-071 Brick masonry	112	9.82 m³	47,888.50	4,876.63	5,986.06
P2-U3-A1-086 Column shuttering	200	43.15 m²	19,750.00	457.71	2,468.75
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**21**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 152 – work as per plan.

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-233 · 14-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Wednesday, 14 October 2026 · Report No. MDD-233 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

354	350	4	2,881	6	1,011,401.63
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	72.97	3,746.6	251.5	93.7%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	104.02	3,780.46	379.44	90.9%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	71.87	3,594.03	1,240.07	74.3%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	96.25	3,349.43	199.47	94.4%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	83.4	2,872.98	2,083.52	58%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	81.45	2,054.93	2,237.87	47.9%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	63.96	1,458	2,932.2	33.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-233 · 14-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	21.42	709.77	158.93	81.7%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	161.86	2,957.78	2,913.32	50.4%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	3.1	48.07	19.23	71.4%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	16.72	182.64	357.26	33.8%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	20.98	214.37	77.43	73.5%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	20.96	200.08	131.92	60.3%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	248	1,624.91	3,985.19	29%	
15	P2-U3-A1-085 Footing concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	192.5	12.14	162.68	29.82	84.5%	
16	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	66.61	744.35	878.75	45.9%	
17	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	23.13	243.51	728.69	25%	
18	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	8.78	36.93	404.87	8.4%	
19	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	62.14	146.98	985.42	13%	
20	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	83.78	83.78	3,474.02	2.4%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.02	84.23	0	100%	

2. MANPOWER

Total 354 nos · 2,881 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	11	8	88	10,450.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	6	8	48	3,900.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	4	8	32	3,800.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	14	8	112	9,100.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	13	8	104	12,350.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	8	8	64	5,200.00
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	12	8	96	13,200.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	6	8	48	3,900.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	12	8	96	11,400.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	14	8	112	9,100.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	5	8	40	4,750.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	5	8	40	3,250.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	8	8	64	7,600.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	8	8	64	5,200.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	4	10	40	5,500.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	4	10	40	3,575.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	7	8	56	7,700.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	6	8	48	3,900.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	13	8	104	15,600.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	15	8	120	9,750.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	8	8	64	7,600.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	10	8	80	6,500.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	8	8	64	7,600.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	4	8	32	2,600.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	11	8	88	10,450.00
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	13	8	104	8,450.00
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	11	8	88	12,100.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	15	8	120	9,750.00
29	Subcon.	Sai Concrete	Mason	P2-U3-A1-085 Footing concrete	5	8	40	4,750.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A1-085 Footing concrete	13	8	104	8,450.00
31	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	6	8	48	3,900.00
32	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	4	8	32	2,600.00
33	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	4	10	40	5,500.00
34	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	11	10	110	9,831.25
35	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	7	8	56	6,650.00
36	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	11	8	88	7,150.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	9	8	72	9,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	11	8	88	7,150.00
39	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	6	8	48	6,600.00
40	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	8	8	64	5,200.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**354**		**2,881**	**300,094.50**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	118	944
Steelfab Erectors	Subcontractor	84	702
Om Rebar Works	Subcontractor	51	424
Shree Formwork	Subcontractor	37	296
Volt Electricals	Subcontractor	34	272
Patil Masonry	Subcontractor	26	208
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**354**	**2,881**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-085 Footing concrete	1	6	0	0	13,200.00
4	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**1**	**60**	**75,107.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	11.6	5.8	2,233.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	8.3	3,195.50
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	5.7	2,194.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	6.7	2,579.50
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	13	6.5	2,502.50
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	10.2	5.1	1,963.50
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	3.1	223,200.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	16,720	8,360	61,446.00
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	0	20.98	118,175.10
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	20.96	118,062.44
11	RMC M30	Material	P2-U3-A1-085 Footing concrete	m³	0	12.14	68,381.59
12	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	8,780	4,390	32,266.50
	TOTAL						**636,200.13**

5. COST OF THE DAY

₹ 1,011,401.63

300,094.50	75,107.00	636,200.13	0.00	1,011,401.63
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	136	72.97 m²	16,583.00	227.26	2,072.88
P1-U2-A2-031 Internal plaster	144	104.02 m²	16,095.50	154.73	2,011.94
P1-U2-A1-025 Internal plaster	168	71.87 m²	19,744.50	274.73	2,468.06
P1-U1-A1-008 Electrical conduiting	144	96.25 Rm	17,100.00	177.66	2,137.50
P2-U1-A1-055 Internal plaster	208	83.4 m²	23,079.50	276.73	2,884.94
P1-U3-A1-039 Internal plaster	80	81.45 m²	10,502.50	128.94	1,312.81

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A2-048 Internal plaster	128	63.96 m²	14,763.50	230.82	1,845.44
P2-U2-A1-069 Column shuttering	80	21.42 m²	9,075.00	423.67	1,134.38
P1-U2-A1-026 Electrical conduiting	104	161.86 Rm	11,600.00	71.67	1,450.00
P1-U2-A2-032 Structural steel erection	224	3.1 MT	248,550.00	80,177.42	31,068.75
P2-U1-A2-063 Brick masonry	144	16.72 m³	75,546.00	4,518.30	9,443.25
P2-U2-A2-077 Footing concrete	96	20.98 m³	141,575.10	6,748.10	17,696.89
P2-U2-A1-070 Slab concrete	192	20.96 m³	150,162.44	7,164.24	18,770.31
P2-U1-A1-056 Electrical conduiting	208	248 Rm	21,850.00	88.10	2,731.25
P2-U3-A1-085 Footing concrete	144	12.14 m³	94,781.59	7,807.38	11,847.70
P2-U3-A2-092 Excavation	80	66.61 m³	24,007.00	360.41	3,000.88
P2-U2-A2-078 Column shuttering	150	23.13 m²	15,331.25	662.83	1,916.41
P2-U2-A1-071 Brick masonry	144	8.78 m³	46,066.50	5,246.75	5,758.31
P2-U3-A1-086 Column shuttering	160	62.14 m²	16,150.00	259.90	2,018.75
P1-U3-A1-040 Electrical conduiting	112	83.78 Rm	11,800.00	140.85	1,475.00
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**29**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 153 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-234 · 15-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Thursday, 15 October 2026 · Report No. MDD-234 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

391	387	4	3,255	6	908,379.91
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	35.6	3,782.2	215.9	94.6%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	49.38	3,829.84	330.06	92.1%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	73.39	3,667.42	1,166.68	75.9%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	75.24	3,424.67	124.23	96.5%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	108.25	2,981.23	1,975.27	60.1%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	91.05	2,145.98	2,146.82	50%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	37.81	1,495.81	2,894.39	34.1%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-234 · 15-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	19.5	729.27	139.43	83.9%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	133.58	3,091.36	2,779.74	52.7%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	1.9	49.97	17.33	74.2%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.99	197.63	342.27	36.6%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	20.42	234.79	57.01	80.5%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	11.46	211.54	120.46	63.7%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	218.49	1,843.4	3,766.7	32.9%	
15	P2-U3-A1-085 Footing concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	192.5	13.3	175.98	16.52	91.4%	
16	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	112.03	856.38	766.72	52.8%	
17	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	21.07	264.58	707.62	27.2%	
18	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	10.88	47.81	393.99	10.8%	
19	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	32.51	179.49	952.91	15.9%	
20	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	95.79	179.57	3,378.23	5%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.98	86.21	0	100%	

2. MANPOWER

Total 391 nos · 3,255 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	7	8	56	6,650.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	12	8	96	7,800.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	6	10	60	7,837.50
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	15	10	150	13,406.25
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	9	8	72	8,550.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	12	8	96	7,800.00
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	8	8	64	8,800.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	13	8	104	8,450.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	6	8	48	5,700.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	12	8	96	7,800.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	9	8	72	8,550.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	12	8	96	11,400.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	11	8	88	7,150.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	9	8	72	9,000.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	11	8	88	7,150.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	5	8	40	5,500.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	8	8	64	5,200.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	7	8	56	8,400.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	13	8	104	8,450.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	7	8	56	6,650.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	9	8	72	5,850.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	10	8	80	9,500.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	14	8	112	9,100.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	12	8	96	11,400.00
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	11	8	88	7,150.00
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	4	8	32	4,400.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	10	8	80	6,500.00
29	Subcon.	Sai Concrete	Mason	P2-U3-A1-085 Footing concrete	9	8	72	8,550.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A1-085 Footing concrete	12	8	96	7,800.00
31	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	13	10	130	11,618.75
32	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	9	10	90	8,043.75
33	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	12	8	96	12,000.00
34	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	14	8	112	9,100.00
35	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	6	8	48	5,700.00
36	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	5	8	40	3,250.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	10	8	80	10,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	7	8	56	4,550.00
39	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	7	10	70	10,587.50
40	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	12	10	120	10,725.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**391**		**3,255**	**330,957.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	114	954
Steelfab Erectors	Subcontractor	102	854
Om Rebar Works	Subcontractor	68	544
Volt Electricals	Subcontractor	45	404
Shree Formwork	Subcontractor	44	352
Patil Masonry	Subcontractor	14	112
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**391**	**3,255**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-085 Footing concrete	1	6	0	0	13,200.00
4	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**2.5**	**60**	**78,858.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	2.8	1,078.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	4	1,540.00
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	5.9	2,271.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	17.4	8.7	3,349.50
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	7.3	2,810.50
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3	1,155.00
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	3.8	1.9	136,800.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	7,495	55,088.25
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	0	20.42	115,020.76
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	11.46	64,551.32
11	RMC M30	Material	P2-U3-A1-085 Footing concrete	m³	0	13.3	74,915.58
12	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	5,440	39,984.00
	TOTAL						**498,564.41**

5. COST OF THE DAY

₹ 908,379.91

330,957.00	78,858.50	498,564.41	0.00	908,379.91
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	152	35.6 m²	15,528.00	436.18	1,941.00
P1-U2-A2-031 Internal plaster	210	49.38 m²	22,783.75	461.40	2,847.97
P1-U2-A1-025 Internal plaster	168	73.39 m²	18,621.50	253.73	2,327.69
P1-U1-A1-008 Electrical conduiting	168	75.24 Rm	17,250.00	229.27	2,156.25
P2-U1-A1-055 Internal plaster	144	108.25 m²	16,849.50	155.65	2,106.19
P1-U3-A1-039 Internal plaster	144	91.05 m²	17,210.50	189.02	2,151.31

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A2-048 Internal plaster	184	37.81 m²	19,705.00	521.16	2,463.13
P2-U2-A1-069 Column shuttering	160	19.5 m²	16,150.00	828.21	2,018.75
P1-U2-A1-026 Electrical conduiting	104	133.58 Rm	10,700.00	80.10	1,337.50
P1-U2-A2-032 Structural steel erection	160	1.9 MT	153,650.00	80,868.42	19,206.25
P2-U1-A2-063 Brick masonry	128	14.99 m³	67,588.25	4,508.89	8,448.53
P2-U2-A2-077 Footing concrete	192	20.42 m³	146,820.76	7,190.05	18,352.60
P2-U2-A1-070 Slab concrete	184	11.46 m³	96,301.32	8,403.26	12,037.67
P2-U1-A1-056 Electrical conduiting	112	218.49 Rm	10,900.00	49.89	1,362.50
P2-U3-A1-085 Footing concrete	168	13.3 m³	104,465.58	7,854.55	13,058.20
P2-U3-A2-092 Excavation	220	112.03 m³	40,921.00	365.27	5,115.13
P2-U2-A2-078 Column shuttering	208	21.07 m²	21,100.00	1,001.42	2,637.50
P2-U2-A1-071 Brick masonry	88	10.88 m³	48,934.00	4,497.61	6,116.75
P2-U3-A1-086 Column shuttering	136	32.51 m²	14,550.00	447.55	1,818.75
P1-U3-A1-040 Electrical conduiting	190	95.79 Rm	21,312.50	222.49	2,664.06
General / overheads	35	-	27,038.25	-	3,379.78

6. REQUIREMENTS

No.	Raised	Category	Item / description	Qty	Unit	Required by	Priority	Status	Remarks
5	15-Oct-2026	Material	TMT 12 mm Fe500D	4	MT	28-Oct-2026	Normal	Received	

7. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**24**	**-**

8. PLAN FOR TOMORROW & REMARKS

Remarks

Day 154 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-235 · 16-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Friday, 16 October 2026 · Report No. MDD-235 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

377	373	4	3,067	6	999,007.00
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	58.87	3,841.07	157.03	96.1%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	59.24	3,889.08	270.82	93.5%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	100.71	3,768.13	1,065.97	77.9%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	69.01	3,493.68	55.22	98.4%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	107.22	3,088.45	1,868.05	62.3%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	82.18	2,228.16	2,064.64	51.9%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	47.73	1,543.54	2,846.66	35.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-235 · 16-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	31.92	761.19	107.51	87.6%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	145.85	3,237.21	2,633.89	55.1%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	3.35	53.32	13.98	79.2%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	16.14	213.77	326.13	39.6%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	9.37	244.16	47.64	83.7%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	14.48	226.02	105.98	68.1%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	222.23	2,065.63	3,544.47	36.8%	
15	P2-U3-A1-085 Footing concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	192.5	23.73	199.71	0	100%	
16	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	55.47	911.85	711.25	56.2%	
17	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	53.48	318.06	654.14	32.7%	
18	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	7.07	54.88	386.92	12.4%	
19	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	36.05	215.54	916.86	19%	
20	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	163.23	342.8	3,215	9.6%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.56	87.77	0	100%	

2. MANPOWER

Total 377 nos · 3,067 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	8	8	64	7,600.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	8	8	64	5,200.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	6	8	48	5,700.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	7	8	56	4,550.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	13	8	104	12,350.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	7	8	56	4,550.00
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	4	8	32	4,400.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	7	8	56	4,550.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	12	8	96	11,400.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	11	8	88	7,150.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	4	8	32	3,800.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	7	8	56	4,550.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	4	8	32	3,800.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	6	8	48	3,900.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	5	8	40	5,000.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	10	8	80	6,500.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	8	8	64	8,800.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	12	8	96	7,800.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	13	8	104	15,600.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	14	8	112	9,100.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	11	8	88	10,450.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	10	8	80	6,500.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	11	8	88	10,450.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	13	8	104	8,450.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	13	8	104	12,350.00
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	6	8	48	3,900.00
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	6	8	48	6,600.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	12	8	96	7,800.00
29	Subcon.	Sai Concrete	Mason	P2-U3-A1-085 Footing concrete	11	8	88	10,450.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A1-085 Footing concrete	15	8	120	9,750.00
31	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	13	8	104	8,450.00
32	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	6	8	48	3,900.00
33	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	5	8	40	5,000.00
34	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	12	8	96	7,800.00
35	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	7	8	56	6,650.00
36	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	13	8	104	8,450.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	7	8	56	7,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	12	8	96	7,800.00
39	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	11	10	110	16,637.50
40	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	13	10	130	11,618.75
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**377**		**3,067**	**315,344.50**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	121	968
Steelfab Erectors	Subcontractor	87	744
Om Rebar Works	Subcontractor	79	632
Volt Electricals	Subcontractor	38	304
Shree Formwork	Subcontractor	30	240
Patil Masonry	Subcontractor	18	144
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**377**	**3,067**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-085 Footing concrete	1	6	0	0	13,200.00
4	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**1**	**60**	**75,107.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	4.7	1,809.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	4.7	1,809.50
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	8.1	3,118.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	17.2	8.6	3,311.00
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	6.6	2,541.00
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.8	1,463.00
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	3.35	241,200.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,070	59,314.50
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	0	9.37	52,778.87
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	28.96	14.48	81,562.22
11	RMC M30	Material	P2-U3-A1-085 Footing concrete	m³	47.46	23.73	133,665.16
12	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	3,535	25,982.25
	TOTAL						**608,555.50**

5. COST OF THE DAY

₹ 999,007.00

315,344.50	75,107.00	608,555.50	0.00	999,007.00
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	128	58.87 m²	14,609.50	248.17	1,826.19
P1-U2-A2-031 Internal plaster	104	59.24 m²	12,059.50	203.57	1,507.44
P1-U2-A1-025 Internal plaster	160	100.71 m²	20,018.50	198.77	2,502.31
P1-U1-A1-008 Electrical conduiting	88	69.01 Rm	8,950.00	129.69	1,118.75
P2-U1-A1-055 Internal plaster	184	107.22 m²	21,861.00	203.89	2,732.63
P1-U3-A1-039 Internal plaster	88	82.18 m²	10,891.00	132.53	1,361.38

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A2-048 Internal plaster	80	47.73 m²	9,163.00	191.98	1,145.38
P2-U2-A1-069 Column shuttering	120	31.92 m²	11,500.00	360.28	1,437.50
P1-U2-A1-026 Electrical conduiting	160	145.85 Rm	16,600.00	113.82	2,075.00
P1-U2-A2-032 Structural steel erection	216	3.35 MT	265,900.00	79,373.13	33,237.50
P2-U1-A2-063 Brick masonry	168	16.14 m³	76,264.50	4,725.19	9,533.06
P2-U2-A2-077 Footing concrete	192	9.37 m³	84,878.87	9,058.58	10,609.86
P2-U2-A1-070 Slab concrete	152	14.48 m³	111,012.22	7,666.59	13,876.53
P2-U1-A1-056 Electrical conduiting	144	222.23 Rm	14,400.00	64.80	1,800.00
P2-U3-A1-085 Footing concrete	208	23.73 m³	167,065.16	7,040.25	20,883.15
P2-U3-A2-092 Excavation	152	55.47 m³	29,857.00	538.25	3,732.13
P2-U2-A2-078 Column shuttering	136	53.48 m²	12,800.00	239.34	1,600.00
P2-U2-A1-071 Brick masonry	160	7.07 m³	41,082.25	5,810.79	5,135.28
P2-U3-A1-086 Column shuttering	152	36.05 m²	14,800.00	410.54	1,850.00
P1-U3-A1-040 Electrical conduiting	240	163.23 Rm	28,256.25	173.11	3,532.03
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**21**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 155 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-236 · 17-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Saturday, 17 October 2026 · Report No. MDD-236 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Light rain / Clear	**- / -**	**8**

351	347	4	2,857	5	754,785.88
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	58.68	3,899.75	98.35	97.5%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	107	3,996.08	163.82	96.1%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	82.26	3,850.39	983.71	79.7%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	47.44	3,541.12	7.78	99.8%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	112.83	3,201.28	1,755.22	64.6%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	103.4	2,331.56	1,961.24	54.3%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	80.32	1,623.86	2,766.34	37%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	36.07	797.26	71.44	91.8%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	97.88	3,335.09	2,536.01	56.8%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	2.58	55.9	11.4	83.1%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	7.17	220.94	318.96	40.9%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	10.11	254.27	37.53	87.1%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	13.23	239.25	92.75	72.1%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	130.53	2,196.16	3,413.94	39.1%	
15	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	70.5	982.35	640.75	60.5%	
16	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	35.86	353.92	618.28	36.4%	
17	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	10.73	65.61	376.19	14.9%	
18	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	66.2	281.74	850.66	24.9%	
19	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	102.79	445.59	3,112.21	12.5%	
20	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	124.81	124.81	3,561.29	3.4%	

2. MANPOWER

Total 351 nos · 2,857 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	12	8	96	11,400.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	4	8	32	2,600.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	5	8	40	4,750.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	9	8	72	5,850.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	4	10	40	5,225.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	6	10	60	5,362.50
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	12	8	96	13,200.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	9	8	72	5,850.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	5	8	40	4,750.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	8	80	6,500.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	13	8	104	8,450.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	5	8	40	4,750.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	14	8	112	9,100.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	5	8	40	5,000.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	13	8	104	8,450.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	7	8	56	7,700.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	14	8	112	9,100.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	9	8	72	10,800.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	15	8	120	9,750.00
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	5	8	40	4,750.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	11	8	88	7,150.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	10	8	80	9,500.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	9	8	72	5,850.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	7	10	70	9,143.75
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	6	10	60	5,362.50
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	8	8	64	8,800.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	8	8	64	5,200.00
29	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	8	8	64	5,200.00
30	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	8	8	64	5,200.00
31	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	12	8	96	12,000.00
32	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	8	8	64	5,200.00
33	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	4	8	32	3,800.00
34	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	4	8	32	2,600.00
35	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	8	8	64	8,000.00
36	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	13	8	104	8,450.00
37	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	4	8	32	4,400.00
38	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	10	8	80	6,500.00
39	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	8	8	64	8,800.00
40	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	14	8	112	9,100.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**351**		**2,857**	**293,082.00**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	114	912
Sai Concrete	Subcontractor	93	744
Om Rebar Works	Subcontractor	66	528
Shree Formwork	Subcontractor	29	252
Volt Electricals	Subcontractor	29	258
Patil Masonry	Subcontractor	16	128
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**351**	**2,857**

3. MACHINERY & EQUIPMENT

5 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
4	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**5**	**27**	**1**	**60**	**61,907.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	4.7	1,809.50
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	8.6	3,311.00
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	13.2	6.6	2,541.00
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	9	3,465.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	8.3	3,195.50
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.4	2,464.00
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	2.58	185,760.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	3,585	26,349.75
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	20.22	10.11	56,947.10
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	13.23	74,521.28
11	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	5,365	39,432.75
	TOTAL						**399,796.88**

5. COST OF THE DAY

₹ 754,785.88

293,082.00	61,907.00	399,796.88	0.00	754,785.88
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	128	58.68 m²	15,809.50	269.42	1,976.19
P1-U2-A2-031 Internal plaster	112	107 m²	13,911.00	130.01	1,738.88
P1-U2-A1-025 Internal plaster	100	82.26 m²	13,128.50	159.60	1,641.06
P1-U1-A1-008 Electrical conduiting	168	47.44 Rm	19,050.00	401.56	2,381.25
P2-U1-A1-055 Internal plaster	120	112.83 m²	14,715.00	130.42	1,839.38
P1-U3-A1-039 Internal plaster	192	103.4 m²	22,095.50	213.69	2,761.94
P1-U3-A2-048 Internal plaster	152	80.32 m²	16,314.00	203.11	2,039.25
P2-U2-A1-069 Column shuttering	144	36.07 m²	13,450.00	372.89	1,681.25
P1-U2-A1-026 Electrical conduiting	168	97.88 Rm	16,800.00	171.64	2,100.00
P1-U2-A2-032 Structural steel erection	192	2.58 MT	206,310.00	79,965.12	25,788.75

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A2-063 Brick masonry	128	7.17 m³	38,249.75	5,334.69	4,781.22
P2-U2-A2-077 Footing concrete	152	10.11 m³	85,497.10	8,456.69	10,687.14
P2-U2-A1-070 Slab concrete	130	13.23 m³	102,227.53	7,726.95	12,778.44
P2-U1-A1-056 Electrical conduiting	128	130.53 Rm	14,000.00	107.26	1,750.00
P2-U3-A2-092 Excavation	128	70.5 m³	27,907.00	395.84	3,488.38
P2-U2-A2-078 Column shuttering	160	35.86 m²	17,200.00	479.64	2,150.00
P2-U2-A1-071 Brick masonry	64	10.73 m³	45,832.75	4,271.46	5,729.09
P2-U3-A1-086 Column shuttering	168	66.2 m²	16,450.00	248.49	2,056.25
P1-U3-A1-040 Electrical conduiting	112	102.79 Rm	10,900.00	106.04	1,362.50
P1-U3-A2-049 Electrical conduiting	176	124.81 Rm	17,900.00	143.42	2,237.50
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**34**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 156 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-237 · 19-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Monday, 19 October 2026 · Report No. MDD-237 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

401	397	4	3,429	7	978,741.44
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	59.71	3,959.46	38.64	99%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	68.38	4,064.46	95.44	97.7%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	106.48	3,956.87	877.23	81.9%	
4	P1-U1-A1-008 Electrical conduiting	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	Rm	3,548.9	77.66	3,618.78	0	100%	
5	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	79.01	3,280.29	1,676.21	66.2%	
6	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	110.17	2,441.73	1,851.07	56.9%	
7	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	80.69	1,704.55	2,685.65	38.8%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-237 · 19-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	20.15	817.41	51.29	94.1%	
9	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	133.89	3,468.98	2,402.12	59.1%	
10	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	3.45	59.35	7.95	88.2%	
11	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	12.11	233.05	306.85	43.2%	
12	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	18.88	273.15	18.65	93.6%	
13	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	14.66	253.91	78.09	76.5%	
14	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	218.54	2,414.7	3,195.4	43%	
15	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	90.56	1,072.91	550.19	66.1%	
16	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	39.98	393.9	578.3	40.5%	
17	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	9.97	75.58	366.22	17.1%	
18	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	51.94	333.68	798.72	29.5%	
19	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	121.03	566.62	2,991.18	15.9%	
20	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	136.48	261.29	3,424.81	7.1%	
21	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	38.39	38.39	1,029.51	3.6%	

2. MANPOWER

Total 401 nos · 3,429 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	9	8	72	8,550.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	9	8	72	5,850.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	4	10	40	5,225.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	4	10	40	3,575.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	12	10	120	15,675.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	14	10	140	12,512.50
7	Subcon.	Steelfab Erectors	Electrician	P1-U1-A1-008 Electrical conduiting	6	10	60	9,075.00
8	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-008 Electrical conduiting	8	10	80	7,150.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	8	104	12,350.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	14	8	112	9,100.00
11	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	13	8	104	12,350.00
12	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	11	8	88	7,150.00
13	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	4	8	32	3,800.00
14	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	10	8	80	6,500.00
15	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	9	8	72	9,000.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	9	8	72	5,850.00
17	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
18	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	7	8	56	4,550.00
19	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	11	8	88	13,200.00
20	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	15	8	120	9,750.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	11	8	88	10,450.00
22	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	9	8	72	5,850.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	11	10	110	14,368.75
24	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	12	10	120	10,725.00
25	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	5	8	40	4,750.00
26	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	9	8	72	5,850.00
27	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	8	10	80	12,100.00
28	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	12	10	120	10,725.00
29	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	11	10	110	9,831.25
30	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	7	10	70	6,256.25
31	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	13	8	104	13,000.00
32	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	11	8	88	7,150.00
33	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	4	8	32	3,800.00
34	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	8	8	64	5,200.00
35	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	11	8	88	11,000.00
36	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	10	8	80	6,500.00
37	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	7	8	56	7,700.00
38	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	10	8	80	6,500.00
39	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	11	8	88	12,100.00
40	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	8	48	3,900.00
41	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	8	104	8,450.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
42	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	5	8	40	3,250.00
43	Dept.	Civil	Site engineer		3	9	27	8,906.25
44	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**401**		**3,429**	**361,807.00**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	111	916
Sai Concrete	Subcontractor	105	856
Om Rebar Works	Subcontractor	71	614
Shree Formwork	Subcontractor	40	372
Patil Masonry	Subcontractor	38	344
Volt Electricals	Subcontractor	32	292
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**401**	**3,429**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
3	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
4	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	4.8	1,848.00
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	11	5.5	2,117.50
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	17	8.5	3,272.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	12.6	6.3	2,425.50
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	17.6	8.8	3,388.00
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.5	2,502.50
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	3.45	248,400.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	6,055	44,504.25
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	37.76	18.88	106,346.32
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	14.66	82,576.12
11	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	9,970	4,985	36,639.75
12	Scaffolding hire	Non-material		LS	0	1	3,500.00
	TOTAL						**537,520.44**

5. COST OF THE DAY

₹ 978,741.44

361,807.00	79,414.00	534,020.44	3,500.00	978,741.44
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	144	59.71 m²	16,248.00	272.12	2,031.00
P1-U2-A2-031 Internal plaster	80	68.38 m²	10,917.50	159.66	1,364.69
P1-U2-A1-025 Internal plaster	260	106.48 m²	31,460.00	295.45	3,932.50

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-008 Electrical conduiting	140	77.66 Rm	16,225.00	208.92	2,028.13
P2-U1-A1-055 Internal plaster	216	79.01 m²	23,875.50	302.18	2,984.44
P1-U3-A1-039 Internal plaster	192	110.17 m²	22,888.00	207.75	2,861.00
P1-U3-A2-048 Internal plaster	112	80.69 m²	12,802.50	158.66	1,600.31
P2-U2-A1-069 Column shuttering	144	20.15 m²	14,850.00	736.97	1,856.25
P1-U2-A1-026 Electrical conduiting	144	133.89 Rm	16,650.00	124.36	2,081.25
P1-U2-A2-032 Structural steel erection	208	3.45 MT	271,350.00	78,652.17	33,918.75
P2-U1-A2-063 Brick masonry	160	12.11 m³	60,804.25	5,021.00	7,600.53
P2-U2-A2-077 Footing concrete	230	18.88 m³	144,640.07	7,661.02	18,080.01
P2-U2-A1-070 Slab concrete	112	14.66 m³	106,376.12	7,256.22	13,297.02
P2-U1-A1-056 Electrical conduiting	200	218.54 Rm	22,825.00	104.44	2,853.13
P2-U3-A2-092 Excavation	180	90.56 m³	33,594.50	370.96	4,199.31
P2-U2-A2-078 Column shuttering	192	39.98 m²	20,150.00	504.00	2,518.75
P2-U2-A1-071 Brick masonry	96	9.97 m³	45,639.75	4,577.71	5,704.97
P2-U3-A1-086 Column shuttering	168	51.94 m²	17,500.00	336.93	2,187.50
P1-U3-A1-040 Electrical conduiting	136	121.03 Rm	14,200.00	117.33	1,775.00
P1-U3-A2-049 Electrical conduiting	136	136.48 Rm	16,000.00	117.23	2,000.00
P3-U1-A1-100 Excavation	144	38.39 m³	29,207.00	760.80	3,650.88
General / overheads	35	-	30,538.25	-	3,817.28

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**48**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 158 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-238 · 20-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 20 October 2026 · Report No. MDD-238 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

389	385	4	3,193	8	1,037,880.24
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

23 of 23 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U1-A1-007 Internal plaster	Plant 1 / Unit 1 / Area 1	Steelfab Erectors	m²	3,998.1	61.6	4,021.06	0	100%	
2	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	58.01	4,122.47	37.43	99.1%	
3	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	81.07	4,037.94	796.16	83.5%	
4	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	120.03	3,400.32	1,556.18	68.6%	
5	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	85.09	2,526.82	1,765.98	58.9%	
6	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	66.7	1,771.25	2,618.95	40.3%	
7	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	25.15	842.56	26.14	97%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-238 · 20-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	184.32	3,653.3	2,217.8	62.2%	
9	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	3.11	62.46	4.84	92.8%	
10	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	9.73	242.78	297.12	45%	
11	P2-U2-A2-077 Footing concrete	Plant 2 / Unit 2 / Area 2	Om Rebar Works	m³	291.8	21.33	294.48	0	100%	
12	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	16.44	270.35	61.65	81.4%	
13	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	228.08	2,642.78	2,967.32	47.1%	
14	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	109.11	1,182.02	441.08	72.8%	
15	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	51.67	445.57	526.63	45.8%	
16	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	10.63	86.21	355.59	19.5%	
17	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	34.31	367.99	764.41	32.5%	
18	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	111.42	678.04	2,879.76	19.1%	
19	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	113.03	374.32	3,311.78	10.2%	
20	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	80.64	119.03	948.87	11.1%	
21	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	14.68	14.68	320.12	4.4%	
22	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	2.15	121.51	0	100%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.56	89.33	0	100%	

2. MANPOWER

Total 389 nos · 3,193 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Steelfab Erectors	Mason	P1-U1-A1-007 Internal plaster	13	8	104	12,350.00
2	Subcon.	Steelfab Erectors	Helper	P1-U1-A1-007 Internal plaster	7	8	56	4,550.00
3	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	10	8	80	9,500.00
4	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	7	8	56	4,550.00
5	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	6	8	48	5,700.00
6	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	8	8	64	5,200.00
7	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	8	104	12,350.00
8	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	8	80	6,500.00
9	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	12	8	96	11,400.00
10	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	6	8	48	3,900.00
11	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	12	10	120	15,675.00
12	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	13	10	130	11,618.75
13	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	11	8	88	11,000.00
14	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	8	8	64	5,200.00
15	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	13	8	104	14,300.00
16	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	5	8	40	3,250.00
17	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	6	8	48	7,200.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
18	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	12	8	96	7,800.00
19	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	6	8	48	5,700.00
20	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	7	8	56	4,550.00
21	Subcon.	Om Rebar Works	Mason	P2-U2-A2-077 Footing concrete	6	8	48	5,700.00
22	Subcon.	Om Rebar Works	Helper	P2-U2-A2-077 Footing concrete	15	8	120	9,750.00
23	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	4	8	32	3,800.00
24	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	14	8	112	9,100.00
25	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	5	8	40	5,500.00
26	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	11	8	88	7,150.00
27	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	5	8	40	3,250.00
28	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	15	8	120	9,750.00
29	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	7	8	56	7,000.00
30	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	13	8	104	8,450.00
31	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	10	10	100	13,062.50
32	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	4	10	40	3,575.00
33	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	13	8	104	13,000.00
34	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	6	8	48	3,900.00
35	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	8	104	14,300.00
36	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	5	8	40	3,250.00
37	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	7	8	56	7,700.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
38	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	8	48	3,900.00
39	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	12	8	96	7,800.00
40	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
41	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	9	8	72	8,550.00
42	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	13	8	104	8,450.00
43	Dept.	Civil	Site engineer		3	9	27	8,906.25
44	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**389**		**3,193**	**332,819.50**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	111	888
Steelfab Erectors	Subcontractor	90	720
Om Rebar Works	Subcontractor	72	604
Shree Formwork	Subcontractor	39	362
Volt Electricals	Subcontractor	38	304
Patil Masonry	Subcontractor	35	280
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**389**	**3,193**

3. MACHINERY & EQUIPMENT

8 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A2-077 Footing concrete	1	6	0	0	13,200.00
2	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
3	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
4	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
5	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
6	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**8**	**40**	**2.5**	**120**	**96,365.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U1-A1-007 Internal plaster	Bags	0	4.9	1,886.50
2	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	0	4.6	1,771.00
3	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	13	6.5	2,502.50
4	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	19.2	9.6	3,696.00
5	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	6.8	2,618.00
6	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	5.3	2,040.50
7	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	3.11	223,920.00
8	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	9,730	4,865	35,757.75
9	RMC M30	Material	P2-U2-A2-077 Footing concrete	m³	42.66	21.33	120,146.56
10	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	16.44	92,602.41
11	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	5,315	39,065.25
12	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	29.36	14.68	82,688.77
	TOTAL						**608,695.24**

5. COST OF THE DAY

₹ 1,037,880.24

332,819.50	96,365.50	608,695.24	0.00	1,037,880.24
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U1-A1-007 Internal plaster	160	61.6 m²	18,786.50	304.98	2,348.31
P1-U2-A2-031 Internal plaster	136	58.01 m²	15,821.00	272.73	1,977.63
P1-U2-A1-025 Internal plaster	112	81.07 m²	13,402.50	165.32	1,675.31
P2-U1-A1-055 Internal plaster	184	120.03 m²	22,546.00	187.84	2,818.25
P1-U3-A1-039 Internal plaster	144	85.09 m²	17,918.00	210.58	2,239.75
P1-U3-A2-048 Internal plaster	250	66.7 m²	29,334.25	439.79	3,666.78
P2-U2-A1-069 Column shuttering	152	25.15 m²	16,200.00	644.14	2,025.00
P1-U2-A1-026 Electrical conduiting	144	184.32 Rm	17,550.00	95.21	2,193.75
P1-U2-A2-032 Structural steel erection	144	3.11 MT	238,920.00	76,823.15	29,865.00
P2-U1-A2-063 Brick masonry	104	9.73 m³	46,007.75	4,728.44	5,750.97
P2-U2-A2-077 Footing concrete	168	21.33 m³	148,796.56	6,975.93	18,599.57
P2-U2-A1-070 Slab concrete	144	16.44 m³	118,702.41	7,220.34	14,837.80
P2-U1-A1-056 Electrical conduiting	128	228.08 Rm	12,650.00	55.46	1,581.25
P2-U3-A2-092 Excavation	160	109.11 m³	34,258.50	313.98	4,282.31
P2-U2-A2-078 Column shuttering	160	51.67 m²	15,450.00	299.01	1,931.25
P2-U2-A1-071 Brick masonry	140	10.63 m³	55,702.75	5,240.15	6,962.84
P2-U3-A1-086 Column shuttering	152	34.31 m²	16,900.00	492.57	2,112.50
P1-U3-A1-040 Electrical conduiting	144	111.42 Rm	17,550.00	157.51	2,193.75
P1-U3-A2-049 Electrical conduiting	104	113.03 Rm	11,600.00	102.63	1,450.00
P3-U1-A1-100 Excavation	152	80.64 m³	29,857.00	370.25	3,732.13

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U3-A2-093 Footing concrete	176	14.68 m³	112,888.77	7,689.97	14,111.10
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**29**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 159 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-239 · 21-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Wednesday, 21 October 2026 · Report No. MDD-239 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

335	331	4	2,881	7	786,485.11
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A2-031 Internal plaster	Plant 1 / Unit 2 / Area 2	Sai Concrete	m²	4,159.9	72.21	4,194.68	0	100%	
2	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	95.7	4,133.64	700.46	85.5%	
3	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	78.13	3,478.45	1,478.05	70.2%	
4	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	78.07	2,604.89	1,687.91	60.7%	
5	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	47.77	1,819.02	2,571.18	41.4%	
6	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	26.1	868.66	0.04	100%	
7	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	194.78	3,848.08	2,023.02	65.5%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-239 · 21-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	1.72	64.18	3.12	95.4%	
9	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	10.89	253.67	286.23	47%	
10	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	12.08	282.43	49.57	85.1%	
11	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	247.58	2,890.36	2,719.74	51.5%	
12	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	80.96	1,262.98	360.12	77.8%	
13	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	41.17	486.74	485.46	50.1%	
14	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	11.06	97.27	344.53	22%	
15	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	46.63	414.62	717.78	36.6%	
16	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	124.08	802.12	2,755.68	22.5%	
17	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	65.51	439.83	3,246.27	11.9%	
18	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	69.88	188.91	878.99	17.7%	
19	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	20.45	35.13	299.67	10.5%	
20	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	1.15	90.48	0	100%	

2. MANPOWER

Total 335 nos · 2,881 man-hrs

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-239 · 21-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P1-U2-A2-031 Internal plaster	4	8	32	3,800.00
2	Subcon.	Sai Concrete	Helper	P1-U2-A2-031 Internal plaster	9	8	72	5,850.00
3	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	6	10	60	7,837.50
4	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	14	10	140	12,512.50
5	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	12	10	120	15,675.00
6	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	10	100	8,937.50
7	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
8	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	4	8	32	2,600.00
9	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	7	10	70	9,143.75
10	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	9	10	90	8,043.75
11	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	5	8	40	5,000.00
12	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	4	8	32	2,600.00
13	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	4	8	32	4,400.00
14	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	11	8	88	7,150.00
15	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	10	8	80	12,000.00
16	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	4	8	32	2,600.00
17	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	6	10	60	7,837.50
18	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	13	10	130	11,618.75
19	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	5	8	40	4,750.00
20	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	11	8	88	7,150.00
21	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	13	8	104	14,300.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
22	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	15	8	120	9,750.00
23	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	9	8	72	5,850.00
24	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	9	8	72	5,850.00
25	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	12	8	96	12,000.00
26	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	14	8	112	9,100.00
27	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	13	8	104	12,350.00
28	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	8	56	4,550.00
29	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	4	8	32	4,000.00
30	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	7	8	56	4,550.00
31	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	7	8	56	7,700.00
32	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	4	8	32	2,600.00
33	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	10	8	80	11,000.00
34	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	8	48	3,900.00
35	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	11	8	88	7,150.00
36	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	9	8	72	5,850.00
37	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	12	10	120	15,675.00
38	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	10	10	100	8,937.50
39	Dept.	Civil	Site engineer		3	9	27	8,906.25
40	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**335**		**2,881**	**304,107.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	105	966
Steelfab Erectors	Subcontractor	64	512
Patil Masonry	Subcontractor	48	384
Om Rebar Works	Subcontractor	44	352
Shree Formwork	Subcontractor	36	360
Volt Electricals	Subcontractor	34	272
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**335**	**2,881**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
3	JCB	Hired	P3-U1-A1-100 Excavation	2	7	1.5	60	21,258.50
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A2-031 Internal plaster	Bags	11.6	5.8	2,233.00
2	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	15.4	7.7	2,964.50
3	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	6.3	2,425.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
4	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	6.2	2,387.00
5	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.8	1,463.00
6	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	0	1.72	123,840.00
7	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	5,445	40,020.75
8	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	12.08	68,043.62
9	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	11,060	5,530	40,645.50
10	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	40.9	20.45	115,189.74
	TOTAL						**399,212.61**

5. COST OF THE DAY

₹ 786,485.11

304,107.00	83,165.50	399,212.61	0.00	786,485.11
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A2-031 Internal plaster	104	72.21 m²	11,883.00	164.56	1,485.38
P1-U2-A1-025 Internal plaster	200	95.7 m²	23,314.50	243.62	2,914.31
P2-U1-A1-055 Internal plaster	220	78.13 m²	27,038.00	346.06	3,379.75
P1-U3-A1-039 Internal plaster	120	78.07 m²	15,437.00	197.73	1,929.63
P1-U3-A2-048 Internal plaster	160	47.77 m²	18,650.50	390.42	2,331.31
P2-U2-A1-069 Column shuttering	72	26.1 m²	7,600.00	291.19	950.00
P1-U2-A1-026 Electrical conduiting	120	194.78 Rm	11,550.00	59.30	1,443.75
P1-U2-A2-032 Structural steel erection	112	1.72 MT	138,440.00	80,488.37	17,305.00
P2-U1-A2-063 Brick masonry	190	10.89 m³	59,477.00	5,461.62	7,434.63
P2-U2-A1-070 Slab concrete	128	12.08 m³	93,143.62	7,710.56	11,642.95

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-239 · 21-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-056 Electrical conduiting	224	247.58 Rm	24,050.00	97.14	3,006.25
P2-U3-A2-092 Excavation	144	80.96 m³	29,207.00	360.76	3,650.88
P2-U2-A2-078 Column shuttering	208	41.17 m²	21,100.00	512.51	2,637.50
P2-U2-A1-071 Brick masonry	160	11.06 m³	57,545.50	5,203.03	7,193.19
P2-U3-A1-086 Column shuttering	88	46.63 m²	8,550.00	183.36	1,068.75
P1-U3-A1-040 Electrical conduiting	88	124.08 Rm	10,300.00	83.01	1,287.50
P1-U3-A2-049 Electrical conduiting	128	65.51 Rm	14,900.00	227.45	1,862.50
P3-U1-A1-100 Excavation	160	69.88 m³	34,258.50	490.25	4,282.31
P2-U3-A2-093 Footing concrete	220	20.45 m³	153,002.24	7,481.77	19,125.28
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**53**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 160 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-240 · 22-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Thursday, 22 October 2026 · Report No. MDD-240 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

329	325	4	2,771	7	790,214.21
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	69.12	4,202.76	631.34	86.9%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	101.45	3,579.9	1,376.6	72.2%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	71.7	2,676.59	1,616.21	62.4%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	55.97	1,874.99	2,515.21	42.7%	
5	P2-U2-A1-069 Column shuttering	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	868.7	29.17	897.83	0	100%	
6	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	139.83	3,987.91	1,883.19	67.9%	
7	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	1.46	65.64	1.66	97.5%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-240 · 22-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	17.76	271.43	268.47	50.3%	
9	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	13.92	296.35	35.65	89.3%	
10	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	210.7	3,101.06	2,509.04	55.3%	
11	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	62.94	1,325.92	297.18	81.7%	
12	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	24.23	510.97	461.23	52.6%	
13	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	8.93	106.2	335.6	24%	
14	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	61.76	476.38	656.02	42.1%	
15	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	96.67	898.79	2,659.01	25.3%	
16	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	139.68	579.51	3,106.59	15.7%	
17	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	53.02	241.93	825.97	22.7%	
18	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	17.72	52.85	281.95	15.8%	
19	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	7.13	7.13	404.77	1.7%	
20	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	2.5	92.98	0	100%	

2. MANPOWER

Total 329 nos · 2,771 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	7	8	56	6,650.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	5	8	40	3,250.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	11	8	88	10,450.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	9	8	72	5,850.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	12	8	96	11,400.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	13	8	104	8,450.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	9	8	72	8,550.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	13	8	104	8,450.00
9	Subcon.	Om Rebar Works	Carpenter	P2-U2-A1-069 Column shuttering	12	10	120	16,500.00
10	Subcon.	Om Rebar Works	Helper	P2-U2-A1-069 Column shuttering	12	10	120	10,725.00
11	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	4	8	32	4,400.00
12	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	10	8	80	6,500.00
13	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	5	10	50	8,250.00
14	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	6	10	60	5,362.50
15	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	9	8	72	8,550.00
16	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	5	8	40	3,250.00
17	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	10	8	80	9,500.00
18	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	8	8	64	5,200.00
19	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	6	8	48	6,600.00
20	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	14	8	112	9,100.00
21	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	12	8	96	7,800.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
22	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	4	8	32	2,600.00
23	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	5	8	40	5,000.00
24	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	7	8	56	4,550.00
25	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	10	8	80	9,500.00
26	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	8	56	4,550.00
27	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	7	8	56	7,000.00
28	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	14	8	112	9,100.00
29	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	12	8	96	13,200.00
30	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	7	8	56	4,550.00
31	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	7	8	56	7,700.00
32	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	8	48	3,900.00
33	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	5	8	40	3,250.00
34	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	9	8	72	5,850.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	10	10	100	13,062.50
36	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	13	10	130	11,618.75
37	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	5	10	50	6,531.25
38	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	5	10	50	4,468.75
39	Dept.	Civil	Site engineer		3	9	27	8,906.25
40	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**329**		**2,771**	**290,257.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	93	812
Steelfab Erectors	Subcontractor	65	520
Om Rebar Works	Subcontractor	55	488
Shree Formwork	Subcontractor	44	372
Volt Electricals	Subcontractor	34	272
Patil Masonry	Subcontractor	34	272
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**329**	**2,771**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
3	JCB	Hired	P3-U1-A1-100 Excavation	2	7	1.5	60	21,258.50
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	5.5	2,117.50
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	8.1	3,118.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	5.7	2,194.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	4.5	1,732.50
5	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	2.92	1.46	105,120.00
6	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,880	65,268.00
7	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	0	13.92	78,407.88
8	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	4,465	32,817.75
9	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	17.72	99,812.33
10	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,565	26,202.75
	TOTAL						**416,791.71**

5. COST OF THE DAY

₹ 790,214.21

290,257.00	83,165.50	416,791.71	0.00	790,214.21
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	96	69.12 m²	12,017.50	173.86	1,502.19
P2-U1-A1-055 Internal plaster	160	101.45 m²	19,418.50	191.41	2,427.31
P1-U3-A1-039 Internal plaster	200	71.7 m²	22,044.50	307.45	2,755.56
P1-U3-A2-048 Internal plaster	176	55.97 m²	18,732.50	334.69	2,341.56
P2-U2-A1-069 Column shuttering	240	29.17 m²	27,225.00	933.32	3,403.13
P1-U2-A1-026 Electrical conduiting	112	139.83 Rm	10,900.00	77.95	1,362.50
P1-U2-A2-032 Structural steel erection	110	1.46 MT	118,732.50	81,323.63	14,841.56
P2-U1-A2-063 Brick masonry	112	17.76 m³	77,068.00	4,339.41	9,633.50
P2-U2-A1-070 Slab concrete	144	13.92 m³	106,307.88	7,637.06	13,288.49
P2-U1-A1-056 Electrical conduiting	160	210.7 Rm	15,700.00	74.51	1,962.50

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-240 · 22-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U3-A2-092 Excavation	128	62.94 m³	27,907.00	443.39	3,488.38
P2-U2-A2-078 Column shuttering	96	24.23 m²	9,550.00	394.14	1,193.75
P2-U2-A1-071 Brick masonry	136	8.93 m³	46,867.75	5,248.35	5,858.47
P2-U3-A1-086 Column shuttering	168	61.76 m²	16,100.00	260.69	2,012.50
P1-U3-A1-040 Electrical conduiting	152	96.67 Rm	17,750.00	183.61	2,218.75
P1-U3-A2-049 Electrical conduiting	104	139.68 Rm	11,600.00	83.05	1,450.00
P3-U1-A1-100 Excavation	112	53.02 m³	30,358.50	572.59	3,794.81
P2-U3-A2-093 Footing concrete	230	17.72 m³	137,693.58	7,770.52	17,211.70
P2-U2-A2-079 Brick masonry	100	7.13 m³	37,202.75	5,217.78	4,650.34
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**44**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 161 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-241 · 23-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Friday, 23 October 2026 · Report No. MDD-241 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

323	319	4	2,655	7	983,057.10
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

18 of 18 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	67.41	4,270.17	563.93	88.3%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	64.07	3,643.97	1,312.53	73.5%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	49.49	2,726.08	1,566.72	63.5%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	84.42	1,959.41	2,430.79	44.6%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	141.77	4,129.68	1,741.42	70.3%	
6	P1-U2-A2-032 Structural steel erection	Plant 1 / Unit 2 / Area 2	Sai Concrete	MT	67.3	2.76	68.4	0	100%	
7	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	17.01	288.44	251.46	53.4%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	21.78	318.13	13.87	95.8%	
9	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	214.46	3,315.52	2,294.58	59.1%	
10	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	100.71	1,426.63	196.47	87.9%	
11	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	29.25	540.22	431.98	55.6%	
12	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	5.39	111.59	330.21	25.3%	
13	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	39.86	516.24	616.16	45.6%	
14	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	91.05	989.84	2,567.96	27.8%	
15	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	77.42	656.93	3,029.17	17.8%	
16	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	55.46	297.39	770.51	27.8%	
17	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	31.49	84.34	250.46	25.2%	
18	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	8.75	15.88	396.02	3.9%	

2. MANPOWER

Total 323 nos · 2,655 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	12	8	96	11,400.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	8	8	64	5,200.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	7	8	56	6,650.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	6	8	48	3,900.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	4	8	32	3,800.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	4	8	32	2,600.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	11	8	88	10,450.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	11	8	88	7,150.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	8	8	64	8,800.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	10	8	80	6,500.00
11	Subcon.	Sai Concrete	Welder	P1-U2-A2-032 Structural steel erection	6	8	48	7,200.00
12	Subcon.	Sai Concrete	Helper	P1-U2-A2-032 Structural steel erection	6	8	48	3,900.00
13	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	12	8	96	11,400.00
14	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	14	8	112	9,100.00
15	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	6	8	48	5,700.00
16	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	11	8	88	7,150.00
17	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	12	10	120	18,150.00
18	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	6	10	60	5,362.50
19	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	6	8	48	3,900.00
20	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	8	8	64	5,200.00
21	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	13	8	104	13,000.00
22	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	8	8	64	5,200.00
23	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	12	8	96	11,400.00
24	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	14	8	112	9,100.00
25	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	10	8	80	10,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
26	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	15	8	120	9,750.00
27	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	6	8	48	6,600.00
28	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	6	8	48	3,900.00
29	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	10	10	100	15,125.00
30	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	10	60	5,362.50
31	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	6	8	48	3,900.00
32	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
33	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	6	8	48	5,700.00
34	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	12	8	96	7,800.00
35	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	5	8	40	4,750.00
36	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	15	8	120	9,750.00
37	Dept.	Civil	Site engineer		3	9	27	8,906.25
38	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**323**		**2,655**	**278,438.25**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	77	616
Steelfab Erectors	Subcontractor	74	624
Shree Formwork	Subcontractor	62	496
Om Rebar Works	Subcontractor	44	352
Volt Electricals	Subcontractor	31	248
Patil Masonry	Subcontractor	31	284

Manpower by agency / department	Type	Nos	Man-hrs
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**323**	**2,655**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
3	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	5.4	2,079.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	10.2	5.1	1,963.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	8	4	1,540.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	13.6	6.8	2,618.00
5	Structural steel	Material	P1-U2-A2-032 Structural steel erection	MT	5.52	2.76	198,720.00
6	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,505	62,511.75
7	RMC M30	Material	P2-U2-A1-070 Slab concrete	m^3	0	21.78	122,681.30
8	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	2,695	19,808.25

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
9	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	62.98	31.49	177,375.30
10	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	4,375	32,156.25
	TOTAL						**621,453.35**

5. COST OF THE DAY

₹ 983,057.10

278,438.25	83,165.50	621,453.35	0.00	983,057.10
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	160	67.41 m²	18,679.00	277.10	2,334.88
P2-U1-A1-055 Internal plaster	104	64.07 m²	12,513.50	195.31	1,564.19
P1-U3-A1-039 Internal plaster	64	49.49 m²	7,940.00	160.44	992.50
P1-U3-A2-048 Internal plaster	176	84.42 m²	20,218.00	239.49	2,527.25
P1-U2-A1-026 Electrical conduiting	144	141.77 Rm	15,300.00	107.92	1,912.50
P1-U2-A2-032 Structural steel erection	96	2.76 MT	209,820.00	76,021.74	26,227.50
P2-U1-A2-063 Brick masonry	208	17.01 m³	83,011.75	4,880.17	10,376.47
P2-U2-A1-070 Slab concrete	136	21.78 m³	148,731.30	6,828.80	18,591.41
P2-U1-A1-056 Electrical conduiting	180	214.46 Rm	23,512.50	109.64	2,939.06
P2-U3-A2-092 Excavation	112	100.71 m³	30,358.50	301.44	3,794.81
P2-U2-A2-078 Column shuttering	168	29.25 m²	18,200.00	622.22	2,275.00
P2-U2-A1-071 Brick masonry	208	5.39 m³	40,308.25	7,478.34	5,038.53
P2-U3-A1-086 Column shuttering	200	39.86 m²	19,750.00	495.48	2,468.75
P1-U3-A1-040 Electrical conduiting	96	91.05 Rm	10,500.00	115.32	1,312.50
P1-U3-A2-049 Electrical conduiting	160	77.42 Rm	20,487.50	264.63	2,560.94

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P3-U1-A1-100 Excavation	104	55.46 m³	25,957.00	468.03	3,244.63
P2-U3-A2-093 Footing concrete	144	31.49 m³	204,075.30	6,480.64	25,509.41
P2-U2-A2-079 Brick masonry	160	8.75 m³	46,656.25	5,332.14	5,832.03
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**35**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 162 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-242 · 24-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Saturday, 24 October 2026 · Report No. MDD-242 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

338	334	4	2,857	7	675,248.57
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

19 of 19 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	53.68	4,323.85	510.25	89.4%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	95.92	3,739.89	1,216.61	75.5%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	59.12	2,785.2	1,507.6	64.9%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	69.36	2,028.77	2,361.43	46.2%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	176.91	4,306.59	1,564.51	73.4%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.72	303.16	236.74	56.2%	
7	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	10.27	328.4	3.6	98.9%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-242 · 24-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	250.95	3,566.47	2,043.63	63.6%	
9	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	57.86	1,484.49	138.61	91.5%	
10	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	28.31	568.53	403.67	58.5%	
11	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	11.34	122.93	318.87	27.8%	
12	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	52.68	568.92	563.48	50.2%	
13	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	113.92	1,103.76	2,454.04	31%	
14	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	94.31	751.24	2,934.86	20.4%	
15	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	92.4	389.79	678.11	36.5%	
16	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	18.32	102.66	232.14	30.7%	
17	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	7.79	23.67	388.23	5.7%	
18	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	99.03	99.03	3,090.77	3.1%	
19	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	3.58	125.09	0	100%	

2. MANPOWER

Total 338 nos · 2,857 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	12	10	120	15,675.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	7	10	70	6,256.25

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	8	10	80	10,450.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	10	100	8,937.50
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	15	8	120	9,750.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	11	10	110	14,368.75
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	10	10	100	8,937.50
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	10	8	80	6,500.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	4	8	32	3,800.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	9	8	72	5,850.00
13	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	5	8	40	4,750.00
14	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	7	8	56	4,550.00
15	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	5	8	40	5,500.00
16	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	9	8	72	5,850.00
17	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	6	8	48	3,900.00
18	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	7	8	56	4,550.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	12	8	96	12,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	13	8	104	8,450.00
21	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	12	8	96	11,400.00
22	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	4	8	32	2,600.00
23	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	7	8	56	7,000.00
24	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	10	8	80	6,500.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
25	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	10	8	80	11,000.00
26	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	11	8	88	7,150.00
27	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	13	8	104	14,300.00
28	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	10	8	80	6,500.00
29	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	4	10	40	3,575.00
30	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	10	130	11,618.75
31	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	10	8	80	9,500.00
32	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	10	8	80	6,500.00
33	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	10	8	80	9,500.00
34	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	10	8	80	6,500.00
35	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	6	8	48	5,700.00
36	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	12	8	96	7,800.00
37	Dept.	Civil	Site engineer		3	9	27	8,906.25
38	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**338**		**2,857**	**298,807.00**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	104	832
Sai Concrete	Subcontractor	77	652
Shree Formwork	Subcontractor	60	560
Om Rebar Works	Subcontractor	37	296
Patil Masonry	Subcontractor	31	282

Manpower by agency / department	Type	Nos	Man-hrs
Volt Electricals	Subcontractor	25	200
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**338**	**2,857**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
3	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	8.6	4.3	1,655.50
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	15.4	7.7	2,964.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	4.7	1,809.50
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	5.5	2,117.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	7,360	54,096.00
6	RMC M30	Material	P2-U2-A1-070 Slab concrete	m^3	0	10.27	57,848.34
7	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	5,670	41,674.50
8	RMC M30	Material	P2-U3-A2-093 Footing concrete	m^3	36.64	18.32	103,191.98

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
9	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,895	28,628.25
10	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	7.9	3,041.50
	TOTAL						**297,027.57**

5. COST OF THE DAY

₹ 675,248.57

298,807.00	79,414.00	297,027.57	0.00	675,248.57
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	190	53.68 m²	23,586.75	439.40	2,948.34
P2-U1-A1-055 Internal plaster	180	95.92 m²	22,352.00	233.03	2,794.00
P1-U3-A1-039 Internal plaster	208	59.12 m²	22,009.50	372.29	2,751.19
P1-U3-A2-048 Internal plaster	210	69.36 m²	25,423.75	366.55	3,177.97
P1-U2-A1-026 Electrical conduiting	168	176.91 Rm	18,600.00	105.14	2,325.00
P2-U1-A2-063 Brick masonry	104	14.72 m³	63,746.00	4,330.57	7,968.25
P2-U2-A1-070 Slab concrete	96	10.27 m³	80,348.34	7,823.60	10,043.54
P2-U1-A1-056 Electrical conduiting	112	250.95 Rm	11,350.00	45.23	1,418.75
P2-U3-A2-092 Excavation	104	57.86 m³	25,957.00	448.62	3,244.63
P2-U2-A2-078 Column shuttering	200	28.31 m²	20,450.00	722.36	2,556.25
P2-U2-A1-071 Brick masonry	128	11.34 m³	55,674.50	4,909.57	6,959.31
P2-U3-A1-086 Column shuttering	136	52.68 m²	13,500.00	256.26	1,687.50
P1-U3-A1-040 Electrical conduiting	168	113.92 Rm	18,150.00	159.32	2,268.75
P1-U3-A2-049 Electrical conduiting	184	94.31 Rm	20,800.00	220.55	2,600.00
P3-U1-A1-100 Excavation	170	92.4 m³	32,700.75	353.90	4,087.59

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-242 · 24-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U3-A2-093 Footing concrete	160	18.32 m³	132,391.98	7,226.64	16,549.00
P2-U2-A2-079 Brick masonry	160	7.79 m³	44,628.25	5,728.92	5,578.53
P2-U1-A2-064 Internal plaster	144	99.03 m²	16,541.50	167.04	2,067.69
General / overheads	35	-	27,038.25	-	3,379.78

6. REQUIREMENTS

No.	Raised	Category	Item / description	Qty	Unit	Required by	Priority	Status	Remarks
6	24-Oct-2026	Material	TMT 12 mm Fe500D	6	MT	31-Oct-2026 (overdue)	Urgent	Pending	

7. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**26**	**-**

8. PLAN FOR TOMORROW & REMARKS

Remarks

Day 163 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-243 · 26-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Monday, 26 October 2026 · Report No. MDD-243 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Light rain / Clear	**- / -**	**8**

373	369	4	3,159	7	932,131.77
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

19 of 19 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	70.49	4,394.34	439.76	90.9%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	71	3,810.89	1,145.61	76.9%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	55.2	2,840.4	1,452.4	66.2%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	38.65	2,067.42	2,322.78	47.1%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	174.84	4,481.43	1,389.67	76.3%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.39	317.55	222.35	58.8%	
7	P2-U2-A1-070 Slab concrete	Plant 2 / Unit 2 / Area 1	Volt Electricals	m³	332	18.45	346.85	0	100%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-243 · 26-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	244.63	3,811.1	1,799	67.9%	
9	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	47.81	1,532.3	90.8	94.4%	
10	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	38.64	607.17	365.03	62.5%	
11	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	8.76	131.69	310.11	29.8%	
12	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	54.11	623.03	509.37	55%	
13	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	98.21	1,201.97	2,355.83	33.8%	
14	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	62.83	814.07	2,872.03	22.1%	
15	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	61.21	451	616.9	42.2%	
16	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	29.52	132.18	202.62	39.5%	
17	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	12.99	36.66	375.24	8.9%	
18	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	105.21	204.24	2,985.56	6.4%	
19	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.42	1.42	54.68	2.5%	

2. MANPOWER

Total 373 nos · 3,159 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	7	8	56	6,650.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	11	8	88	7,150.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	10	10	100	13,062.50
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	10	100	8,937.50
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	9	10	90	11,756.25
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	12	10	120	10,725.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	5	8	40	4,750.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	7	8	56	4,550.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	13	8	104	14,300.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	11	8	88	7,150.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	5	8	40	4,750.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	14	8	112	9,100.00
13	Subcon.	Volt Electricals	Mason	P2-U2-A1-070 Slab concrete	12	8	96	11,400.00
14	Subcon.	Volt Electricals	Helper	P2-U2-A1-070 Slab concrete	12	8	96	7,800.00
15	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	13	8	104	14,300.00
16	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	14	8	112	9,100.00
17	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	8	8	64	5,200.00
18	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	10	8	80	6,500.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	11	8	88	11,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	9	8	72	5,850.00
21	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	13	10	130	16,981.25
22	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	10	70	6,256.25
23	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	13	8	104	13,000.00
24	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	4	8	32	2,600.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-243 · 26-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
25	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	8	104	14,300.00
26	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	7	8	56	4,550.00
27	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	11	8	88	12,100.00
28	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	15	8	120	9,750.00
29	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
30	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
31	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	4	10	40	5,225.00
32	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	5	10	50	4,468.75
33	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	7	10	70	9,143.75
34	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	9	10	90	8,043.75
35	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	10	8	80	9,500.00
36	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	13	8	104	8,450.00
37	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	6	8	48	7,200.00
38	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	15	8	120	9,750.00
39	Dept.	Civil	Site engineer		3	9	27	8,906.25
40	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**373**		**3,159**	**333,488.25**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	106	848
Sai Concrete	Subcontractor	69	652

Manpower by agency / department	Type	Nos	Man-hrs
Shree Formwork	Subcontractor	67	568
Om Rebar Works	Subcontractor	44	392
Volt Electricals	Subcontractor	42	336
Patil Masonry	Subcontractor	41	328
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**373**	**3,159**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U2-A1-070 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P2-U3-A2-092 Excavation	2	7	0	60	17,507.00
3	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	11.2	5.6	2,156.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	5.7	2,194.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	4.4	1,694.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.1	1,193.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	7,195	52,883.25

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
6	RMC M30	Material	P2-U2-A1-070 Slab concrete	m³	36.9	18.45	103,924.24
7	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	8,760	4,380	32,193.00
8	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	59.04	29.52	166,278.78
9	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	12,990	6,495	47,738.25
10	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	8.4	3,234.00
11	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.42	102,240.00
12	Scaffolding hire	Non-material		LS	0	1	3,500.00
	TOTAL						**519,229.52**

5. COST OF THE DAY

₹ 932,131.77

333,488.25	79,414.00	515,729.52	3,500.00	932,131.77
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	144	70.49 m²	15,956.00	226.36	1,994.50
P2-U1-A1-055 Internal plaster	200	71 m²	24,194.50	340.77	3,024.31
P1-U3-A1-039 Internal plaster	210	55.2 m²	24,175.25	437.96	3,021.91
P1-U3-A2-048 Internal plaster	96	38.65 m²	10,493.50	271.50	1,311.69
P1-U2-A1-026 Electrical conduiting	192	174.84 Rm	21,450.00	122.68	2,681.25
P2-U1-A2-063 Brick masonry	152	14.39 m³	66,733.25	4,637.47	8,341.66
P2-U2-A1-070 Slab concrete	192	18.45 m³	136,324.24	7,388.85	17,040.53
P2-U1-A1-056 Electrical conduiting	216	244.63 Rm	23,400.00	95.65	2,925.00
P2-U3-A2-092 Excavation	144	47.81 m³	29,207.00	610.90	3,650.88
P2-U2-A2-078 Column shuttering	160	38.64 m²	16,850.00	436.08	2,106.25

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-243 · 26-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U2-A1-071 Brick masonry	200	8.76 m³	55,430.50	6,327.68	6,928.81
P2-U3-A1-086 Column shuttering	136	54.11 m²	15,600.00	288.30	1,950.00
P1-U3-A1-040 Electrical conduiting	160	98.21 Rm	18,850.00	191.94	2,356.25
P1-U3-A2-049 Electrical conduiting	208	62.83 Rm	21,850.00	347.76	2,731.25
P3-U1-A1-100 Excavation	112	61.21 m³	26,607.00	434.68	3,325.88
P2-U3-A2-093 Footing concrete	90	29.52 m³	189,172.53	6,408.28	23,646.57
P2-U2-A2-079 Brick masonry	160	12.99 m³	64,925.75	4,998.13	8,115.72
P2-U1-A2-064 Internal plaster	184	105.21 m²	21,184.00	201.35	2,648.00
P2-U1-A1-057 Structural steel erection	168	1.42 MT	119,190.00	83,936.62	14,898.75
General / overheads	35	-	30,538.25	-	3,817.28

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**47**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 165 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-244 · 27-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 27 October 2026 · Report No. MDD-244 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

354	350	4	3,057	7	974,240.43
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	51.21	4,445.55	388.55	92%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	70.45	3,881.34	1,075.16	78.3%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	90.01	2,930.41	1,362.39	68.3%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	32.67	2,100.09	2,290.11	47.8%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	190.6	4,672.03	1,199.07	79.6%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	9.48	327.03	212.87	60.6%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	167.51	3,978.61	1,631.49	70.9%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-244 · 27-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	91.91	1,624.21	0	100%	
9	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	30.21	637.38	334.82	65.6%	
10	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	5.9	137.59	304.21	31.1%	
11	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	65.22	688.25	444.15	60.8%	
12	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	150.41	1,352.38	2,205.42	38%	
13	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	133.97	948.04	2,738.06	25.7%	
14	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	51.3	502.3	565.6	47%	
15	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	28.67	160.85	173.95	48%	
16	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	8.16	44.82	367.08	10.9%	
17	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	43.84	248.08	2,941.72	7.8%	
18	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.52	2.94	53.16	5.2%	
19	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	35.16	35.16	356.84	9%	
20	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	63.64	63.64	913.36	6.5%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	3.46	128.55	0	100%	

2. MANPOWER

Total 354 nos · 3,057 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	10	8	80	9,500.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	5	8	40	3,250.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	11	8	88	10,450.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	15	8	120	9,750.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	4	8	32	3,800.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	7	10	70	9,143.75
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	13	10	130	11,618.75
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	10	10	100	15,125.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	12	10	120	10,725.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	8	8	64	7,600.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	9	8	72	5,850.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	9	8	72	9,900.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	13	8	104	8,450.00
15	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	11	8	88	7,150.00
16	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	9	8	72	5,850.00
17	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	11	8	88	11,000.00
18	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	5	8	40	3,250.00
19	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	5	8	40	4,750.00
20	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	13	8	104	8,450.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	4	8	32	4,000.00
22	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	10	8	80	6,500.00
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	10	130	19,662.50
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	7	10	70	6,256.25
25	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	13	8	104	14,300.00
26	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	14	8	112	9,100.00
27	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	6	8	48	3,900.00
28	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	6	8	48	3,900.00
29	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	4	10	40	5,225.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	8	10	80	7,150.00
31	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	11	8	88	10,450.00
32	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	4	8	32	2,600.00
33	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	4	8	32	3,800.00
34	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	4	8	32	2,600.00
35	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	9	10	90	14,850.00
36	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	5	10	50	4,468.75
37	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	9	10	90	11,756.25
38	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	14	10	140	12,512.50
39	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	8	8	64	8,000.00
40	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	8	8	64	5,200.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**354**		**3,057**	**326,732.00**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	101	848
Sai Concrete	Subcontractor	91	798
Shree Formwork	Subcontractor	64	580
Om Rebar Works	Subcontractor	40	364
Patil Masonry	Subcontractor	34	272
Volt Electricals	Subcontractor	20	160
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**354**	**3,057**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
2	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
3	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
4	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	4.1	1,578.50
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	5.6	2,156.00
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	14.4	7.2	2,772.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	2.6	1,001.00
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	4,740	34,839.00
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	2,950	21,682.50
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	28.67	161,490.94
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	8,160	4,080	29,988.00
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	3.5	1,347.50
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.52	109,440.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	35.16	198,047.49
	TOTAL						**564,342.93**

5. COST OF THE DAY

₹ 974,240.43

326,732.00	83,165.50	564,342.93	0.00	974,240.43
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	120	51.21 m²	14,328.50	279.80	1,791.06
P2-U1-A1-055 Internal plaster	208	70.45 m²	22,356.00	317.33	2,794.50
P1-U3-A1-039 Internal plaster	104	90.01 m²	12,422.00	138.01	1,552.75
P1-U3-A2-048 Internal plaster	200	32.67 m²	21,763.50	666.16	2,720.44

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-026 Electrical conduiting	220	190.6 Rm	25,850.00	135.62	3,231.25
P2-U1-A2-063 Brick masonry	136	9.48 m³	48,289.00	5,093.78	6,036.13
P2-U1-A1-056 Electrical conduiting	176	167.51 Rm	18,350.00	109.55	2,293.75
P2-U3-A2-092 Excavation	160	91.91 m³	34,258.50	372.74	4,282.31
P2-U2-A2-078 Column shuttering	128	30.21 m²	14,250.00	471.70	1,781.25
P2-U2-A1-071 Brick masonry	144	5.9 m³	34,882.50	5,912.29	4,360.31
P2-U3-A1-086 Column shuttering	112	65.22 m²	10,500.00	160.99	1,312.50
P1-U3-A1-040 Electrical conduiting	200	150.41 Rm	25,918.75	172.32	3,239.84
P1-U3-A2-049 Electrical conduiting	216	133.97 Rm	23,400.00	174.67	2,925.00
P3-U1-A1-100 Excavation	96	51.3 m³	25,307.00	493.31	3,163.38
P2-U3-A2-093 Footing concrete	120	28.67 m³	187,065.94	6,524.80	23,383.24
P2-U2-A2-079 Brick masonry	120	8.16 m³	43,038.00	5,274.26	5,379.75
P2-U1-A2-064 Internal plaster	64	43.84 m²	7,747.50	176.72	968.44
P2-U1-A1-057 Structural steel erection	140	1.52 MT	128,758.75	84,709.70	16,094.84
P2-U3-A1-087 Slab concrete	230	35.16 m³	235,516.24	6,698.41	29,439.53
P2-U3-A2-094 Column shuttering	128	63.64 m²	13,200.00	207.42	1,650.00
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**27**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 166 – work as per plan

Note
Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-245 · 27-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 27 October 2026 · Report No. MDD-245 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Night**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

383	379	4	3,261	6	555,477.32
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	20.35	4,465.9	368.2	92.4%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	24.96	3,906.3	1,050.2	78.8%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	23.33	2,953.74	1,339.06	68.8%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	15.83	2,115.92	2,274.28	48.2%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	43.07	4,715.1	1,156	80.3%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	2.59	329.62	210.28	61.1%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	35.28	4,013.89	1,596.21	71.5%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-245 · 27-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U3-A2-092 Excavation	Plant 2 / Unit 3 / Area 2	Volt Electricals	m³	1,623.1	27.38	1,651.59	0	100%	
9	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	13.56	650.94	321.26	67%	
10	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	1.68	139.27	302.53	31.5%	
11	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	14.03	702.28	430.12	62%	
12	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	23.46	1,375.84	2,181.96	38.7%	
13	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	38.06	986.1	2,700	26.8%	
14	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	12.13	514.43	553.47	48.2%	
15	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	6.74	167.59	167.21	50.1%	
16	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	2.74	47.56	364.34	11.5%	
17	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	14.91	262.99	2,926.81	8.2%	
18	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	0.67	3.61	52.49	6.4%	
19	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	5.72	40.88	351.12	10.4%	
20	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	12.43	76.07	900.93	7.8%	

2. MANPOWER

Total 383 nos · 3,261 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	12	10	120	15,675.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	13	10	130	11,618.75
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	8	104	12,350.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	5	8	40	3,250.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	9	8	72	8,550.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	12	8	96	7,800.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	9	8	72	8,550.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	8	8	64	5,200.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	14	8	112	9,100.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	4	8	32	3,800.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	12	8	96	7,800.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	6	8	48	6,600.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	7	8	56	4,550.00
15	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	13	10	130	11,618.75
16	Subcon.	Volt Electricals	Helper	P2-U3-A2-092 Excavation	11	10	110	9,831.25
17	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	10	10	100	13,750.00
18	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	9	10	90	8,043.75
19	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	5	10	50	6,531.25
20	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	10	70	6,256.25
21	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	10	8	80	10,000.00
22	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	15	8	120	9,750.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	4	8	32	4,400.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	6	8	48	3,900.00
25	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	13	8	104	14,300.00
26	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	11	8	88	7,150.00
27	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	9	8	72	5,850.00
28	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
29	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	9	8	72	8,550.00
30	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	15	8	120	9,750.00
31	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	7	8	56	6,650.00
32	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	14	8	112	9,100.00
33	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	7	10	70	9,143.75
34	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	10	10	100	8,937.50
35	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	9	8	72	10,800.00
36	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	4	8	32	2,600.00
37	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	10	8	80	9,500.00
38	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	7	8	56	4,550.00
39	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	10	8	80	10,000.00
40	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	12	8	96	7,800.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**383**		**3,261**	**339,294.50**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	117	1,008
Sai Concrete	Subcontractor	96	768
Shree Formwork	Subcontractor	76	658
Om Rebar Works	Subcontractor	37	320
Patil Masonry	Subcontractor	29	232
Volt Electricals	Subcontractor	24	240
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**383**	**3,261**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P2-U3-A2-092 Excavation	2	7	1.5	60	21,258.50
2	JCB	Hired	P3-U1-A1-100 Excavation	2	7	1.5	60	21,258.50
3	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
4	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
	TOTAL			**6**	**26**	**3**	**120**	**68,917.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	1.6	616.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	2	770.00
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	1.9	731.50
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	1.3	500.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	1,295	9,518.25
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	1,680	840	6,174.00
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	6.74	37,964.74
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	2,740	1,370	10,069.50
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	1.2	462.00
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	0.67	48,240.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	5.72	32,219.33
	TOTAL						**147,265.82**

5. COST OF THE DAY

₹ 555,477.32

339,294.50	68,917.00	147,265.82	0.00	555,477.32
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	250	20.35 m²	27,909.75	1,371.49	3,488.72
P2-U1-A1-055 Internal plaster	144	24.96 m²	16,370.00	655.85	2,046.25
P1-U3-A1-039 Internal plaster	168	23.33 m²	17,081.50	732.17	2,135.19
P1-U3-A2-048 Internal plaster	136	15.83 m²	14,250.50	900.22	1,781.31
P1-U2-A1-026 Electrical conduiting	200	43.07 Rm	21,200.00	492.22	2,650.00
P2-U1-A2-063 Brick masonry	128	2.59 m³	21,118.25	8,153.76	2,639.78
P2-U1-A1-056 Electrical conduiting	104	35.28 Rm	11,150.00	316.04	1,393.75
P2-U3-A2-092 Excavation	240	27.38 m³	42,708.50	1,559.84	5,338.56
P2-U2-A2-078 Column shuttering	190	13.56 m²	21,793.75	1,607.21	2,724.22
P2-U2-A1-071 Brick masonry	120	1.68 m³	18,961.50	11,286.61	2,370.19

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U3-A1-086 Column shuttering	200	14.03 m²	19,750.00	1,407.70	2,468.75
P1-U3-A1-040 Electrical conduiting	80	23.46 Rm	8,300.00	353.79	1,037.50
P1-U3-A2-049 Electrical conduiting	192	38.06 Rm	21,450.00	563.58	2,681.25
P3-U1-A1-100 Excavation	128	12.13 m³	31,658.50	2,609.93	3,957.31
P2-U3-A2-093 Footing concrete	192	6.74 m³	69,464.74	10,306.34	8,683.09
P2-U2-A2-079 Brick masonry	168	2.74 m³	25,819.50	9,423.18	3,227.44
P2-U1-A2-064 Internal plaster	170	14.91 m²	18,543.25	1,243.68	2,317.91
P2-U1-A1-057 Structural steel erection	104	0.67 MT	61,640.00	92,000.00	7,705.00
P2-U3-A1-087 Slab concrete	136	5.72 m³	59,469.33	10,396.74	7,433.67
P2-U3-A2-094 Column shuttering	176	12.43 m²	17,800.00	1,432.02	2,225.00
General / overheads	35	-	9,038.25	-	1,129.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**48**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 166 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-246 · 28-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Wednesday, 28 October 2026 · Report No. MDD-246 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Light rain / Clear	**- / -**	**8**

388	384	4	3,135	5	1,009,667.30
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	52.47	4,518.37	315.73	93.5%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	111.27	4,017.57	938.93	81.1%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	69.89	3,023.63	1,269.17	70.4%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	43.49	2,159.41	2,230.79	49.2%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	120.18	4,835.28	1,035.82	82.4%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	10.04	339.66	200.24	62.9%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	202.04	4,215.93	1,394.17	75.1%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-246 · 28-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	52.93	703.87	268.33	72.4%	
9	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	5.77	145.04	296.76	32.8%	
10	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	53.32	755.6	376.8	66.7%	
11	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	103.56	1,479.4	2,078.4	41.6%	
12	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	134.54	1,120.64	2,565.46	30.4%	
13	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	81.91	596.34	471.56	55.8%	
14	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	24.24	191.83	142.97	57.3%	
15	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	5.56	53.12	358.78	12.9%	
16	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	101.49	364.48	2,825.32	11.4%	
17	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	2.04	5.65	50.45	10.1%	
18	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	37.54	78.42	313.58	20%	
19	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	68.93	145	832	14.8%	
20	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	7.81	7.81	78.19	9.1%	

2. MANPOWER

Total 388 nos · 3,135 man-hrs

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-246 · 28-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	12	8	96	11,400.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	12	8	96	7,800.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	12	8	96	11,400.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	11	8	88	7,150.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	5	8	40	4,750.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	10	8	80	9,500.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	13	8	104	8,450.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	10	8	80	11,000.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	10	8	80	6,500.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	9	8	72	8,550.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	15	8	120	9,750.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	8	8	64	8,800.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	4	8	32	2,600.00
15	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	13	8	104	13,000.00
16	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	14	8	112	9,100.00
17	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	12	8	96	11,400.00
18	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	13	8	104	8,450.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	6	8	48	6,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	7	8	56	4,550.00
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	10	8	80	11,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	9	8	72	5,850.00
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	13	8	104	14,300.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	11	8	88	7,150.00
25	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	8	104	8,450.00
26	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	8	8	64	5,200.00
27	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	7	8	56	6,650.00
28	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	12	8	96	7,800.00
29	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	13	8	104	12,350.00
30	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	5	8	40	3,250.00
31	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	10	8	80	9,500.00
32	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	9	8	72	5,850.00
33	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	6	8	48	7,200.00
34	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	4	8	32	2,600.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	11	8	88	10,450.00
36	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	7	8	56	4,550.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	8	8	64	8,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	9	8	72	5,850.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	4	10	40	5,225.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	10	10	100	8,937.50
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**388**		**3,135**	**325,200.75**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	119	952
Sai Concrete	Subcontractor	98	784
Shree Formwork	Subcontractor	75	600
Om Rebar Works	Subcontractor	59	500
Patil Masonry	Subcontractor	33	264
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**388**	**3,135**

3. MACHINERY & EQUIPMENT

5 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**5**	**27**	**1**	**60**	**61,907.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	8.4	4.2	1,617.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	17.8	8.9	3,426.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	5.6	2,156.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.5	1,347.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	10,040	5,020	36,897.00
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	5,770	2,885	21,204.75
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	24.24	136,537.86
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	5,560	2,780	20,433.00
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	8.1	3,118.50
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	4.08	2.04	146,880.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	37.54	211,453.44
12	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	7.81	37,488.00
	TOTAL						**622,559.55**

5. COST OF THE DAY

₹ 1,009,667.30

325,200.75	61,907.00	622,559.55	0.00	1,009,667.30
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	192	52.47 m²	20,817.00	396.74	2,602.13
P2-U1-A1-055 Internal plaster	184	111.27 m²	21,976.50	197.51	2,747.06
P1-U3-A1-039 Internal plaster	112	69.89 m²	12,756.00	182.52	1,594.50
P1-U3-A2-048 Internal plaster	184	43.49 m²	19,297.50	443.72	2,412.19
P1-U2-A1-026 Electrical conduiting	160	120.18 Rm	17,500.00	145.61	2,187.50
P2-U1-A2-063 Brick masonry	192	10.04 m³	55,197.00	5,497.71	6,899.63
P2-U1-A1-056 Electrical conduiting	96	202.04 Rm	11,400.00	56.42	1,425.00
P2-U2-A2-078 Column shuttering	216	52.93 m²	22,100.00	417.53	2,762.50

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U2-A1-071 Brick masonry	200	5.77 m³	41,054.75	7,115.21	5,131.84
P2-U3-A1-086 Column shuttering	104	53.32 m²	10,550.00	197.86	1,318.75
P1-U3-A1-040 Electrical conduiting	152	103.56 Rm	16,850.00	162.71	2,106.25
P1-U3-A2-049 Electrical conduiting	192	134.54 Rm	21,450.00	159.43	2,681.25
P3-U1-A1-100 Excavation	168	81.91 m³	31,157.00	380.38	3,894.63
P2-U3-A2-093 Footing concrete	152	24.24 m³	164,187.86	6,773.43	20,523.48
P2-U2-A2-079 Brick masonry	144	5.56 m³	36,033.00	6,480.76	4,504.13
P2-U1-A2-064 Internal plaster	152	101.49 m²	18,468.50	181.97	2,308.56
P2-U1-A1-057 Structural steel erection	80	2.04 MT	156,680.00	76,803.92	19,585.00
P2-U3-A1-087 Slab concrete	144	37.54 m³	239,653.44	6,383.95	29,956.68
P2-U3-A2-094 Column shuttering	136	68.93 m²	13,850.00	200.93	1,731.25
P3-U1-A1-101 PCC below footings	140	7.81 m³	51,650.50	6,613.38	6,456.31
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**25**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 167 – work as per plan..

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-247 · 29-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Thursday, 29 October 2026 · Report No. MDD-247 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

367	363	4	3,099	5	934,342.45
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	88.06	4,606.43	227.67	95.3%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	62.29	4,079.86	876.64	82.3%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	62.73	3,086.36	1,206.44	71.9%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	48.56	2,207.97	2,182.23	50.3%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	182.83	5,018.11	852.99	85.5%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	11.84	351.5	188.4	65.1%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	194.53	4,410.46	1,199.64	78.6%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-247 · 29-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	28.38	732.25	239.95	75.3%	
9	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	10.29	155.33	286.47	35.2%	
10	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	71.7	827.3	305.1	73.1%	
11	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	93.07	1,572.47	1,985.33	44.2%	
12	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	103.32	1,223.96	2,462.14	33.2%	
13	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	65.36	661.7	406.2	62%	
14	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	17.53	209.36	125.44	62.5%	
15	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	6.56	59.68	352.22	14.5%	
16	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	87.67	452.15	2,737.65	14.2%	
17	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	0.97	6.62	49.48	11.8%	
18	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	34.27	112.69	279.31	28.7%	
19	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	33.63	178.63	798.37	18.3%	
20	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	13.42	21.23	64.77	24.7%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	3.04	131.59	0	100%	

2. MANPOWER

Total 367 nos · 3,099 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	4	8	32	3,800.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	5	8	40	3,250.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	6	8	48	5,700.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	8	8	64	5,200.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	14	8	112	9,100.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	6	8	48	5,700.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	8	8	64	5,200.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	12	8	96	13,200.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	6	8	48	3,900.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	13	10	130	16,981.25
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	7	10	70	6,256.25
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	12	8	96	13,200.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	4	8	32	2,600.00
15	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	8	8	64	8,000.00
16	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	5	8	40	3,250.00
17	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	12	8	96	11,400.00
18	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	11	8	88	7,150.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	8	8	64	8,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	11	8	88	7,150.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	8	104	14,300.00
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	15	8	120	9,750.00
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	4	8	32	4,400.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	5	8	40	3,250.00
25	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	11	10	110	9,831.25
26	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	10	130	11,618.75
27	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	13	10	130	16,981.25
28	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	5	10	50	4,468.75
29	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	12	8	96	11,400.00
30	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	10	8	80	6,500.00
31	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	5	10	50	6,531.25
32	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	13	10	130	11,618.75
33	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	9	8	72	10,800.00
34	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	9	8	72	5,850.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	6	8	48	5,700.00
36	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	7	8	56	4,550.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	11	8	88	11,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	14	8	112	9,100.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	10	8	80	9,500.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	7	8	56	4,550.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**367**		**3,099**	**330,225.75**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	112	932
Sai Concrete	Subcontractor	90	796
Shree Formwork	Subcontractor	63	504
Om Rebar Works	Subcontractor	58	464
Patil Masonry	Subcontractor	40	368
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**367**	**3,099**

3. MACHINERY & EQUIPMENT

5 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**5**	**27**	**1**	**60**	**61,907.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	7	2,695.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	5	1,925.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	10	5	1,925.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.9	1,501.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	11,840	5,920	43,512.00
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	10,290	5,145	37,815.75
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	17.53	98,742.11
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,280	24,108.00
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	7	2,695.00
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	0.97	69,840.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	68.54	34.27	193,034.34
12	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	26.84	13.42	64,416.00
	TOTAL						**542,209.70**

5. COST OF THE DAY

₹ 934,342.45

330,225.75	61,907.00	542,209.70	0.00	934,342.45
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	72	88.06 m²	9,745.00	110.66	1,218.13
P2-U1-A1-055 Internal plaster	112	62.29 m²	12,825.00	205.89	1,603.13
P1-U3-A1-039 Internal plaster	200	62.73 m²	21,475.00	342.34	2,684.38
P1-U3-A2-048 Internal plaster	112	48.56 m²	12,401.50	255.39	1,550.19
P1-U2-A1-026 Electrical conduiting	144	182.83 Rm	17,100.00	93.53	2,137.50
P2-U1-A2-063 Brick masonry	200	11.84 m³	66,749.50	5,637.63	8,343.69
P2-U1-A1-056 Electrical conduiting	128	194.53 Rm	15,800.00	81.22	1,975.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-247 · 29-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U2-A2-078 Column shuttering	104	28.38 m²	11,250.00	396.41	1,406.25
P2-U2-A1-071 Brick masonry	184	10.29 m³	56,365.75	5,477.72	7,045.72
P2-U3-A1-086 Column shuttering	152	71.7 m²	15,150.00	211.30	1,893.75
P1-U3-A1-040 Electrical conduiting	224	93.07 Rm	24,050.00	258.41	3,006.25
P1-U3-A2-049 Electrical conduiting	72	103.32 Rm	7,650.00	74.04	956.25
P3-U1-A1-100 Excavation	240	65.36 m³	38,957.00	596.04	4,869.63
P2-U3-A2-093 Footing concrete	180	17.53 m³	133,392.11	7,609.36	16,674.01
P2-U2-A2-079 Brick masonry	176	6.56 m³	42,008.00	6,403.66	5,251.00
P2-U1-A2-064 Internal plaster	180	87.67 m²	20,845.00	237.77	2,605.63
P2-U1-A1-057 Structural steel erection	144	0.97 MT	86,490.00	89,164.95	10,811.25
P2-U3-A1-087 Slab concrete	104	34.27 m³	216,484.34	6,317.02	27,060.54
P2-U3-A2-094 Column shuttering	200	33.63 m²	20,100.00	597.68	2,512.50
P3-U1-A1-101 PCC below footings	136	13.42 m³	78,466.00	5,846.94	9,808.25
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**33**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 168 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-248 · 30-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Friday, 30 October 2026 · Report No. MDD-248 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

342	338	4	2,845	5	997,174.71
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

22 of 22 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	77.23	4,683.66	150.44	96.9%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	117.24	4,197.1	759.4	84.7%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	65.51	3,151.87	1,140.93	73.4%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	80.74	2,288.71	2,101.49	52.1%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	184.07	5,202.18	668.92	88.6%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	16.8	368.3	171.6	68.2%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	111.81	4,522.27	1,087.83	80.6%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-248 · 30-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	48.38	780.63	191.57	80.3%	
9	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	5.36	160.69	281.11	36.4%	
10	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	70.9	898.2	234.2	79.3%	
11	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	112.11	1,684.58	1,873.22	47.3%	
12	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	95.43	1,319.39	2,366.71	35.8%	
13	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	45.33	707.03	360.87	66.2%	
14	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	26.18	235.54	99.26	70.4%	
15	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	14.05	73.73	338.17	17.9%	
16	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	88.35	540.5	2,649.3	16.9%	
17	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.34	7.96	48.14	14.2%	
18	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	31.62	144.31	247.69	36.8%	
19	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	63.01	241.64	735.36	24.7%	
20	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	12.83	34.06	51.94	39.6%	
21	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	55.46	55.46	3,256.84	1.7%	
22	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	2.75	134.34	0	100%	

2. MANPOWER

Total 342 nos · 2,845 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	6	8	48	5,700.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	5	8	40	3,250.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	8	104	12,350.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	9	8	72	5,850.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	12	8	96	11,400.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	11	8	88	7,150.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	13	10	130	16,981.25
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	12	10	120	10,725.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	4	10	40	6,050.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	6	10	60	5,362.50
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	6	10	60	7,837.50
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	12	10	120	10,725.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	8	8	64	8,800.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	5	8	40	3,250.00
15	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	10	8	80	10,000.00
16	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	11	8	88	7,150.00
17	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	4	8	32	3,800.00
18	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	9	8	72	5,850.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	8	8	64	8,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	5	8	40	3,250.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	10	8	80	11,000.00
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	8	8	64	5,200.00
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	9	8	72	9,900.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	5	8	40	3,250.00
25	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
26	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	4	8	32	2,600.00
27	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	6	8	48	5,700.00
28	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	8	8	64	5,200.00
29	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	11	8	88	10,450.00
30	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	4	8	32	2,600.00
31	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	5	8	40	4,750.00
32	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	5	8	40	3,250.00
33	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	5	8	40	6,000.00
34	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	13	8	104	8,450.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	7	8	56	6,650.00
36	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	4	8	32	2,600.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	12	8	96	12,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	15	8	120	9,750.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	6	8	48	5,700.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	10	8	80	6,500.00
41	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	5	8	40	4,750.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
42	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	10	8	80	6,500.00
43	Dept.	Civil	Site engineer		3	9	27	8,906.25
44	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**342**		**2,845**	**299,869.50**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	103	824
Sai Concrete	Subcontractor	88	740
Shree Formwork	Subcontractor	69	602
Om Rebar Works	Subcontractor	54	452
Patil Masonry	Subcontractor	24	192
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**342**	**2,845**

3. MACHINERY & EQUIPMENT

5 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	1.5	60	21,258.50
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**5**	**27**	**2.5**	**60**	**65,658.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	6.2	2,387.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	9.4	3,619.00
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	5.2	2,002.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.5	2,502.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,400	61,740.00
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	2,680	19,698.00
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	26.18	147,465.40
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	7,025	51,633.75
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	7.1	2,733.50
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.34	96,480.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	63.24	31.62	178,107.56
12	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	12.83	61,584.00
13	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	4.4	1,694.00
	TOTAL						**631,646.71**

5. COST OF THE DAY

₹ 997,174.71

299,869.50	65,658.50	631,646.71	0.00	997,174.71
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	88	77.23 m²	11,337.00	146.80	1,417.13
P2-U1-A1-055 Internal plaster	176	117.24 m²	21,819.00	186.11	2,727.38

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A1-039 Internal plaster	184	65.51 m²	20,552.00	313.72	2,569.00
P1-U3-A2-048 Internal plaster	250	80.74 m²	30,208.75	374.15	3,776.09
P1-U2-A1-026 Electrical conduiting	100	184.07 Rm	11,412.50	62.00	1,426.56
P2-U1-A2-063 Brick masonry	180	16.8 m³	80,302.50	4,779.91	10,037.81
P2-U1-A1-056 Electrical conduiting	104	111.81 Rm	12,050.00	107.77	1,506.25
P2-U2-A2-078 Column shuttering	168	48.38 m²	17,150.00	354.49	2,143.75
P2-U2-A1-071 Brick masonry	104	5.36 m³	29,348.00	5,475.37	3,668.50
P2-U3-A1-086 Column shuttering	104	70.9 m²	11,250.00	158.67	1,406.25
P1-U3-A1-040 Electrical conduiting	144	112.11 Rm	16,200.00	144.50	2,025.00
P1-U3-A2-049 Electrical conduiting	112	95.43 Rm	13,150.00	137.80	1,643.75
P3-U1-A1-100 Excavation	88	45.33 m³	28,408.50	626.70	3,551.06
P2-U3-A2-093 Footing concrete	112	26.18 m³	171,565.40	6,553.30	21,445.68
P2-U2-A2-079 Brick masonry	120	14.05 m³	64,683.75	4,603.83	8,085.47
P2-U1-A2-064 Internal plaster	80	88.35 m²	10,733.50	121.49	1,341.69
P2-U1-A1-057 Structural steel erection	144	1.34 MT	110,930.00	82,783.58	13,866.25
P2-U3-A1-087 Slab concrete	88	31.62 m³	200,557.56	6,342.74	25,069.70
P2-U3-A2-094 Column shuttering	216	63.01 m²	21,750.00	345.18	2,718.75
P3-U1-A1-101 PCC below footings	128	12.83 m³	73,784.00	5,750.90	9,223.00
P2-U2-A1-072 Internal plaster	120	55.46 m²	12,944.00	233.39	1,618.00
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**20**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 169 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

DAILY PROGRESS REPORT

Saturday, 31 October 2026 · Report No. MDD-249 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Light rain / Clear	**- / -**	**8**

407	403	4	3,353	7	1,162,073.21
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

24 of 24 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	103.25	4,786.91	47.19	99%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	77.19	4,274.29	682.21	86.2%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	95.33	3,247.2	1,045.6	75.6%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	39.19	2,327.9	2,062.3	53%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	82.42	5,284.6	586.5	90%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.62	382.92	156.98	70.9%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	255.15	4,777.42	832.68	85.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-249 · 31-Oct-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	23.32	803.95	168.25	82.7%	
9	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	10.27	170.96	270.84	38.7%	
10	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	35.18	933.38	199.02	82.4%	
11	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	145.78	1,830.36	1,727.44	51.4%	
12	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	60.81	1,380.2	2,305.9	37.4%	
13	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	55.5	762.53	305.37	71.4%	
14	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	30.95	266.49	68.31	79.6%	
15	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	7.09	80.82	331.08	19.6%	
16	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	82.56	623.06	2,566.74	19.5%	
17	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.85	9.81	46.29	17.5%	
18	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	22.11	166.42	225.58	42.5%	
19	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	78.22	319.86	657.14	32.7%	
20	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	13.62	47.68	38.32	55.4%	
21	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	84.87	140.33	3,171.97	4.2%	
22	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.42	1.42	65.48	2.1%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	53.07	53.07	1,323.93	3.9%	
24	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	1.66	136	0	100%	

2. MANPOWER

Total 407 nos · 3,353 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	8	8	64	7,600.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	11	8	88	7,150.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	7	8	56	6,650.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	5	8	40	3,250.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	11	8	88	7,150.00
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	10	8	80	9,500.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	14	8	112	9,100.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	4	8	32	2,600.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	10	8	80	9,500.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	12	8	96	7,800.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	11	8	88	12,100.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	4	8	32	2,600.00
15	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	8	8	64	8,000.00
16	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	12	8	96	7,800.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
17	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	4	8	32	3,800.00
18	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	9	8	72	5,850.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	6	8	48	6,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	8	8	64	5,200.00
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	10	8	80	11,000.00
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	5	8	40	3,250.00
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	8	8	64	8,800.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	14	8	112	9,100.00
25	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	6	8	48	3,900.00
26	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	8	8	64	5,200.00
27	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	12	8	96	11,400.00
28	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	13	8	104	8,450.00
29	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	10	10	100	13,062.50
30	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	12	10	120	10,725.00
31	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	9	8	72	8,550.00
32	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	5	8	40	3,250.00
33	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	7	8	56	8,400.00
34	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	7	8	56	4,550.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	6	8	48	5,700.00
36	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	4	8	32	2,600.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	6	8	48	6,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	6	8	48	3,900.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	6	8	48	5,700.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	7	8	56	4,550.00
41	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	9	8	72	8,550.00
42	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	15	8	120	9,750.00
43	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	10	10	100	16,500.00
44	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	15	10	150	13,406.25
45	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	8	72	5,850.00
46	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	8	8	64	5,200.00
47	Dept.	Civil	Site engineer		3	9	27	8,906.25
48	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**407**		**3,353**	**350,582.00**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	114	912
Sai Concrete	Subcontractor	91	728
Om Rebar Works	Subcontractor	90	770
Shree Formwork	Subcontractor	79	676
Patil Masonry	Subcontractor	29	232
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**407**	**3,353**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	8.3	3,195.50
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	12.4	6.2	2,387.00
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	15.2	7.6	2,926.00
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	6.2	3.1	1,193.50
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	7,310	53,728.50
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	5,135	37,742.25
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	61.9	30.95	174,333.61
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,545	26,055.75
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	6.6	2,541.00
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.85	133,200.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	22.11	124,540.10
12	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	13.62	65,376.00
13	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	13.6	6.8	2,618.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
14	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.42	102,240.00
	TOTAL						**732,077.21**

5. COST OF THE DAY

₹ 1,162,073.21

350,582.00	79,414.00	732,077.21	0.00	1,162,073.21
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	152	103.25 m²	17,945.50	173.81	2,243.19
P2-U1-A1-055 Internal plaster	96	77.19 m²	12,287.00	159.18	1,535.88
P1-U3-A1-039 Internal plaster	176	95.33 m²	20,526.00	215.32	2,565.75
P1-U3-A2-048 Internal plaster	192	39.19 m²	19,793.50	505.07	2,474.19
P1-U2-A1-026 Electrical conduiting	120	82.42 Rm	14,700.00	178.35	1,837.50
P2-U1-A2-063 Brick masonry	176	14.62 m³	71,028.50	4,858.31	8,878.56
P2-U1-A1-056 Electrical conduiting	120	255.15 Rm	14,700.00	57.61	1,837.50
P2-U2-A2-078 Column shuttering	160	23.32 m²	15,800.00	677.53	1,975.00
P2-U2-A1-071 Brick masonry	104	10.27 m³	47,392.25	4,614.63	5,924.03
P2-U3-A1-086 Column shuttering	112	35.18 m²	11,200.00	318.36	1,400.00
P1-U3-A1-040 Electrical conduiting	120	145.78 Rm	14,250.00	97.75	1,781.25
P1-U3-A2-049 Electrical conduiting	176	60.81 Rm	17,900.00	294.36	2,237.50
P3-U1-A1-100 Excavation	112	55.5 m³	26,607.00	479.41	3,325.88
P2-U3-A2-093 Footing concrete	200	30.95 m³	207,383.61	6,700.60	25,922.95
P2-U2-A2-079 Brick masonry	220	7.09 m³	49,843.25	7,030.08	6,230.41
P2-U1-A2-064 Internal plaster	112	82.56 m²	14,341.00	173.70	1,792.63

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-249 · 31-Oct-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-057 Structural steel erection	112	1.85 MT	146,150.00	79,000.00	18,268.75
P2-U3-A1-087 Slab concrete	80	22.11 m³	146,040.10	6,605.16	18,255.01
P2-U3-A2-094 Column shuttering	96	78.22 m²	9,900.00	126.57	1,237.50
P3-U1-A1-101 PCC below footings	104	13.62 m³	75,626.00	5,552.57	9,453.25
P2-U2-A1-072 Internal plaster	192	84.87 m²	20,918.00	246.47	2,614.75
P1-U3-A2-050 Structural steel erection	250	1.42 MT	132,146.25	93,060.74	16,518.28
P3-U1-A2-109 Excavation	136	53.07 m³	28,557.00	538.10	3,569.63
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**34**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 170 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-250 · 02-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Monday, 02 November 2026 · Report No. MDD-250 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

448	444	4	3,751	7	1,574,995.66
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

25 of 25 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P1-U2-A1-025 Internal plaster	Plant 1 / Unit 2 / Area 1	Shree Formwork	m²	4,834.1	62.31	4,849.22	0	100%	
2	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	61.72	4,336.01	620.49	87.5%	
3	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	98.9	3,346.1	946.7	77.9%	
4	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	67.47	2,395.37	1,994.83	54.6%	
5	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	119.73	5,404.33	466.77	92%	
6	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	12.77	395.69	144.21	73.3%	
7	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	185.03	4,962.45	647.65	88.5%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-250 · 02-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	30.38	834.33	137.87	85.8%	
9	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	8.29	179.25	262.55	40.6%	
10	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	36.64	970.02	162.38	85.7%	
11	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	117.18	1,947.54	1,610.26	54.7%	
12	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	135.2	1,515.4	2,170.7	41.1%	
13	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	75.57	838.1	229.8	78.5%	
14	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	29.93	296.42	38.38	88.5%	
15	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	7.12	87.94	323.96	21.3%	
16	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	73.31	696.37	2,493.43	21.8%	
17	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	2.3	12.11	43.99	21.6%	
18	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	22.51	188.93	203.07	48.2%	
19	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	63.06	382.92	594.08	39.2%	
20	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	12.23	59.91	26.09	69.7%	
21	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	78.87	219.2	3,093.1	6.6%	
22	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.64	3.06	63.84	4.6%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	91.06	144.13	1,232.87	10.5%	
24	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	5.5	5.5	47.4	10.4%	
25	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	2.69	138.69	0	100%	

2. MANPOWER

Total 448 nos · 3,751 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Shree Formwork	Mason	P1-U2-A1-025 Internal plaster	9	8	72	8,550.00
2	Subcon.	Shree Formwork	Helper	P1-U2-A1-025 Internal plaster	14	8	112	9,100.00
3	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	12	8	96	11,400.00
4	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	8	80	6,500.00
5	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	7	10	70	9,143.75
6	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	13	10	130	11,618.75
7	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	11	8	88	10,450.00
8	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	5	8	40	3,250.00
9	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	13	8	104	14,300.00
10	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	7	8	56	4,550.00
11	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	10	8	80	9,500.00
12	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	7	8	56	4,550.00
13	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	6	8	48	6,600.00
14	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	8	8	64	5,200.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
15	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	7	8	56	7,000.00
16	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	5	8	40	3,250.00
17	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	9	8	72	8,550.00
18	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	11	8	88	7,150.00
19	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	13	8	104	13,000.00
20	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	6	8	48	3,900.00
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	10	130	19,662.50
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	14	10	140	12,512.50
23	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	7	8	56	7,700.00
24	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	11	8	88	7,150.00
25	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	11	8	88	7,150.00
26	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	7	8	56	4,550.00
27	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	13	8	104	12,350.00
28	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	5	8	40	3,250.00
29	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	9	8	72	8,550.00
30	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	5	8	40	3,250.00
31	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	8	8	64	7,600.00
32	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	8	8	64	5,200.00
33	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	8	8	64	9,600.00
34	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	8	8	64	5,200.00
35	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	10	8	80	9,500.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-250 · 02-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
36	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	7	8	56	4,550.00
37	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	12	8	96	12,000.00
38	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	13	8	104	8,450.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	10	8	80	9,500.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	14	8	112	9,100.00
41	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	10	10	100	13,062.50
42	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	12	10	120	10,725.00
43	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	9	8	72	10,800.00
44	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	7	8	56	4,550.00
45	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	8	72	5,850.00
46	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	8	8	64	5,200.00
47	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	5	10	50	6,187.50
48	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	8	10	80	7,150.00
49	Dept.	Civil	Site engineer		3	9	27	8,906.25
50	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**448**		**3,751**	**396,950.75**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	134	1,126
Sai Concrete	Subcontractor	107	922
Om Rebar Works	Subcontractor	102	860
Shree Formwork	Subcontractor	69	552

Manpower by agency / department	Type	Nos	Man-hrs
Patil Masonry	Subcontractor	32	256
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**448**	**3,751**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P1-U2-A1-025 Internal plaster	Bags	0	5	1,925.00
2	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	4.9	1,886.50
3	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	7.9	3,041.50
4	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	5.4	2,079.00
5	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	6,385	46,929.75
6	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	4,145	30,465.75
7	RMC M30	Material	P2-U3-A2-093 Footing concrete	m^3	0	29.93	168,588.21
8	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,560	26,166.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
9	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	5.9	2,271.50
10	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	2.3	165,600.00
11	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	22.51	126,793.20
12	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	24.46	12.23	58,704.00
13	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	12.6	6.3	2,425.50
14	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.64	118,080.00
15	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	5.5	340,175.00
16	Scaffolding hire	Non-material		LS	0	1	3,500.00
	TOTAL						**1,098,630.91**

5. COST OF THE DAY

₹ 1,574,995.66

396,950.75	79,414.00	1,095,130.91	3,500.00	1,574,995.66
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U2-A1-025 Internal plaster	184	62.31 m²	19,575.00	314.16	2,446.88
P2-U1-A1-055 Internal plaster	176	61.72 m²	19,786.50	320.58	2,473.31
P1-U3-A1-039 Internal plaster	200	98.9 m²	23,804.00	240.69	2,975.50
P1-U3-A2-048 Internal plaster	128	67.47 m²	15,779.00	233.87	1,972.38
P1-U2-A1-026 Electrical conduiting	160	119.73 Rm	18,850.00	157.44	2,356.25
P2-U1-A2-063 Brick masonry	136	12.77 m³	60,979.75	4,775.23	7,622.47
P2-U1-A1-056 Electrical conduiting	112	185.03 Rm	11,800.00	63.77	1,475.00
P2-U2-A2-078 Column shuttering	96	30.38 m²	10,250.00	337.39	1,281.25

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U2-A1-071 Brick masonry	160	8.29 m³	46,165.75	5,568.85	5,770.72
P2-U3-A1-086 Column shuttering	152	36.64 m²	16,900.00	461.24	2,112.50
P1-U3-A1-040 Electrical conduiting	270	117.18 Rm	32,175.00	274.58	4,021.88
P1-U3-A2-049 Electrical conduiting	144	135.2 Rm	14,850.00	109.84	1,856.25
P3-U1-A1-100 Excavation	144	75.57 m³	29,207.00	386.49	3,650.88
P2-U3-A2-093 Footing concrete	144	29.93 m³	197,388.21	6,595.00	24,673.53
P2-U2-A2-079 Brick masonry	112	7.12 m³	37,966.00	5,332.30	4,745.75
P2-U1-A2-064 Internal plaster	128	73.31 m²	15,071.50	205.59	1,883.94
P2-U1-A1-057 Structural steel erection	128	2.3 MT	180,400.00	78,434.78	22,550.00
P2-U3-A1-087 Slab concrete	136	22.51 m³	154,043.20	6,843.32	19,255.40
P2-U3-A2-094 Column shuttering	200	63.06 m²	20,450.00	324.29	2,556.25
P3-U1-A1-101 PCC below footings	192	12.23 m³	77,304.00	6,320.85	9,663.00
P2-U2-A1-072 Internal plaster	220	78.87 m²	26,213.00	332.36	3,276.63
P1-U3-A2-050 Structural steel erection	128	1.64 MT	133,430.00	81,359.76	16,678.75
P3-U1-A2-109 Excavation	136	91.06 m³	28,557.00	313.61	3,569.63
P3-U1-A1-102 Footing reinforcement	130	5.5 MT	353,512.50	64,275.00	44,189.06
General / overheads	35	-	30,538.25	-	3,817.28

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**20**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 172 – work as per plan.

Note
Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-251 · 03-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 03 November 2026 · Report No. MDD-251 · Approved

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

461	457	4	4,049	7	1,499,359.91
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

24 of 24 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	88.8	4,424.81	531.69	89.3%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	63.35	3,409.45	883.35	79.4%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	46.49	2,441.86	1,948.34	55.6%	
4	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	181.16	5,585.49	285.61	95.1%	
5	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	7.46	403.15	136.75	74.7%	
6	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	256.35	5,218.8	391.3	93%	
7	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	49.81	884.14	88.06	90.9%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-251 · 03-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	4.92	184.17	257.63	41.7%	
9	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	70.22	1,040.24	92.16	91.9%	
10	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	119.73	2,067.27	1,490.53	58.1%	
11	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	67.66	1,583.06	2,103.04	42.9%	
12	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	54.21	892.31	175.59	83.6%	
13	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	31.52	327.94	6.86	98%	
14	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	10.95	98.89	313.01	24%	
15	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	54.27	750.64	2,439.16	23.5%	
16	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.06	13.17	42.93	23.5%	
17	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	28.5	217.43	174.57	55.5%	
18	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	74.56	457.48	519.52	46.8%	
19	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	11.71	71.62	14.38	83.3%	
20	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	112.97	332.17	2,980.13	10%	
21	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.62	4.68	62.22	7%	
22	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	76.1	220.23	1,156.77	16%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	4.96	10.46	42.44	19.8%	
24	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Shree Formwork	MT	40	2.51	95.49	0	100%	

2. MANPOWER

Total 461 nos · 4,049 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	8	104	12,350.00
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	8	8	64	5,200.00
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	12	8	96	11,400.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	14	8	112	9,100.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	9	8	72	8,550.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	13	8	104	8,450.00
7	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	8	88	12,100.00
8	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	7	8	56	4,550.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	6	8	48	5,700.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	8	8	64	5,200.00
11	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	13	8	104	14,300.00
12	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	7	8	56	4,550.00
13	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	11	10	110	15,125.00
14	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	15	10	150	13,406.25
15	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	10	8	80	9,500.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	4	8	32	2,600.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
17	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	11	10	110	15,125.00
18	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	9	10	90	8,043.75
19	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	8	10	80	12,100.00
20	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	10	10	100	8,937.50
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	4	10	40	6,050.00
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	12	10	120	10,725.00
23	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	10	130	11,618.75
24	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	15	10	150	13,406.25
25	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	13	10	130	16,981.25
26	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	10	10	100	8,937.50
27	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	5	8	40	4,750.00
28	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	15	8	120	9,750.00
29	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	12	8	96	11,400.00
30	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	12	8	96	7,800.00
31	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	10	10	100	16,500.00
32	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	12	10	120	10,725.00
33	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	5	8	40	4,750.00
34	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	15	8	120	9,750.00
35	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	13	8	104	13,000.00
36	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	11	8	88	7,150.00
37	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	11	10	110	14,368.75

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
38	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	15	10	150	13,406.25
39	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	4	8	32	3,800.00
40	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	7	8	56	4,550.00
41	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	7	8	56	8,400.00
42	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	9	8	72	5,850.00
43	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	6	8	48	3,900.00
44	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	8	8	64	5,200.00
45	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	7	8	56	6,300.00
46	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	7	8	56	4,550.00
47	Dept.	Civil	Site engineer		3	9	27	8,906.25
48	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**461**		**4,049**	**428,944.50**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	142	1,296
Sai Concrete	Subcontractor	118	990
Om Rebar Works	Subcontractor	85	732
Shree Formwork	Subcontractor	64	556
Patil Masonry	Subcontractor	48	440
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**461**	**4,049**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	7.1	2,733.50
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	5.1	1,963.50
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	7.4	3.7	1,424.50
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	3,730	27,415.50
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	2,460	18,081.00
6	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	31.52	177,544.28
7	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	5,475	40,241.25
8	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	8.6	4.3	1,655.50
9	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.06	76,320.00
10	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	28.5	160,533.38
11	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	11.71	56,208.00
12	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	9	3,465.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
13	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.62	116,640.00
14	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	4.96	306,776.00
	TOTAL						**991,001.41**

5. COST OF THE DAY

₹ 1,499,359.91

428,944.50	79,414.00	991,001.41	0.00	1,499,359.91
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	168	88.8 m²	20,283.50	228.42	2,535.44
P1-U3-A1-039 Internal plaster	208	63.35 m²	22,463.50	354.59	2,807.94
P1-U3-A2-048 Internal plaster	176	46.49 m²	18,424.50	396.31	2,303.06
P1-U2-A1-026 Electrical conduiting	144	181.16 Rm	16,650.00	91.91	2,081.25
P2-U1-A2-063 Brick masonry	112	7.46 m³	38,315.50	5,136.13	4,789.44
P2-U1-A1-056 Electrical conduiting	160	256.35 Rm	18,850.00	73.53	2,356.25
P2-U2-A2-078 Column shuttering	260	49.81 m²	28,531.25	572.80	3,566.41
P2-U2-A1-071 Brick masonry	112	4.92 m³	30,181.00	6,134.35	3,772.63
P2-U3-A1-086 Column shuttering	200	70.22 m²	23,168.75	329.95	2,896.09
P1-U3-A1-040 Electrical conduiting	180	119.73 Rm	21,037.50	175.71	2,629.69
P1-U3-A2-049 Electrical conduiting	160	67.66 Rm	16,775.00	247.93	2,096.88
P3-U1-A1-100 Excavation	280	54.21 m³	42,532.00	784.58	5,316.50
P2-U3-A2-093 Footing concrete	230	31.52 m³	216,663.03	6,873.83	27,082.88
P2-U2-A2-079 Brick masonry	160	10.95 m³	54,741.25	4,999.20	6,842.66
P2-U1-A2-064 Internal plaster	192	54.27 m²	20,855.50	384.29	2,606.94

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-251 · 03-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-057 Structural steel erection	220	1.06 MT	103,545.00	97,683.96	12,943.13
P2-U3-A1-087 Slab concrete	160	28.5 m³	188,233.38	6,604.68	23,529.17
P2-U3-A2-094 Column shuttering	192	74.56 m²	20,150.00	270.25	2,518.75
P3-U1-A1-101 PCC below footings	260	11.71 m³	83,983.00	7,171.90	10,497.88
P2-U2-A1-072 Internal plaster	88	112.97 m²	11,815.00	104.59	1,476.88
P1-U3-A2-050 Structural steel erection	128	1.62 MT	130,890.00	80,796.30	16,361.25
P3-U1-A2-109 Excavation	112	76.1 m³	26,607.00	349.63	3,325.88
P3-U1-A1-102 Footing reinforcement	112	4.96 MT	317,626.00	64,037.50	39,703.25
General / overheads	35	-	27,038.25	-	3,379.78

6. HINDRANCES

3 hrs lost

No.	From	To	Category	Description	Responsible	Hrs lost	Status	Action taken
12	03-Nov-2026	-	Payment	Work stopped – drawing not released	Consultant / PMC	3	Open	

7. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**29**	**-**

8. PLAN FOR TOMORROW & REMARKS

Remarks
Day 173 – work as per plan

Note
Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-252 · 04-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Wednesday, 04 November 2026 · Report No. MDD-252 · Submitted

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

379	375	4	3,279	7	1,205,489.26
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

23 of 23 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	99.86	4,524.67	431.83	91.3%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	110.05	3,519.5	773.3	82%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	69.26	2,511.12	1,879.08	57.2%	
4	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	103.06	5,688.55	182.55	96.9%	
5	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	11.74	414.89	125.01	76.8%	
6	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	221.86	5,440.66	169.44	97%	
7	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	50.94	935.08	37.12	96.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-252 · 04-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	9.08	193.25	248.55	43.7%	
9	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	54.59	1,094.83	37.57	96.7%	
10	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	147.34	2,214.61	1,343.19	62.2%	
11	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	130.07	1,713.13	1,972.97	46.5%	
12	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	93.17	985.48	82.42	92.3%	
13	P2-U3-A2-093 Footing concrete	Plant 2 / Unit 3 / Area 2	Sai Concrete	m³	334.8	17.36	345.3	0	100%	
14	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	8.67	107.56	304.34	26.1%	
15	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	75.12	825.76	2,364.04	25.9%	
16	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.36	14.53	41.57	25.9%	
17	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	16.77	234.2	157.8	59.7%	
18	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	77.94	535.42	441.58	54.8%	
19	P3-U1-A1-101 PCC below footings	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	86	15.31	86.93	0	100%	
20	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	119.55	451.72	2,860.58	13.6%	
21	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.23	5.91	60.99	8.8%	
22	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	84.03	304.26	1,072.74	22.1%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	3.26	13.72	39.18	25.9%	

2. MANPOWER

Total 379 nos · 3,279 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	5	8	40	4,750.00
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	9	8	72	5,850.00
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	7	8	56	6,650.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	11	8	88	10,450.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	9	8	72	5,850.00
7	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	5	10	50	7,562.50
8	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	4	10	40	3,575.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	8	10	80	10,450.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	7	10	70	6,256.25
11	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	8	8	64	8,800.00
12	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	6	8	48	3,900.00
13	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	10	8	80	10,000.00
14	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	10	8	80	6,500.00
15	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	5	8	40	4,750.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	13	8	104	8,450.00
17	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	4	8	32	4,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
18	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	8	8	64	5,200.00
19	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	12	8	96	13,200.00
20	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	6	8	48	3,900.00
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	9	10	90	13,612.50
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	9	10	90	8,043.75
23	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	8	8	64	5,200.00
24	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	5	8	40	3,250.00
25	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	10	10	100	13,062.50
26	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	7	10	70	6,256.25
27	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	7	8	56	6,650.00
28	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	9	8	72	5,850.00
29	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	8	10	80	10,450.00
30	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	10	10	100	8,937.50
31	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	8	8	64	9,600.00
32	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	11	8	88	7,150.00
33	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	4	8	32	3,800.00
34	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	8	8	64	5,200.00
35	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	13	8	104	13,000.00
36	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	13	8	104	8,450.00
37	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	6	8	48	5,700.00
38	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	9	8	72	5,850.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
39	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	6	10	60	7,837.50
40	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	4	10	40	3,575.00
41	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	13	8	104	15,600.00
42	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	7	8	56	4,550.00
43	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	8	10	80	7,150.00
44	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	10	10	100	8,937.50
45	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	4	10	40	4,950.00
46	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	13	10	130	11,618.75
47	Dept.	Civil	Site engineer		3	9	27	8,906.25
48	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**379**		**3,279**	**349,263.25**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	130	1,148
Sai Concrete	Subcontractor	91	826
Om Rebar Works	Subcontractor	72	614
Shree Formwork	Subcontractor	55	440
Patil Masonry	Subcontractor	27	216
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**379**	**3,279**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
3	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
4	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**1**	**120**	**79,414.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	16	8	3,080.00
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	17.6	8.8	3,388.00
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	11	5.5	2,117.50
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	5,870	43,144.50
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	4,540	33,369.00
6	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	17.36	97,784.54
7	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	4,335	31,862.25
8	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	12	6	2,310.00
9	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	2.72	1.36	97,920.00
10	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	16.77	94,461.22
11	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	30.62	15.31	73,488.00
12	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	9.6	3,696.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
13	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.23	88,560.00
14	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	6.52	3.26	201,631.00
	TOTAL						**776,812.01**

5. COST OF THE DAY

₹ 1,205,489.26

349,263.25	79,414.00	776,812.01	0.00	1,205,489.26
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	112	99.86 m²	13,680.00	136.99	1,710.00
P1-U3-A1-039 Internal plaster	128	110.05 m²	15,888.00	144.37	1,986.00
P1-U3-A2-048 Internal plaster	160	69.26 m²	18,417.50	265.92	2,302.19
P1-U2-A1-026 Electrical conduiting	90	103.06 Rm	11,137.50	108.07	1,392.19
P2-U1-A2-063 Brick masonry	150	11.74 m³	59,850.75	5,098.02	7,481.34
P2-U1-A1-056 Electrical conduiting	112	221.86 Rm	12,700.00	57.24	1,587.50
P2-U2-A2-078 Column shuttering	160	50.94 m²	16,500.00	323.91	2,062.50
P2-U2-A1-071 Brick masonry	144	9.08 m³	46,569.00	5,128.74	5,821.13
P2-U3-A1-086 Column shuttering	96	54.59 m²	9,200.00	168.53	1,150.00
P1-U3-A1-040 Electrical conduiting	144	147.34 Rm	17,100.00	116.06	2,137.50
P1-U3-A2-049 Electrical conduiting	180	130.07 Rm	21,656.25	166.50	2,707.03
P3-U1-A1-100 Excavation	104	93.17 m³	25,957.00	278.60	3,244.63
P2-U3-A2-093 Footing concrete	170	17.36 m³	130,303.29	7,505.95	16,287.91
P2-U2-A2-079 Brick masonry	128	8.67 m³	44,362.25	5,116.75	5,545.28
P2-U1-A2-064 Internal plaster	180	75.12 m²	21,697.50	288.84	2,712.19

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-252 · 04-Nov-2026

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-057 Structural steel erection	152	1.36 MT	114,670.00	84,316.18	14,333.75
P2-U3-A1-087 Slab concrete	96	16.77 m³	116,661.22	6,956.54	14,582.65
P2-U3-A2-094 Column shuttering	208	77.94 m²	21,450.00	275.21	2,681.25
P3-U1-A1-101 PCC below footings	120	15.31 m³	85,038.00	5,554.41	10,629.75
P2-U2-A1-072 Internal plaster	100	119.55 m²	15,108.50	126.38	1,888.56
P1-U3-A2-050 Structural steel erection	160	1.23 MT	108,710.00	88,382.11	13,588.75
P3-U1-A2-109 Excavation	180	84.03 m³	33,594.50	399.79	4,199.31
P3-U1-A1-102 Footing reinforcement	170	3.26 MT	218,199.75	66,932.44	27,274.97
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**33**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 174 – work as per plan.

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-253 · 05-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Thursday, 05 November 2026 · Report No. MDD-253 · Submitted

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

459	455	4	3,939	7	1,419,642.36
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

24 of 24 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	58.42	4,583.09	373.41	92.5%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	86.45	3,605.95	686.85	84%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	81.35	2,592.47	1,797.73	59.1%	
4	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	171	5,859.55	11.55	99.8%	
5	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.55	429.44	110.46	79.5%	
6	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	162.27	5,602.93	7.17	99.9%	
7	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	33.89	968.97	3.23	99.7%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-253 · 05-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	7.28	200.53	241.27	45.4%	
9	P2-U3-A1-086 Column shuttering	Plant 2 / Unit 3 / Area 1	Steelfab Erectors	m²	1,132.4	45.86	1,140.69	0	100%	
10	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	103.52	2,318.13	1,239.67	65.2%	
11	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	125.09	1,838.22	1,847.88	49.9%	
12	P3-U1-A1-100 Excavation	Plant 3 / Unit 1 / Area 1	Patil Masonry	m³	1,067.9	93.25	1,078.73	0	100%	
13	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	9.64	117.2	294.7	28.5%	
14	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	50.54	876.3	2,313.5	27.5%	
15	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.7	16.23	39.87	28.9%	
16	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	24.21	258.41	133.59	65.9%	
17	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	47.9	583.32	393.68	59.7%	
18	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	118.53	570.25	2,742.05	17.2%	
19	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.66	7.57	59.33	11.3%	
20	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	101.64	405.9	971.1	29.5%	
21	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	2.93	16.65	36.25	31.5%	
22	P1-U3-A1-041 Structural steel erection	Plant 1 / Unit 3 / Area 1	Om Rebar Works	MT	50.4	1.54	1.54	48.86	3.1%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
23	P2-U3-A2-093 Footing concrete		Sai Concrete	m³	334.8	14.32	359.62	0	100%	
24	P3-U1-A1-101 PCC below footings		Om Rebar Works	m³	86	7.65	94.58	0	100%	

2. MANPOWER

Total 459 nos · 3,939 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	6	10	60	7,837.50
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	10	10	100	8,937.50
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	8	8	64	5,200.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	10	8	80	9,500.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	4	8	32	2,600.00
7	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	11	10	110	16,637.50
8	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	9	10	90	8,043.75
9	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	6	8	48	5,700.00
10	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	5	8	40	3,250.00
11	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	9	10	90	13,612.50
12	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	11	10	110	9,831.25
13	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	11	8	88	11,000.00
14	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	7	8	56	4,550.00
15	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	9	10	90	11,756.25
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	10	10	100	8,937.50
17	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A1-086 Column shuttering	10	8	80	10,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
18	Subcon.	Steelfab Erectors	Helper	P2-U3-A1-086 Column shuttering	8	8	64	5,200.00
19	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	10	8	80	11,000.00
20	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	9	8	72	5,850.00
21	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	13	8	104	14,300.00
22	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	10	8	80	6,500.00
23	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	8	8	64	5,200.00
24	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	15	8	120	9,750.00
25	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	13	8	104	12,350.00
26	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	13	8	104	8,450.00
27	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	10	10	100	13,062.50
28	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	8	10	80	7,150.00
29	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	4	8	32	4,800.00
30	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	10	8	80	6,500.00
31	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	10	10	100	13,062.50
32	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	10	10	100	8,937.50
33	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	10	10	100	13,750.00
34	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	9	10	90	8,043.75
35	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	8	8	64	7,600.00
36	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	11	8	88	7,150.00
37	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	7	8	56	8,400.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
38	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	8	8	64	5,200.00
39	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	8	72	5,850.00
40	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	13	8	104	8,450.00
41	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	11	8	88	9,900.00
42	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	14	8	112	9,100.00
43	Subcon.	Om Rebar Works	Welder	P1-U3-A1-041 Structural steel erection	12	8	96	14,400.00
44	Subcon.	Om Rebar Works	Helper	P1-U3-A1-041 Structural steel erection	5	8	40	3,250.00
45	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	11	8	88	10,450.00
46	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	14	8	112	9,100.00
47	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	5	8	40	4,750.00
48	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	10	8	80	6,500.00
49	Dept.	Civil	Site engineer		3	9	27	8,906.25
50	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**459**		**3,939**	**420,888.25**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	137	1,170
Sai Concrete	Subcontractor	116	1,000
Om Rebar Works	Subcontractor	105	918
Shree Formwork	Subcontractor	54	432
Patil Masonry	Subcontractor	43	384
Civil	Department	3	27

Manpower by agency / department	Type	Nos	Man-hrs
HVAC	Department	1	8
TOTAL		**459**	**3,939**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	JCB	Hired	P3-U1-A1-100 Excavation	2	7	0	60	17,507.00
2	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
3	JCB	Hired	P3-U1-A2-109 Excavation	2	7	1.5	60	21,258.50
4	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	9.4	4.7	1,809.50
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	6.9	2,656.50
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.5	2,502.50
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	7,275	53,471.25
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	3,640	26,754.00
6	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	9,640	4,820	35,427.00
7	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	8	4	1,540.00
8	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	1.7	122,400.00
9	RMC M30	Material	P2-U3-A1-087 Slab concrete	m^3	0	24.21	136,368.88

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
10	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	19	9.5	3,657.50
11	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.66	119,520.00
12	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	2.93	181,220.50
13	Structural steel	Material	P1-U3-A1-041 Structural steel erection	MT	0	1.54	110,880.00
14	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	28.64	14.32	80,660.98
15	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	7.65	36,720.00
	TOTAL						**915,588.61**

5. COST OF THE DAY

₹ 1,419,642.36

420,888.25	83,165.50	915,588.61	0.00	1,419,642.36
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	160	58.42 m²	18,584.50	318.12	2,323.06
P1-U3-A1-039 Internal plaster	152	86.45 m²	18,306.50	211.76	2,288.31
P1-U3-A2-048 Internal plaster	112	81.35 m²	14,602.50	179.50	1,825.31
P1-U2-A1-026 Electrical conduiting	200	171 Rm	24,681.25	144.33	3,085.16
P2-U1-A2-063 Brick masonry	88	14.55 m³	62,421.25	4,290.12	7,802.66
P2-U1-A1-056 Electrical conduiting	200	162.27 Rm	23,443.75	144.47	2,930.47
P2-U2-A2-078 Column shuttering	144	33.89 m²	15,550.00	458.84	1,943.75
P2-U2-A1-071 Brick masonry	190	7.28 m³	47,447.75	6,517.55	5,930.97
P2-U3-A1-086 Column shuttering	144	45.86 m²	15,200.00	331.44	1,900.00
P1-U3-A1-040 Electrical conduiting	152	103.52 Rm	16,850.00	162.77	2,106.25

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A2-049 Electrical conduiting	184	125.09 Rm	20,800.00	166.28	2,600.00
P3-U1-A1-100 Excavation	184	93.25 m³	32,457.00	348.06	4,057.13
P2-U2-A2-079 Brick masonry	208	9.64 m³	56,227.00	5,832.68	7,028.38
P2-U1-A2-064 Internal plaster	180	50.54 m²	21,752.50	430.40	2,719.06
P2-U1-A1-057 Structural steel erection	112	1.7 MT	133,700.00	78,647.06	16,712.50
P2-U3-A1-087 Slab concrete	200	24.21 m³	171,568.88	7,086.69	21,446.11
P2-U3-A2-094 Column shuttering	190	47.9 m²	21,793.75	454.98	2,724.22
P2-U2-A1-072 Internal plaster	152	118.53 m²	18,407.50	155.30	2,300.94
P1-U3-A2-050 Structural steel erection	120	1.66 MT	133,120.00	80,192.77	16,640.00
P3-U1-A2-109 Excavation	176	101.64 m³	35,558.50	349.85	4,444.81
P3-U1-A1-102 Footing reinforcement	200	2.93 MT	200,220.50	68,334.64	25,027.56
P1-U3-A1-041 Structural steel erection	136	1.54 MT	128,530.00	83,461.04	16,066.25
P2-U3-A2-093 Footing concrete	200	14.32 m³	113,410.98	7,919.76	14,176.37
P3-U1-A1-101 PCC below footings	120	7.65 m³	47,970.00	6,270.59	5,996.25
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**59**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 175 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-254 · 06-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Friday, 06 November 2026 · Report No. MDD-254 · Submitted

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

442	438	4	3,715	7	1,488,133.07
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

25 of 25 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	96.41	4,679.5	277	94.4%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	96.81	3,702.76	590.04	86.3%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	43.11	2,635.58	1,754.62	60%	
4	P1-U2-A1-026 Electrical conduiting	Plant 1 / Unit 2 / Area 1	Om Rebar Works	Rm	5,871.1	122.65	5,982.2	0	100%	
5	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	7.91	437.35	102.55	81%	
6	P2-U1-A1-056 Electrical conduiting	Plant 2 / Unit 1 / Area 1	Patil Masonry	Rm	5,610.1	153.16	5,756.09	0	100%	
7	P2-U2-A2-078 Column shuttering	Plant 2 / Unit 2 / Area 2	Steelfab Erectors	m²	972.2	42.95	1,011.92	0	100%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-254 · 06-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	5.5	206.03	235.77	46.6%	
9	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	160.37	2,478.5	1,079.3	69.7%	
10	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	133.02	1,971.24	1,714.86	53.5%	
11	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	8.44	125.64	286.26	30.5%	
12	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	71.5	947.8	2,242	29.7%	
13	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	1.2	17.43	38.67	31.1%	
14	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	32.18	290.59	101.41	74.1%	
15	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	53.67	636.99	340.01	65.2%	
16	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	70.75	641	2,671.3	19.4%	
17	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.25	8.82	58.08	13.2%	
18	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	131.96	537.86	839.14	39.1%	
19	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	4.02	20.67	32.23	39.1%	
20	P1-U3-A1-041 Structural steel erection	Plant 1 / Unit 3 / Area 1	Om Rebar Works	MT	50.4	1.31	2.85	47.55	5.7%	
21	P2-U3-A1-088 Brick masonry	Plant 2 / Unit 3 / Area 1	Volt Electricals	m³	580.6	11.89	11.89	568.71	2%	
22	P2-U3-A2-093 Footing concrete		Sai Concrete	m³	334.8	22.28	381.9	0	100%	
23	P3-U1-A1-100 Excavation		Patil Masonry	m³	1,067.9	56.77	1,135.5	0	100%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
24	P3-U1-A1-101 PCC below footings		Om Rebar Works	m³	86	12.2	106.78	0	100%	
25	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	3.79	142.48	0	100%	

2. MANPOWER

Total 442 nos · 3,715 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	13	10	130	16,981.25
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	6	10	60	5,362.50
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	6	8	48	5,700.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	9	8	72	5,850.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	4	8	32	3,800.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	8	8	64	5,200.00
7	Subcon.	Om Rebar Works	Electrician	P1-U2-A1-026 Electrical conduiting	7	8	56	7,700.00
8	Subcon.	Om Rebar Works	Helper	P1-U2-A1-026 Electrical conduiting	12	8	96	7,800.00
9	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	7	10	70	9,143.75
10	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	8	10	80	7,150.00
11	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	4	8	32	4,400.00
12	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	4	8	32	2,600.00
13	Subcon.	Steelfab Erectors	Carpenter	P2-U2-A2-078 Column shuttering	4	8	32	4,000.00
14	Subcon.	Steelfab Erectors	Helper	P2-U2-A2-078 Column shuttering	13	8	104	8,450.00
15	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	6	8	48	5,700.00
16	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	8	56	4,550.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
17	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	12	8	96	13,200.00
18	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	15	8	120	9,750.00
19	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	8	8	64	8,800.00
20	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	15	8	120	9,750.00
21	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	7	8	56	6,650.00
22	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	11	8	88	7,150.00
23	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	9	10	90	11,756.25
24	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	7	10	70	6,256.25
25	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	13	8	104	15,600.00
26	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	14	8	112	9,100.00
27	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	9	8	72	8,550.00
28	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	11	8	88	7,150.00
29	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	12	8	96	12,000.00
30	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	5	8	40	3,250.00
31	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	4	8	32	3,800.00
32	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	5	8	40	3,250.00
33	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	9	8	72	10,800.00
34	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	15	8	120	9,750.00
35	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	11	10	110	9,831.25

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
36	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	10	90	8,043.75
37	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	5	10	50	6,187.50
38	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	13	10	130	11,618.75
39	Subcon.	Om Rebar Works	Welder	P1-U3-A1-041 Structural steel erection	9	8	72	10,800.00
40	Subcon.	Om Rebar Works	Helper	P1-U3-A1-041 Structural steel erection	15	8	120	9,750.00
41	Subcon.	Volt Electricals	Mason	P2-U3-A1-088 Brick masonry	7	8	56	6,650.00
42	Subcon.	Volt Electricals	Helper	P2-U3-A1-088 Brick masonry	6	8	48	3,900.00
43	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	10	8	80	9,500.00
44	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	5	8	40	3,250.00
45	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	13	8	104	8,450.00
46	Subcon.	Patil Masonry	Helper	P3-U1-A1-100 Excavation	12	8	96	7,800.00
47	Subcon.	Om Rebar Works	Mason	P3-U1-A1-101 PCC below footings	11	8	88	10,450.00
48	Subcon.	Om Rebar Works	Helper	P3-U1-A1-101 PCC below footings	13	8	104	8,450.00
49	Dept.	Civil	Site engineer		3	9	27	8,906.25
50	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**442**		**3,715**	**384,669.50**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	120	1,032
Om Rebar Works	Subcontractor	113	904
Sai Concrete	Subcontractor	102	920
Shree Formwork	Subcontractor	57	456

Manpower by agency / department	Type	Nos	Man-hrs
Patil Masonry	Subcontractor	33	264
Volt Electricals	Subcontractor	13	104
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**442**	**3,715**

3. MACHINERY & EQUIPMENT

7 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
3	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
4	JCB	Hired	P3-U1-A1-100 Excavation	2	7	1.5	60	21,258.50
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**7**	**34**	**2.5**	**120**	**83,165.50**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	7.7	2,964.50
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	7.7	2,964.50
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	3.4	1,309.00
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	7,910	3,955	29,069.25
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	2,750	20,212.50
6	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	8,440	4,220	31,017.00
7	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	5.7	2,194.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
8	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	2.4	1.2	86,400.00
9	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	32.18	181,261.90
10	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	5.7	2,194.50
11	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	2.5	1.25	90,000.00
12	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	4.02	248,637.00
13	Structural steel	Material	P1-U3-A1-041 Structural steel erection	MT	2.62	1.31	94,320.00
14	Bricks	Material	P2-U3-A1-088 Brick masonry	Nos	11,890	5,945	43,695.75
15	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	44.56	22.28	125,497.67
16	RMC M15	Material	P3-U1-A1-101 PCC below footings	m³	0	12.2	58,560.00
	TOTAL						**1,020,298.07**

5. COST OF THE DAY

₹ 1,488,133.07

384,669.50	83,165.50	1,020,298.07	0.00	1,488,133.07
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	190	96.41 m²	25,308.25	262.51	3,163.53
P1-U3-A1-039 Internal plaster	120	96.81 m²	14,514.50	149.93	1,814.31
P1-U3-A2-048 Internal plaster	96	43.11 m²	10,309.00	239.13	1,288.63
P1-U2-A1-026 Electrical conduiting	152	122.65 Rm	15,500.00	126.38	1,937.50
P2-U1-A2-063 Brick masonry	150	7.91 m³	45,363.00	5,734.89	5,670.38
P2-U1-A1-056 Electrical conduiting	64	153.16 Rm	7,000.00	45.70	875.00

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U2-A2-078 Column shuttering	136	42.95 m²	12,450.00	289.87	1,556.25
P2-U2-A1-071 Brick masonry	104	5.5 m³	30,462.50	5,538.64	3,807.81
P1-U3-A1-040 Electrical conduiting	216	160.37 Rm	22,950.00	143.11	2,868.75
P1-U3-A2-049 Electrical conduiting	184	133.02 Rm	18,550.00	139.45	2,318.75
P2-U2-A2-079 Brick masonry	144	8.44 m³	44,817.00	5,310.07	5,602.13
P2-U1-A2-064 Internal plaster	160	71.5 m²	20,207.00	282.62	2,525.88
P2-U1-A1-057 Structural steel erection	216	1.2 MT	111,100.00	92,583.33	13,887.50
P2-U3-A1-087 Slab concrete	160	32.18 m³	210,161.90	6,530.82	26,270.24
P2-U3-A2-094 Column shuttering	136	53.67 m²	15,250.00	284.14	1,906.25
P2-U2-A1-072 Internal plaster	72	70.75 m²	9,244.50	130.66	1,155.56
P1-U3-A2-050 Structural steel erection	192	1.25 MT	110,550.00	88,440.00	13,818.75
P3-U1-A2-109 Excavation	200	131.96 m³	35,382.00	268.13	4,422.75
P3-U1-A1-102 Footing reinforcement	180	4.02 MT	266,443.25	66,279.42	33,305.41
P1-U3-A1-041 Structural steel erection	192	1.31 MT	114,870.00	87,687.02	14,358.75
P2-U3-A1-088 Brick masonry	104	11.89 m³	54,245.75	4,562.30	6,780.72
P2-U3-A2-093 Footing concrete	120	22.28 m³	151,447.67	6,797.47	18,930.96
P3-U1-A1-100 Excavation	200	56.77 m³	37,508.50	660.71	4,688.56
P3-U1-A1-101 PCC below footings	192	12.2 m³	77,460.00	6,349.18	9,682.50
General / overheads	35	-	27,038.25	-	3,379.78

6. HINDRANCES

5 hrs lost

No.	From	To	Category	Description	Responsible	Hrs lost	Status	Action taken
13	06-Nov-2026	-	Site access / clearance	Work stopped – material delayed	Client	5	Open	

7. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**56**	**-**

8. PLAN FOR TOMORROW & REMARKS

Remarks

Day 176 – work as per plan..

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-255 · 07-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Saturday, 07 November 2026 · Report No. MDD-255 · Submitted

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

340	336	4	2,875	5	1,557,520.80
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	83.4	4,762.9	193.6	96.1%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	93.76	3,796.52	496.28	88.4%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	64.71	2,700.29	1,689.91	61.5%	
4	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	14.28	451.63	88.27	83.7%	
5	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	6.44	212.47	229.33	48.1%	
6	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	77.43	2,555.93	1,001.87	71.8%	
7	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	66.95	2,038.19	1,647.91	55.3%	

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	10.67	136.31	275.59	33.1%	
9	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	76.87	1,024.67	2,165.13	32.1%	
10	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	2.33	19.76	36.34	35.2%	
11	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	30.19	320.78	71.22	81.8%	
12	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	59.26	696.25	280.75	71.3%	
13	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	49.7	690.7	2,621.6	20.9%	
14	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.53	10.35	56.55	15.5%	
15	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	70.8	608.66	768.34	44.2%	
16	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	4.72	25.39	27.51	48%	
17	P1-U3-A1-041 Structural steel erection	Plant 1 / Unit 3 / Area 1	Om Rebar Works	MT	50.4	2.55	5.4	45	10.7%	
18	P2-U3-A1-088 Brick masonry	Plant 2 / Unit 3 / Area 1	Volt Electricals	m³	580.6	14.41	26.3	554.3	4.5%	
19	P2-U1-A1-056 Electrical conduiting		Patil Masonry	Rm	5,610.1	231.81	5,987.9	0	100%	
20	P2-U3-A2-093 Footing concrete		Sai Concrete	m³	334.8	14.3	396.2	0	100%	

2. MANPOWER

Total 340 nos · 2,875 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	4	8	32	3,800.00
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	8	8	64	5,200.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	8	8	64	7,600.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	13	8	104	8,450.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	12	10	120	15,675.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	10	10	100	8,937.50
7	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	4	8	32	3,800.00
8	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	7	8	56	4,550.00
9	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	9	8	72	8,550.00
10	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	4	8	32	2,600.00
11	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	13	8	104	14,300.00
12	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	5	8	40	3,250.00
13	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	8	10	80	12,100.00
14	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	8	10	80	7,150.00
15	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	12	8	96	11,400.00
16	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	5	8	40	3,250.00
17	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	12	8	96	11,400.00
18	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	13	8	104	8,450.00
19	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	7	8	56	8,400.00
20	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	5	8	40	3,250.00
21	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	11	10	110	14,368.75
22	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	14	10	140	12,512.50
23	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	12	8	96	12,000.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
24	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	5	8	40	3,250.00
25	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	5	8	40	4,750.00
26	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	7	8	56	4,550.00
27	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	10	8	80	12,000.00
28	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	5	8	40	3,250.00
29	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	4	8	32	2,600.00
30	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	8	72	5,850.00
31	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	7	8	56	6,300.00
32	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	8	8	64	5,200.00
33	Subcon.	Om Rebar Works	Welder	P1-U3-A1-041 Structural steel erection	6	8	48	7,200.00
34	Subcon.	Om Rebar Works	Helper	P1-U3-A1-041 Structural steel erection	15	8	120	9,750.00
35	Subcon.	Volt Electricals	Mason	P2-U3-A1-088 Brick masonry	7	10	70	9,143.75
36	Subcon.	Volt Electricals	Helper	P2-U3-A1-088 Brick masonry	6	10	60	5,362.50
37	Subcon.	Patil Masonry	Electrician	P2-U1-A1-056 Electrical conduiting	13	8	104	14,300.00
38	Subcon.	Patil Masonry	Helper	P2-U1-A1-056 Electrical conduiting	12	8	96	7,800.00
39	Subcon.	Sai Concrete	Mason	P2-U3-A2-093 Footing concrete	7	8	56	6,650.00
40	Subcon.	Sai Concrete	Helper	P2-U3-A2-093 Footing concrete	6	8	48	3,900.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**340**		**2,875**	**311,888.25**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	97	826
Steelfab Erectors	Subcontractor	89	744
Om Rebar Works	Subcontractor	61	488
Shree Formwork	Subcontractor	51	452
Patil Masonry	Subcontractor	25	200
Volt Electricals	Subcontractor	13	130
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**340**	**2,875**

3. MACHINERY & EQUIPMENT

5 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
3	Concrete pump	Hired	P2-U3-A2-093 Footing concrete	1	6	0	0	13,200.00
4	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**5**	**27**	**1**	**60**	**61,907.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	13.4	6.7	2,579.50
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	7.5	2,887.50

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	5.2	2,002.00
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	14,280	7,140	52,479.00
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	3,220	23,667.00
6	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	5,335	39,212.25
7	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	12.2	6.1	2,348.50
8	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	0	2.33	167,760.00
9	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	30.19	170,052.72
10	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	8	4	1,540.00
11	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.53	110,160.00
12	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	4.72	291,932.00
13	Structural steel	Material	P1-U3-A1-041 Structural steel erection	MT	0	2.55	183,600.00
14	Bricks	Material	P2-U3-A1-088 Brick masonry	Nos	0	7,205	52,956.75
15	RMC M30	Material	P2-U3-A2-093 Footing concrete	m³	0	14.3	80,548.33
	TOTAL						**1,183,725.55**

5. COST OF THE DAY

₹ 1,557,520.80

311,888.25	61,907.00	1,183,725.55	0.00	1,557,520.80
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	96	83.4 m²	11,579.50	138.84	1,447.44
P1-U3-A1-039 Internal plaster	168	93.76 m²	18,937.50	201.98	2,367.19

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P1-U3-A2-048 Internal plaster	220	64.71 m²	26,614.50	411.29	3,326.81
P2-U1-A2-063 Brick masonry	88	14.28 m³	60,829.00	4,259.73	7,603.63
P2-U2-A1-071 Brick masonry	104	6.44 m³	34,817.00	5,406.37	4,352.13
P1-U3-A1-040 Electrical conduiting	144	77.43 Rm	17,550.00	226.66	2,193.75
P1-U3-A2-049 Electrical conduiting	160	66.95 Rm	19,250.00	287.53	2,406.25
P2-U2-A2-079 Brick masonry	136	10.67 m³	53,862.25	5,048.01	6,732.78
P2-U1-A2-064 Internal plaster	200	76.87 m²	22,198.50	288.78	2,774.81
P2-U1-A1-057 Structural steel erection	96	2.33 MT	179,410.00	77,000.00	22,426.25
P2-U3-A1-087 Slab concrete	250	30.19 m³	210,133.97	6,960.38	26,266.75
P2-U3-A2-094 Column shuttering	136	59.26 m²	15,250.00	257.34	1,906.25
P2-U2-A1-072 Internal plaster	96	49.7 m²	10,840.00	218.11	1,355.00
P1-U3-A2-050 Structural steel erection	120	1.53 MT	125,410.00	81,967.32	15,676.25
P3-U1-A2-109 Excavation	104	70.8 m³	25,957.00	366.62	3,244.63
P3-U1-A1-102 Footing reinforcement	120	4.72 MT	303,432.00	64,286.44	37,929.00
P1-U3-A1-041 Structural steel erection	168	2.55 MT	200,550.00	78,647.06	25,068.75
P2-U3-A1-088 Brick masonry	130	14.41 m³	67,463.00	4,681.68	8,432.88
P2-U1-A1-056 Electrical conduiting	200	231.81 Rm	22,100.00	95.34	2,762.50
P2-U3-A2-093 Footing concrete	104	14.3 m³	104,298.33	7,293.59	13,037.29
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**40**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 177 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-256 · 09-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Monday, 09 November 2026 · Report No. MDD-256 · Draft

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Sunny / Clear	**- / -**	**8**

365	361	4	3,081	6	1,407,773.35
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

21 of 21 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	108.83	4,871.73	84.77	98.3%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	60.62	3,857.14	435.66	89.9%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	82.96	2,783.25	1,606.95	63.4%	
4	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	8.49	460.12	79.78	85.2%	
5	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	6.52	218.99	222.81	49.6%	
6	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	91.32	2,647.25	910.55	74.4%	
7	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	69.05	2,107.24	1,578.86	57.2%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-256 · 09-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	6.56	142.87	269.03	34.7%	
9	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	56.05	1,080.72	2,109.08	33.9%	
10	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	2.03	21.79	34.31	38.8%	
11	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	16.35	337.13	54.87	86%	
12	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	67.61	763.86	213.14	78.2%	
13	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	106.33	797.03	2,515.27	24.1%	
14	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	1.86	12.21	54.69	18.3%	
15	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	59.86	668.52	708.48	48.5%	
16	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	3.13	28.52	24.38	53.9%	
17	P1-U3-A1-041 Structural steel erection	Plant 1 / Unit 3 / Area 1	Om Rebar Works	MT	50.4	1.72	7.12	43.28	14.1%	
18	P2-U3-A1-088 Brick masonry	Plant 2 / Unit 3 / Area 1	Volt Electricals	m³	580.6	17.71	44.01	536.59	7.6%	
19	P2-U3-A2-095 Slab concrete	Plant 2 / Unit 3 / Area 2	Patil Masonry	m³	274.2	10.91	10.91	263.29	4%	
20	P3-U1-A1-103 Footing concrete	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	221.3	17.27	17.27	204.03	7.8%	
21	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams		Steelfab Erectors	MT	60	1.61	144.09	0	100%	

2. MANPOWER

Total 365 nos · 3,081 man-hrs

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	4	8	32	3,800.00
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	14	8	112	9,100.00
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	13	8	104	12,350.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	12	8	96	7,800.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	6	10	60	7,837.50
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	6	10	60	5,362.50
7	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	7	8	56	6,650.00
8	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	15	8	120	9,750.00
9	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	13	10	130	16,981.25
10	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	7	10	70	6,256.25
11	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	9	8	72	9,900.00
12	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	9	8	72	5,850.00
13	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	9	10	90	13,612.50
14	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	10	60	5,362.50
15	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	4	8	32	3,800.00
16	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	5	8	40	3,250.00
17	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	6	8	48	5,700.00
18	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	7	8	56	4,550.00
19	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	5	10	50	8,250.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
20	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	10	10	100	8,937.50
21	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	11	8	88	10,450.00
22	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	7	8	56	4,550.00
23	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	10	8	80	10,000.00
24	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	6	8	48	3,900.00
25	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	8	8	64	7,600.00
26	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	10	8	80	6,500.00
27	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	10	8	80	12,000.00
28	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	9	8	72	5,850.00
29	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	9	8	72	5,850.00
30	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	15	8	120	9,750.00
31	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	9	8	72	8,100.00
32	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	14	8	112	9,100.00
33	Subcon.	Om Rebar Works	Welder	P1-U3-A1-041 Structural steel erection	13	8	104	15,600.00
34	Subcon.	Om Rebar Works	Helper	P1-U3-A1-041 Structural steel erection	12	8	96	7,800.00
35	Subcon.	Volt Electricals	Mason	P2-U3-A1-088 Brick masonry	7	8	56	6,650.00
36	Subcon.	Volt Electricals	Helper	P2-U3-A1-088 Brick masonry	14	8	112	9,100.00
37	Subcon.	Patil Masonry	Mason	P2-U3-A2-095 Slab concrete	4	10	40	5,225.00
38	Subcon.	Patil Masonry	Helper	P2-U3-A2-095 Slab concrete	13	10	130	11,618.75
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-103 Footing concrete	5	8	40	4,750.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-103 Footing concrete	8	8	64	5,200.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00
		TOTAL			**365**		**3,081**	**323,732.00**

Manpower by agency / department	Type	Nos	Man-hrs
Sai Concrete	Subcontractor	106	848
Om Rebar Works	Subcontractor	95	800
Steelfab Erectors	Subcontractor	86	718
Shree Formwork	Subcontractor	36	342
Volt Electricals	Subcontractor	21	168
Patil Masonry	Subcontractor	17	170
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**365**	**3,081**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
3	Concrete pump	Hired	P2-U3-A2-095 Slab concrete	1	6	0	0	13,200.00
4	Concrete pump	Hired	P3-U1-A1-103 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**1**	**60**	**75,107.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	0	8.7	3,349.50
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	4.8	1,848.00
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.6	2,541.00
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	4,245	31,200.75
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	6,520	3,260	23,961.00
6	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,280	24,108.00
7	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	4.5	1,732.50
8	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	4.06	2.03	146,160.00
9	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	16.35	92,095.46
10	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	8.5	3,272.50
11	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	1.86	133,920.00
12	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	0	3.13	193,590.50
13	Structural steel	Material	P1-U3-A1-041 Structural steel erection	MT	0	1.72	123,840.00
14	Bricks	Material	P2-U3-A1-088 Brick masonry	Nos	17,710	8,855	65,084.25
15	RMC M30	Material	P2-U3-A2-095 Slab concrete	m³	0	10.91	61,453.30
16	RMC M30	Material	P3-U1-A1-103 Footing concrete	m³	0	17.27	97,277.59
17	Scaffolding hire	Non-material		LS	0	1	3,500.00
	TOTAL						**1,008,934.35**

5. COST OF THE DAY

₹ 1,407,773.35

323,732.00	75,107.00	1,005,434.35	3,500.00	1,407,773.35
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	144	108.83 m²	16,249.50	149.31	2,031.19
P1-U3-A1-039 Internal plaster	200	60.62 m²	21,998.00	362.88	2,749.75
P1-U3-A2-048 Internal plaster	120	82.96 m²	15,741.00	189.74	1,967.63
P2-U1-A2-063 Brick masonry	176	8.49 m³	47,600.75	5,606.68	5,950.09
P2-U2-A1-071 Brick masonry	200	6.52 m³	47,198.50	7,239.03	5,899.81
P1-U3-A1-040 Electrical conduiting	144	91.32 Rm	15,750.00	172.47	1,968.75
P1-U3-A2-049 Electrical conduiting	150	69.05 Rm	18,975.00	274.80	2,371.88
P2-U2-A2-079 Brick masonry	72	6.56 m³	31,158.00	4,749.70	3,894.75
P2-U1-A2-064 Internal plaster	104	56.05 m²	11,982.50	213.78	1,497.81
P2-U1-A1-057 Structural steel erection	150	2.03 MT	163,347.50	80,466.75	20,418.44
P2-U3-A1-087 Slab concrete	144	16.35 m³	120,295.46	7,357.52	15,036.93
P2-U3-A2-094 Column shuttering	128	67.61 m²	13,900.00	205.59	1,737.50
P2-U2-A1-072 Internal plaster	144	106.33 m²	17,372.50	163.38	2,171.56
P1-U3-A2-050 Structural steel erection	152	1.86 MT	151,770.00	81,596.77	18,971.25
P3-U1-A2-109 Excavation	192	59.86 m³	33,107.00	553.07	4,138.38
P3-U1-A1-102 Footing reinforcement	184	3.13 MT	210,790.50	67,345.21	26,348.81
P1-U3-A1-041 Structural steel erection	200	1.72 MT	147,240.00	85,604.65	18,405.00
P2-U3-A1-088 Brick masonry	168	17.71 m³	80,834.25	4,564.33	10,104.28
P2-U3-A2-095 Slab concrete	170	10.91 m³	91,497.05	8,386.53	11,437.13
P3-U1-A1-103 Footing concrete	104	17.27 m³	120,427.59	6,973.22	15,053.45

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
General / overheads	35	-	30,538.25	-	3,817.28

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**28**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 179 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		

BuildRight

BuildRight Infra Pvt Ltd
Metro Depot – Civil & Track Works
MDD-257 · 10-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

DAILY PROGRESS REPORT

Tuesday, 10 November 2026 · Report No. MDD-257 · Draft

PROJECT	CLIENT	CONTRACTOR
MD-01 – Metro Depot – Civil & Track Works	**Metro Rail Corp**	**Larsen Infra**
CONSULTANT / PMC	LOCATION	SHIFT
-	**Site**	**Day**
WEATHER (AM / PM)	TEMP / RAIN	WORKING HOURS
Light rain / Clear	**- / -**	**8**

325	321	4	2,677	6	1,662,794.33
TOTAL MANPOWER	SUBCONTRACTOR	DEPARTMENT	MAN-HOURS	MACHINES	COST (₹)

1. WORK PROGRESS (ACTIVITIES)

20 of 20 worked today

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
1	P2-U1-A1-055 Internal plaster	Plant 2 / Unit 1 / Area 1	Sai Concrete	m²	4,956.5	132.8	5,004.53	0	100%	
2	P1-U3-A1-039 Internal plaster	Plant 1 / Unit 3 / Area 1	Sai Concrete	m²	4,292.8	72.78	3,929.92	362.88	91.5%	
3	P1-U3-A2-048 Internal plaster	Plant 1 / Unit 3 / Area 2	Shree Formwork	m²	4,390.2	76.52	2,859.77	1,530.43	65.1%	
4	P2-U1-A2-063 Brick masonry	Plant 2 / Unit 1 / Area 2	Sai Concrete	m³	539.9	16.78	476.9	63	88.3%	
5	P2-U2-A1-071 Brick masonry	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m³	441.8	7.14	226.13	215.67	51.2%	
6	P1-U3-A1-040 Electrical conduiting	Plant 1 / Unit 3 / Area 1	Steelfab Erectors	Rm	3,557.8	152.82	2,800.07	757.73	78.7%	
7	P1-U3-A2-049 Electrical conduiting	Plant 1 / Unit 3 / Area 2	Steelfab Erectors	Rm	3,686.1	129.77	2,237.01	1,449.09	60.7%	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-257 · 10-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Activity	Location	Agency	Unit	Plan qty	Today	To date	Balance	Progress	Remarks
8	P2-U2-A2-079 Brick masonry	Plant 2 / Unit 2 / Area 2	Shree Formwork	m³	411.9	6.7	149.57	262.33	36.3%	
9	P2-U1-A2-064 Internal plaster	Plant 2 / Unit 1 / Area 2	Steelfab Erectors	m²	3,189.8	61.33	1,142.05	2,047.75	35.8%	
10	P2-U1-A1-057 Structural steel erection	Plant 2 / Unit 1 / Area 1	Shree Formwork	MT	56.1	2.09	23.88	32.22	42.6%	
11	P2-U3-A1-087 Slab concrete	Plant 2 / Unit 3 / Area 1	Sai Concrete	m³	392	15.52	352.65	39.35	90%	
12	P2-U3-A2-094 Column shuttering	Plant 2 / Unit 3 / Area 2	Steelfab Erectors	m²	977	62.94	826.8	150.2	84.6%	
13	P2-U2-A1-072 Internal plaster	Plant 2 / Unit 2 / Area 1	Om Rebar Works	m²	3,312.3	53.54	850.57	2,461.73	25.7%	
14	P1-U3-A2-050 Structural steel erection	Plant 1 / Unit 3 / Area 2	Om Rebar Works	MT	66.9	2.3	14.51	52.39	21.7%	
15	P3-U1-A2-109 Excavation	Plant 3 / Unit 1 / Area 2	Steelfab Erectors	m³	1,377	112.16	780.68	596.32	56.7%	
16	P3-U1-A1-102 Footing reinforcement	Plant 3 / Unit 1 / Area 1	Sai Concrete	MT	52.9	6.33	34.85	18.05	65.9%	
17	P1-U3-A1-041 Structural steel erection	Plant 1 / Unit 3 / Area 1	Om Rebar Works	MT	50.4	2.85	9.97	40.43	19.8%	
18	P2-U3-A1-088 Brick masonry	Plant 2 / Unit 3 / Area 1	Volt Electricals	m³	580.6	17.42	61.43	519.17	10.6%	
19	P2-U3-A2-095 Slab concrete	Plant 2 / Unit 3 / Area 2	Patil Masonry	m³	274.2	11.17	22.08	252.12	8.1%	
20	P3-U1-A1-103 Footing concrete	Plant 3 / Unit 1 / Area 1	Om Rebar Works	m³	221.3	11.32	28.59	192.71	12.9%	

2. MANPOWER

Total 325 nos · 2,677 man-hrs

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-257 · 10-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
1	Subcon.	Sai Concrete	Mason	P2-U1-A1-055 Internal plaster	6	8	48	5,700.00
2	Subcon.	Sai Concrete	Helper	P2-U1-A1-055 Internal plaster	7	8	56	4,550.00
3	Subcon.	Sai Concrete	Mason	P1-U3-A1-039 Internal plaster	11	8	88	10,450.00
4	Subcon.	Sai Concrete	Helper	P1-U3-A1-039 Internal plaster	5	8	40	3,250.00
5	Subcon.	Shree Formwork	Mason	P1-U3-A2-048 Internal plaster	12	8	96	11,400.00
6	Subcon.	Shree Formwork	Helper	P1-U3-A2-048 Internal plaster	15	8	120	9,750.00
7	Subcon.	Sai Concrete	Mason	P2-U1-A2-063 Brick masonry	5	8	40	4,750.00
8	Subcon.	Sai Concrete	Helper	P2-U1-A2-063 Brick masonry	9	8	72	5,850.00
9	Subcon.	Om Rebar Works	Mason	P2-U2-A1-071 Brick masonry	9	8	72	8,550.00
10	Subcon.	Om Rebar Works	Helper	P2-U2-A1-071 Brick masonry	5	8	40	3,250.00
11	Subcon.	Steelfab Erectors	Electrician	P1-U3-A1-040 Electrical conduiting	9	8	72	9,900.00
12	Subcon.	Steelfab Erectors	Helper	P1-U3-A1-040 Electrical conduiting	15	8	120	9,750.00
13	Subcon.	Steelfab Erectors	Electrician	P1-U3-A2-049 Electrical conduiting	6	8	48	6,600.00
14	Subcon.	Steelfab Erectors	Helper	P1-U3-A2-049 Electrical conduiting	6	8	48	3,900.00
15	Subcon.	Shree Formwork	Mason	P2-U2-A2-079 Brick masonry	7	10	70	9,143.75
16	Subcon.	Shree Formwork	Helper	P2-U2-A2-079 Brick masonry	14	10	140	12,512.50
17	Subcon.	Steelfab Erectors	Mason	P2-U1-A2-064 Internal plaster	6	8	48	5,700.00
18	Subcon.	Steelfab Erectors	Helper	P2-U1-A2-064 Internal plaster	6	8	48	3,900.00
19	Subcon.	Shree Formwork	Welder	P2-U1-A1-057 Structural steel erection	5	8	40	6,000.00
20	Subcon.	Shree Formwork	Helper	P2-U1-A1-057 Structural steel erection	10	8	80	6,500.00
21	Subcon.	Sai Concrete	Mason	P2-U3-A1-087 Slab concrete	11	8	88	10,450.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
22	Subcon.	Sai Concrete	Helper	P2-U3-A1-087 Slab concrete	4	8	32	2,600.00
23	Subcon.	Steelfab Erectors	Carpenter	P2-U3-A2-094 Column shuttering	4	8	32	4,000.00
24	Subcon.	Steelfab Erectors	Helper	P2-U3-A2-094 Column shuttering	8	8	64	5,200.00
25	Subcon.	Om Rebar Works	Mason	P2-U2-A1-072 Internal plaster	9	8	72	8,550.00
26	Subcon.	Om Rebar Works	Helper	P2-U2-A1-072 Internal plaster	10	8	80	6,500.00
27	Subcon.	Om Rebar Works	Welder	P1-U3-A2-050 Structural steel erection	4	8	32	4,800.00
28	Subcon.	Om Rebar Works	Helper	P1-U3-A2-050 Structural steel erection	10	8	80	6,500.00
29	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	8	8	64	5,200.00
30	Subcon.	Steelfab Erectors	Helper	P3-U1-A2-109 Excavation	15	8	120	9,750.00
31	Subcon.	Sai Concrete	Bar bender	P3-U1-A1-102 Footing reinforcement	5	8	40	4,500.00
32	Subcon.	Sai Concrete	Helper	P3-U1-A1-102 Footing reinforcement	4	8	32	2,600.00
33	Subcon.	Om Rebar Works	Welder	P1-U3-A1-041 Structural steel erection	5	8	40	6,000.00
34	Subcon.	Om Rebar Works	Helper	P1-U3-A1-041 Structural steel erection	6	8	48	3,900.00
35	Subcon.	Volt Electricals	Mason	P2-U3-A1-088 Brick masonry	4	10	40	5,225.00
36	Subcon.	Volt Electricals	Helper	P2-U3-A1-088 Brick masonry	12	10	120	10,725.00
37	Subcon.	Patil Masonry	Mason	P2-U3-A2-095 Slab concrete	4	8	32	3,800.00
38	Subcon.	Patil Masonry	Helper	P2-U3-A2-095 Slab concrete	15	8	120	9,750.00
39	Subcon.	Om Rebar Works	Mason	P3-U1-A1-103 Footing concrete	6	8	48	5,700.00
40	Subcon.	Om Rebar Works	Helper	P3-U1-A1-103 Footing concrete	9	8	72	5,850.00
41	Dept.	Civil	Site engineer		3	9	27	8,906.25
42	Dept.	HVAC	Safety officer		1	8	8	132.00

#	Type	Subcontractor / Department	Trade	Activity	Nos	Hrs	Man-hrs	Cost
		TOTAL			**325**		**2,677**	**272,044.50**

Manpower by agency / department	Type	Nos	Man-hrs
Steelfab Erectors	Subcontractor	83	664
Om Rebar Works	Subcontractor	73	584
Sai Concrete	Subcontractor	67	536
Shree Formwork	Subcontractor	63	546
Patil Masonry	Subcontractor	19	152
Volt Electricals	Subcontractor	16	160
Civil	Department	3	27
HVAC	Department	1	8
TOTAL		**325**	**2,677**

3. MACHINERY & EQUIPMENT

6 nos

#	Machine / equipment	Own / Hired	Activity	Nos	Working hrs	Idle hrs	Fuel (L)	Cost
1	Concrete pump	Hired	P2-U3-A1-087 Slab concrete	1	6	0	0	13,200.00
2	JCB	Hired	P3-U1-A2-109 Excavation	2	7	0	60	17,507.00
3	Concrete pump	Hired	P2-U3-A2-095 Slab concrete	1	6	0	0	13,200.00
4	Concrete pump	Hired	P3-U1-A1-103 Footing concrete	1	6	0	0	13,200.00
5	Tower crane	Own		1	8	1	0	18,000.00
	TOTAL			**6**	**33**	**1**	**60**	**75,107.00**

4. MATERIALS & RESOURCES USED

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
1	Cement	Material	P2-U1-A1-055 Internal plaster	Bags	21.2	10.6	4,081.00

#	Material / resource	Type	Activity	Unit	Received	Consumed	Cost
2	Cement	Material	P1-U3-A1-039 Internal plaster	Bags	0	5.8	2,233.00
3	Cement	Material	P1-U3-A2-048 Internal plaster	Bags	0	6.1	2,348.50
4	Bricks	Material	P2-U1-A2-063 Brick masonry	Nos	0	8,390	61,666.50
5	Bricks	Material	P2-U2-A1-071 Brick masonry	Nos	0	3,570	26,239.50
6	Bricks	Material	P2-U2-A2-079 Brick masonry	Nos	0	3,350	24,622.50
7	Cement	Material	P2-U1-A2-064 Internal plaster	Bags	0	4.9	1,886.50
8	Structural steel	Material	P2-U1-A1-057 Structural steel erection	MT	4.18	2.09	150,480.00
9	RMC M30	Material	P2-U3-A1-087 Slab concrete	m³	0	15.52	87,420.28
10	Cement	Material	P2-U2-A1-072 Internal plaster	Bags	0	4.3	1,655.50
11	Structural steel	Material	P1-U3-A2-050 Structural steel erection	MT	0	2.3	165,600.00
12	TMT steel	Material	P3-U1-A1-102 Footing reinforcement	MT	12.66	6.33	391,510.50
13	Structural steel	Material	P1-U3-A1-041 Structural steel erection	MT	0	2.85	205,200.00
14	Bricks	Material	P2-U3-A1-088 Brick masonry	Nos	0	8,710	64,018.50
15	RMC M30	Material	P2-U3-A2-095 Slab concrete	m³	0	11.17	62,917.82
16	RMC M30	Material	P3-U1-A1-103 Footing concrete	m³	0	11.32	63,762.73
	TOTAL						**1,315,642.83**

5. COST OF THE DAY

₹ 1,662,794.33

272,044.50	75,107.00	1,315,642.83	0.00	1,662,794.33
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	TOTAL (₹)

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

MDD-257 · 10-Nov-2026
Project ref: DEMO/2026
Contract no: 45/2026

Activity	Man-hrs	Done today	Cost	Cost / unit	Cost / hour
P2-U1-A1-055 Internal plaster	104	132.8 m²	14,331.00	107.91	1,791.38
P1-U3-A1-039 Internal plaster	128	72.78 m²	15,933.00	218.92	1,991.63
P1-U3-A2-048 Internal plaster	216	76.52 m²	23,498.50	307.09	2,937.31
P2-U1-A2-063 Brick masonry	112	16.78 m³	72,266.50	4,306.70	9,033.31
P2-U2-A1-071 Brick masonry	112	7.14 m³	38,039.50	5,327.66	4,754.94
P1-U3-A1-040 Electrical conduiting	192	152.82 Rm	19,650.00	128.58	2,456.25
P1-U3-A2-049 Electrical conduiting	96	129.77 Rm	10,500.00	80.91	1,312.50
P2-U2-A2-079 Brick masonry	210	6.7 m³	46,278.75	6,907.28	5,784.84
P2-U1-A2-064 Internal plaster	96	61.33 m²	11,486.50	187.29	1,435.81
P2-U1-A1-057 Structural steel erection	120	2.09 MT	162,980.00	77,980.86	20,372.50
P2-U3-A1-087 Slab concrete	120	15.52 m³	113,670.28	7,324.12	14,208.79
P2-U3-A2-094 Column shuttering	96	62.94 m²	9,200.00	146.17	1,150.00
P2-U2-A1-072 Internal plaster	152	53.54 m²	16,705.50	312.02	2,088.19
P1-U3-A2-050 Structural steel erection	112	2.3 MT	176,900.00	76,913.04	22,112.50
P3-U1-A2-109 Excavation	184	112.16 m³	32,457.00	289.38	4,057.13
P3-U1-A1-102 Footing reinforcement	72	6.33 MT	398,610.50	62,971.64	49,826.31
P1-U3-A1-041 Structural steel erection	88	2.85 MT	215,100.00	75,473.68	26,887.50
P2-U3-A1-088 Brick masonry	160	17.42 m³	79,968.50	4,590.61	9,996.06
P2-U3-A2-095 Slab concrete	152	11.17 m³	89,667.82	8,027.56	11,208.48
P3-U1-A1-103 Footing concrete	120	11.32 m³	88,512.73	7,819.15	11,064.09
General / overheads	35	-	27,038.25	-	3,379.78

6. SAFETY & TOOLBOX TALK

TOOLBOX TALK TOPIC	ATTENDEES	VISITORS
PPE	**22**	**-**

7. PLAN FOR TOMORROW & REMARKS

Remarks

Day 180 – work as per plan

Note

Generated by the SiteNotes heavy demo.

PREPARED BY	CHECKED BY	APPROVED BY
Site engineer		