BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

ACTIVITY PROGRESS & COST REPORT

Whole project · calendar 8 h/day

51.83 %	53.4 %	64 / 152	4	22	316,734
OVERALL PROGRESS	PLANNED TO DATE	COMPLETED	IN PROGRESS	DELAYED	MAN-HOURS

P1 PLANT 1 › P1-U1 UNIT 1 › P1-U1-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U1-A1-001	Excavation	Mechanised	Steelfab Erectors / Civil	m³	1,717.7	2,830.53	0	100%	100	15-May-2026	05-Jun-2026	148.98	Completed
P1-U1-A1-002	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	32.2	49.31	0	100%	100	30-May-2026	26-Jun-2026	2.14	Completed
P1-U1-A1-003	Footing concrete	Pump placement	Volt Electricals / Civil	m³	329.4	349.2	0	100%	100	09-Jun-2026	25-Jun-2026	24.94	Completed
P1-U1-A1-004	Column shuttering	Conventional shuttering	Shree Formwork / Civil	m²	962.2	986.46	0	100%	100	15-Jun-2026	14-Jul-2026	37.94	Completed
P1-U1-A1-005	Slab concrete	Pump placement	Volt Electricals / Civil	m³	355.7	408.22	0	100%	100	27-Jun-2026	15-Jul-2026	25.51	Completed
P1-U1-A1-006	Brick masonry	Manual	Shree Formwork / Civil	m³	383.2	383.84	0	100%	100	09-Jul-2026	31-Aug-2026	8.72	Completed
P1-U1-A1-007	Internal plaster	Manual	Steelfab Erectors / Civil	m²	3,998.1	4,021.06	0	100%	100	27-Jul-2026	20-Oct-2026	55.08	Completed
P1-U1-A1-008	Electrical conduiting	Manual	Steelfab Erectors / Civil	Rm	3,548.9	3,618.78	0	100%	100	29-Aug-2026	19-Oct-2026	82.25	Completed
P1-U1-A1-009	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	80.9	82.65	0	100%	100	17-Sep-2026	09-Oct-2026	4.13	Completed

P1 PLANT 1 › P1-U1 UNIT 1 › P1-U1-A2 AREA 2

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U1-A2-010	Excavation	Mechanised	Volt Electricals / Civil	m³	1,685.4	1,716.07	0	100%	100	28-May-2026	17-Jun-2026	100.95	Completed
P1-U1-A2-011	PCC below footings	Manual	Volt Electricals / Civil	m³	115.5	121	0	100%	100	11-Jun-2026	22-Jun-2026	12.1	Completed
P1-U1-A2-012	Footing reinforcement	Conventional	Shree Formwork / Civil	MT	32.5	34.15	0	100%	100	15-Jun-2026	02-Jul-2026	2.13	Completed
P1-U1-A2-013	Footing concrete	Pump placement	Patil Masonry / Civil	m³	192.9	200.92	0	100%	100	22-Jun-2026	11-Jul-2026	11.16	Completed
P1-U1-A2-014	Brick masonry	Manual	Shree Formwork / Civil	m³	360.8	380.05	0	100%	100	29-Jun-2026	10-Aug-2026	10.56	Completed
P1-U1-A2-015	Internal plaster	Manual	Om Rebar Works / Civil	m²	3,455.1	3,399.66	55.44	98.4%	100	21-Jul-2026	12-Nov-2026	97.13	Delayed
P1-U1-A2-016	Electrical conduiting	Manual	Om Rebar Works / Civil	Rm	5,945.5	5,973.05	0	100%	100	17-Aug-2026	23-Sep-2026	181	Completed
P1-U1-A2-017	Structural steel erection	Crane & bucket	Sai Concrete / Civil	MT	62.2	64.78	0	100%	100	04-Sep-2026	30-Sep-2026	2.82	Completed

P1 PLANT 1 › P1-U2 UNIT 2 › P1-U2-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A1-018	Excavation	Mechanised	Steelfab Erectors / Civil	m³	1,642.8	1,697.66	0	100%	100	11-Jun-2026	01-Jul-2026	94.31	Completed
P1-U2-A1-019	PCC below footings	Manual	Patil Masonry / Civil	m³	82.3	87.44	0	100%	100	20-Jun-2026	30-Jun-2026	9.72	Completed
P1-U2-A1-020	Footing reinforcement	Conventional	Volt Electricals / Civil	MT	43.8	48.28	0	100%	100	24-Jun-2026	11-Jul-2026	3.02	Completed

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A1-021	Footing concrete	Pump placement	Om Rebar Works / Civil	m³	250	268.51	0	100%	100	01-Jul-2026	22-Jul-2026	14.13	Completed
P1-U2-A1-022	Column shuttering	Conventional shuttering	Shree Formwork / Civil	m²	880.4	853.14	27.26	96.9%	100	08-Jul-2026	13-Nov-2026	25.09	Delayed
P1-U2-A1-023	Slab concrete	Pump placement	Volt Electricals / Civil	m³	373.3	363.29	10.01	97.3%	100	24-Jul-2026	12-Nov-2026	13.46	Delayed
P1-U2-A1-024	Brick masonry	Manual	Patil Masonry / Civil	m³	603	592.53	10.47	98.3%	100	05-Aug-2026	12-Nov-2026	21.95	Delayed
P1-U2-A1-025	Internal plaster	Manual	Shree Formwork / Civil	m²	4,834.1	4,849.22	0	100%	100	24-Aug-2026	02-Nov-2026	79.5	Completed
P1-U2-A1-026	Electrical conduiting	Manual	Om Rebar Works / Civil	Rm	5,871.1	5,982.2	0	100%	100	21-Sep-2026	06-Nov-2026	145.91	Completed

P1 PLANT 1 › P1-U2 UNIT 2 › P1-U2-A2 AREA 2

6 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U2-A2-027	Footing reinforcement	Conventional	Volt Electricals / Civil	MT	30.8	32.6	0	100%	100	23-Jun-2026	15-Jul-2026	1.63	Completed
P1-U2-A2-028	Footing concrete	Pump placement	Shree Formwork / Civil	m³	217.5	230.1	0	100%	100	03-Jul-2026	18-Jul-2026	16.44	Completed
P1-U2-A2-029	Column shuttering	Conventional shuttering	Patil Masonry / Civil	m²	1,148.2	1,168.84	0	100%	100	11-Jul-2026	08-Aug-2026	48.7	Completed
P1-U2-A2-030	Brick masonry	Manual	Sai Concrete / Civil	m³	522.1	523.37	0	100%	100	27-Jul-2026	05-Sep-2026	14.95	Completed
P1-U2-A2-031	Internal plaster	Manual	Sai Concrete / Civil	m²	4,159.9	4,194.68	0	100%	100	18-Aug-2026	21-Oct-2026	74.91	Completed
P1-U2-A2-032	Structural steel erection	Crane & bucket	Sai Concrete / Civil	MT	67.3	68.4	0	100%	100	21-Sep-2026	23-Oct-2026	2.36	Completed

P1 PLANT 1 › P1-U3 UNIT 3 › P1-U3-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U3-A1-033	Excavation	Mechanised	Patil Masonry / Civil	m³	1,547.9	1,549.46	0	100%	100	06-Jul-2026	05-Aug-2026	59.6	Completed
P1-U3-A1-034	PCC below footings	Manual	Sai Concrete / Civil	m³	110.3	114.38	0	100%	100	16-Jul-2026	01-Aug-2026	8.17	Completed
P1-U3-A1-035	Footing reinforcement	Conventional	Om Rebar Works / Civil	MT	50.9	54.43	0	100%	100	21-Jul-2026	04-Aug-2026	4.54	Completed
P1-U3-A1-036	Column shuttering	Conventional shuttering	Shree Formwork / Civil	m²	715.1	771.88	0	100%	100	28-Jul-2026	22-Aug-2026	35.09	Completed
P1-U3-A1-037	Slab concrete	Pump placement	Sai Concrete / Civil	m³	418.6	421.58	0	100%	100	11-Aug-2026	08-Sep-2026	17.57	Completed
P1-U3-A1-038	Brick masonry	Manual	Shree Formwork / Civil	m³	472.8	491.39	0	100%	100	24-Aug-2026	09-Oct-2026	11.99	Completed
P1-U3-A1-039	Internal plaster	Manual	Sai Concrete / Civil	m²	4,292.8	3,929.92	362.88	91.6%	100	14-Sep-2026	17-Nov-2026	78.6	Delayed
P1-U3-A1-040	Electrical conduiting	Manual	Steelfab Erectors / Civil	Rm	3,557.8	2,800.07	757.73	78.7%	75.76	14-Oct-2026	19-Nov-2026	116.67	In progress
P1-U3-A1-041	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	50.4	9.97	40.43	19.8%	28.57	05-Nov-2026	05-Dec-2026	1.99	Delayed

P1 PLANT 1 › P1-U3 UNIT 3 › P1-U3-A2 AREA 2

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U3-A2-042	PCC below footings	Manual	Shree Formwork / Civil	m³	93.5	102.4	0	100%	100	20-Jul-2026	30-Jul-2026	11.38	Completed
P1-U3-A2-043	Footing reinforcement	Conventional	Shree Formwork / Civil	MT	36.1	40.82	0	100%	100	22-Jul-2026	11-Aug-2026	2.4	Completed

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P1-U3-A2-044	Footing concrete	Pump placement	Sai Concrete / Civil	m³	223	214.45	8.55	96.2%	100	29-Jul-2026	12-Nov-2026	14.3	Delayed
P1-U3-A2-045	Column shuttering	Conventional shuttering	Steelfab Erectors / Civil	m²	912.7	904.98	7.72	99.2%	100	07-Aug-2026	12-Nov-2026	32.32	Delayed
P1-U3-A2-046	Slab concrete	Pump placement	Sai Concrete / Civil	m³	447.1	471.65	0	100%	100	20-Aug-2026	08-Sep-2026	27.74	Completed
P1-U3-A2-047	Brick masonry	Manual	Shree Formwork / Civil	m³	538.4	561.67	0	100%	100	31-Aug-2026	28-Sep-2026	22.47	Completed
P1-U3-A2-048	Internal plaster	Manual	Shree Formwork / Civil	m²	4,390.2	2,859.77	1,530.43	65.1%	100	17-Sep-2026	11-Dec-2026	60.85	Delayed
P1-U3-A2-049	Electrical conduiting	Manual	Steelfab Erectors / Civil	Rm	3,686.1	2,237.01	1,449.09	60.7%	100	17-Oct-2026	27-Nov-2026	106.52	Delayed
P1-U3-A2-050	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	66.9	14.51	52.39	21.7%	43.48	31-Oct-2026	19-Dec-2026	1.61	Delayed

P2 PLANT 2 › P2-U1 UNIT 1 › P2-U1-A1 AREA 1

7 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U1-A1-051	PCC below footings	Manual	Steelfab Erectors / Civil	m³	109.3	137.05	0	100%	100	01-Aug-2026	10-Aug-2026	17.13	Completed
P2-U1-A1-052	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	39.1	37.49	1.61	95.9%	100	06-Aug-2026	12-Nov-2026	2.68	Delayed
P2-U1-A1-053	Column shuttering	Conventional shuttering	Om Rebar Works / Civil	m²	1,226.7	1,351.35	0	100%	100	15-Aug-2026	02-Sep-2026	84.46	Completed
P2-U1-A1-054	Slab concrete	Pump placement	Patil Masonry / Civil	m³	423.1	520.66	0	100%	100	27-Aug-2026	14-Sep-2026	32.54	Completed
P2-U1-A1-055	Internal plaster	Manual	Sai Concrete / Civil	m²	4,956.5	5,004.53	0	100%	100	07-Sep-2026	10-Nov-2026	89.37	Completed

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U1-A1-056	Electrical conduiting	Manual	Patil Masonry / Civil	Rm	5,610.1	5,987.9	0	100%	100	05-Oct-2026	07-Nov-2026	199.6	Completed
P2-U1-A1-057	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	56.1	23.88	32.22	42.6%	71.43	26-Oct-2026	03-Dec-2026	1.71	Delayed

P2 PLANT 2 › P2-U1 UNIT 1 › P2-U1-A2 AREA 2

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U1-A2-058	Excavation	Mechanised	Om Rebar Works / Civil	m³	1,402.9	1,407.12	0	100%	100	14-Aug-2026	14-Sep-2026	52.12	Completed
P2-U1-A2-059	PCC below footings	Manual	Sai Concrete / Civil	m³	134.6	143.92	0	100%	100	29-Aug-2026	09-Sep-2026	14.39	Completed
P2-U1-A2-060	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	30.1	30.52	0	100%	100	01-Sep-2026	15-Sep-2026	2.35	Completed
P2-U1-A2-061	Column shuttering	Conventional shuttering	Sai Concrete / Civil	m²	879.1	906.69	0	100%	100	08-Sep-2026	28-Sep-2026	50.37	Completed
P2-U1-A2-062	Slab concrete	Pump placement	Steelfab Erectors / Civil	m³	317.2	326.53	0	100%	100	21-Sep-2026	12-Oct-2026	17.19	Completed
P2-U1-A2-063	Brick masonry	Manual	Sai Concrete / Civil	m³	539.9	476.9	63	88.3%	100	29-Sep-2026	17-Nov-2026	12.89	Delayed
P2-U1-A2-064	Internal plaster	Manual	Steelfab Erectors / Civil	m²	3,189.8	1,142.05	2,047.75	35.8%	48.48	24-Oct-2026	12-Dec-2026	76.14	Delayed
P2-U1-A2-065	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	3,968.4	0	3,968.4	0%	0	-	11-Dec-2026	0	Not started
P2-U1-A2-066	Structural steel erection	Crane & bucket	Steelfab Erectors / Civil	MT	52.8	0	52.8	0%	0	-	07-Dec-2026	0	Not started

P2 PLANT 2 › P2-U2 UNIT 2 › P2-U2-A1 AREA 1

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A1-067	Excavation	Mechanised	Sai Concrete / Civil	m³	1,411.1	1,435.41	0	100%	100	27-Aug-2026	03-Oct-2026	43.5	Completed
P2-U2-A1-068	Footing concrete	Pump placement	Om Rebar Works / Civil	m³	204.7	211.71	0	100%	100	11-Sep-2026	03-Oct-2026	10.59	Completed
P2-U2-A1-069	Column shuttering	Conventional shuttering	Om Rebar Works / Civil	m²	868.7	897.83	0	100%	100	19-Sep-2026	22-Oct-2026	30.96	Completed
P2-U2-A1-070	Slab concrete	Pump placement	Volt Electricals / Civil	m³	332	346.85	0	100%	100	30-Sep-2026	26-Oct-2026	15.08	Completed
P2-U2-A1-071	Brick masonry	Manual	Om Rebar Works / Civil	m³	441.8	226.13	215.67	51.2%	93.33	10-Oct-2026	11-Dec-2026	8.38	Delayed
P2-U2-A1-072	Internal plaster	Manual	Om Rebar Works / Civil	m²	3,312.3	850.57	2,461.73	25.7%	29.73	30-Oct-2026	15-Dec-2026	85.06	Delayed
P2-U2-A1-073	Electrical conduiting	Manual	Steelfab Erectors / Civil	Rm	4,585.9	0	4,585.9	0%	0	-	09-Dec-2026	0	Not started
P2-U2-A1-074	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	69.1	0	69.1	0%	0	-	14-Dec-2026	0	Not started

P2 PLANT 2 › P2-U2 UNIT 2 › P2-U2-A2 AREA 2

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A2-075	Excavation	Mechanised	Volt Electricals / Civil	m³	1,013.4	1,036.94	0	100%	100	09-Sep-2026	05-Oct-2026	45.08	Completed
P2-U2-A2-076	PCC below footings	Manual	Shree Formwork / Civil	m³	76.4	82.32	0	100%	100	24-Sep-2026	08-Oct-2026	6.33	Completed
P2-U2-A2-077	Footing concrete	Pump placement	Om Rebar Works / Civil	m³	291.8	294.48	0	100%	100	29-Sep-2026	20-Oct-2026	15.5	Completed

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U2-A2-078	Column shuttering	Conventional shuttering	Steelfab Erectors / Civil	m²	972.2	1,011.92	0	100%	100	06-Oct-2026	06-Nov-2026	36.14	Completed
P2-U2-A2-079	Brick masonry	Manual	Shree Formwork / Civil	m³	411.9	149.57	262.33	36.3%	54.55	22-Oct-2026	16-Dec-2026	8.8	Delayed
P2-U2-A2-080	Internal plaster	Manual	Sai Concrete / Civil	m²	3,845.2	0	3,845.2	0%	0	-	25-Dec-2026	0	Not started
P2-U2-A2-081	Electrical conduiting	Manual	Om Rebar Works / Civil	Rm	4,357.8	0	4,357.8	0%	0	-	05-Dec-2026	0	Not started
P2-U2-A2-082	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	69.7	0	69.7	0%	0	-	14-Dec-2026	0	Not started

P2 PLANT 2 › P2-U3 UNIT 3 › P2-U3-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U3-A1-083	Excavation	Mechanised	Volt Electricals / Civil	m³	1,007.2	1,148.76	0	100%	100	22-Sep-2026	08-Oct-2026	76.58	Completed
P2-U3-A1-084	PCC below footings	Manual	Steelfab Erectors / Civil	m³	122.9	166.71	0	100%	100	02-Oct-2026	10-Oct-2026	20.84	Completed
P2-U3-A1-085	Footing concrete	Pump placement	Sai Concrete / Civil	m³	192.5	199.71	0	100%	100	05-Oct-2026	16-Oct-2026	18.16	Completed
P2-U3-A1-086	Column shuttering	Conventional shuttering	Steelfab Erectors / Civil	m²	1,132.4	1,140.69	0	100%	100	12-Oct-2026	05-Nov-2026	51.85	Completed
P2-U3-A1-087	Slab concrete	Pump placement	Sai Concrete / Civil	m³	392	352.65	39.35	90%	87.5	27-Oct-2026	13-Nov-2026	27.13	In progress
P2-U3-A1-088	Brick masonry	Manual	Volt Electricals / Civil	m³	580.6	61.43	519.17	10.6%	17.86	06-Nov-2026	21-Dec-2026	15.36	Delayed
P2-U3-A1-089	Internal plaster	Manual	Patil Masonry / Civil	m²	4,681.9	0	4,681.9	0%	0	-	19-Dec-2026	0	Not started

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U3-A1-090	Electrical conduiting	Manual	Sai Concrete / Civil	Rm	5,439.4	0	5,439.4	0%	0	-	09-Dec-2026	0	Not started
P2-U3-A1-091	Structural steel erection	Crane & bucket	Volt Electricals / Civil	MT	63.7	0	63.7	0%	0	-	09-Dec-2026	0	Not started

P2 PLANT 2 › P2-U3 UNIT 3 › P2-U3-A2 AREA 2

8 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P2-U3-A2-092	Excavation	Mechanised	Volt Electricals / Civil	m³	1,623.1	1,651.59	0	100%	100	05-Oct-2026	27-Oct-2026	82.58	Completed
P2-U3-A2-093	Footing concrete	Pump placement	Sai Concrete / Civil	m³	334.8	396.2	0	100%	100	20-Oct-2026	07-Nov-2026	23.31	Completed
P2-U3-A2-094	Column shuttering	Conventional shuttering	Steelfab Erectors / Civil	m²	977	826.8	150.2	84.6%	77.78	27-Oct-2026	14-Nov-2026	63.6	In progress
P2-U3-A2-095	Slab concrete	Pump placement	Patil Masonry / Civil	m³	274.2	22.08	252.12	8.1%	16.67	09-Nov-2026	08-Dec-2026	11.04	Delayed
P2-U3-A2-096	Brick masonry	Manual	Patil Masonry / Civil	m³	578.7	0	578.7	0%	0	-	21-Dec-2026	0	Not started
P2-U3-A2-097	Internal plaster	Manual	Om Rebar Works / Civil	m²	3,923.5	0	3,923.5	0%	0	-	22-Dec-2026	0	Not started
P2-U3-A2-098	Electrical conduiting	Manual	Patil Masonry / Civil	Rm	5,407.4	0	5,407.4	0%	0	-	19-Dec-2026	0	Not started
P2-U3-A2-099	Structural steel erection	Crane & bucket	Om Rebar Works / Civil	MT	73.5	0	73.5	0%	0	-	04-Dec-2026	0	Not started

P3 PLANT 3 › P3-U1 UNIT 1 › P3-U1-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U1-A1-100	Excavation	Mechanised	Patil Masonry / Civil	m³	1,067.9	1,135.5	0	100%	100	19-Oct-2026	06-Nov-2026	66.79	Completed
P3-U1-A1-101	PCC below footings	Manual	Om Rebar Works / Civil	m³	86	106.78	0	100%	100	28-Oct-2026	06-Nov-2026	11.86	Completed
P3-U1-A1-102	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	52.9	34.85	18.05	65.9%	81.82	02-Nov-2026	17-Nov-2026	4.36	Delayed
P3-U1-A1-103	Footing concrete	Pump placement	Om Rebar Works / Civil	m³	221.3	28.59	192.71	12.9%	27.27	09-Nov-2026	27-Nov-2026	14.3	Delayed
P3-U1-A1-104	Column shuttering	Conventional shuttering	Om Rebar Works / Civil	m²	1,098.4	0	1,098.4	0%	0	-	01-Dec-2026	0	Not started
P3-U1-A1-105	Slab concrete	Pump placement	Steelfab Erectors / Civil	m³	368.7	0	368.7	0%	0	-	01-Dec-2026	0	Not started
P3-U1-A1-106	Brick masonry	Manual	Steelfab Erectors / Civil	m³	608.3	0	608.3	0%	0	-	19-Dec-2026	0	Not started
P3-U1-A1-107	Internal plaster	Manual	Om Rebar Works / Civil	m²	4,341.8	0	4,341.8	0%	0	-	08-Jan-2027	0	Not started
P3-U1-A1-108	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	3,558.3	0	3,558.3	0%	0	-	05-Dec-2026	0	Not started

P3 PLANT 3 › P3-U1 UNIT 1 › P3-U1-A2 AREA 2

10 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U1-A2-109	Excavation	Mechanised	Steelfab Erectors / Civil	m³	1,377	780.68	596.32	56.7%	55.56	31-Oct-2026	19-Nov-2026	86.74	In progress
P3-U1-A2-110	PCC below footings	Manual	Shree Formwork / Civil	m³	131.7	0	131.7	0%	0	-	20-Nov-2026	0	Not started

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U1-A2-111	Footing reinforcement	Conventional	Volt Electricals / Civil	MT	53.2	0	53.2	0%	0	-	27-Nov-2026	0	Not started
P3-U1-A2-112	Footing concrete	Pump placement	Patil Masonry / Civil	m³	263.5	0	263.5	0%	0	-	24-Nov-2026	0	Not started
P3-U1-A2-113	Column shuttering	Conventional shuttering	Volt Electricals / Civil	m²	749.5	0	749.5	0%	0	-	08-Dec-2026	0	Not started
P3-U1-A2-114	Slab concrete	Pump placement	Steelfab Erectors / Civil	m³	301.2	0	301.2	0%	0	-	28-Nov-2026	0	Not started
P3-U1-A2-115	Brick masonry	Manual	Om Rebar Works / Civil	m³	339.2	0	339.2	0%	0	-	16-Dec-2026	0	Not started
P3-U1-A2-116	Internal plaster	Manual	Sai Concrete / Civil	m²	3,238.5	0	3,238.5	0%	0	-	18-Dec-2026	0	Not started
P3-U1-A2-117	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	4,847.8	0	4,847.8	0%	0	-	17-Dec-2026	0	Not started
P3-U1-A2-118	Structural steel erection	Crane & bucket	Patil Masonry / Civil	MT	65.4	0	65.4	0%	0	-	10-Dec-2026	0	Not started

P3 PLANT 3 › P3-U2 UNIT 2 › P3-U2-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U2-A1-119	Excavation	Mechanised	Patil Masonry / Civil	m³	1,333.8	0	1,333.8	0%	0	-	03-Dec-2026	0	Not started
P3-U2-A1-120	PCC below footings	Manual	Patil Masonry / Civil	m³	122.1	0	122.1	0%	0	-	19-Nov-2026	0	Not started
P3-U2-A1-121	Footing concrete	Pump placement	Volt Electricals / Civil	m³	350.7	0	350.7	0%	0	-	24-Nov-2026	0	Not started
P3-U2-A1-122	Column shuttering	Conventional shuttering	Shree Formwork / Civil	m²	892	0	892	0%	0	-	07-Dec-2026	0	Not started

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U2-A1-123	Slab concrete	Pump placement	Sai Concrete / Civil	m³	285.9	0	285.9	0%	0	-	27-Nov-2026	0	Not started
P3-U2-A1-124	Brick masonry	Manual	Patil Masonry / Civil	m³	511.8	0	511.8	0%	0	-	17-Dec-2026	0	Not started
P3-U2-A1-125	Internal plaster	Manual	Steelfab Erectors / Civil	m²	4,436.1	0	4,436.1	0%	0	-	22-Dec-2026	0	Not started
P3-U2-A1-126	Electrical conduiting	Manual	Sai Concrete / Civil	Rm	5,688	0	5,688	0%	0	-	17-Dec-2026	0	Not started
P3-U2-A1-127	Structural steel erection	Crane & bucket	Sai Concrete / Civil	MT	69.3	0	69.3	0%	0	-	08-Dec-2026	0	Not started

P3 PLANT 3 › P3-U2 UNIT 2 › P3-U2-A2 AREA 2

7 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U2-A2-128	Excavation	Mechanised	Sai Concrete / Civil	m³	1,148.7	0	1,148.7	0%	0	-	02-Dec-2026	0	Not started
P3-U2-A2-129	PCC below footings	Manual	Sai Concrete / Civil	m³	130.4	0	130.4	0%	0	-	19-Nov-2026	0	Not started
P3-U2-A2-130	Footing reinforcement	Conventional	Sai Concrete / Civil	MT	37.6	0	37.6	0%	0	-	25-Nov-2026	0	Not started
P3-U2-A2-131	Footing concrete	Pump placement	Om Rebar Works / Civil	m³	237.9	0	237.9	0%	0	-	26-Nov-2026	0	Not started
P3-U2-A2-132	Brick masonry	Manual	Volt Electricals / Civil	m³	512.5	0	512.5	0%	0	-	21-Dec-2026	0	Not started
P3-U2-A2-133	Internal plaster	Manual	Steelfab Erectors / Civil	m²	4,908.4	0	4,908.4	0%	0	-	04-Jan-2027	0	Not started
P3-U2-A2-134	Electrical conduiting	Manual	Shree Formwork / Civil	Rm	5,864.2	0	5,864.2	0%	0	-	11-Dec-2026	0	Not started

P3 PLANT 3 › P3-U3 UNIT 3 › P3-U3-A1 AREA 1

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U3-A1-135	Excavation	Mechanised	Om Rebar Works / Civil	m³	1,488.8	0	1,488.8	0%	0	-	05-Dec-2026	0	Not started
P3-U3-A1-136	PCC below footings	Manual	Patil Masonry / Civil	m³	129.5	0	129.5	0%	0	-	18-Nov-2026	0	Not started
P3-U3-A1-137	Footing reinforcement	Conventional	Patil Masonry / Civil	MT	31.3	0	31.3	0%	0	-	25-Nov-2026	0	Not started
P3-U3-A1-138	Footing concrete	Pump placement	Patil Masonry / Civil	m³	300.7	0	300.7	0%	0	-	25-Nov-2026	0	Not started
P3-U3-A1-139	Slab concrete	Pump placement	Patil Masonry / Civil	m³	379.8	0	379.8	0%	0	-	02-Dec-2026	0	Not started
P3-U3-A1-140	Brick masonry	Manual	Om Rebar Works / Civil	m³	482.6	0	482.6	0%	0	-	23-Dec-2026	0	Not started
P3-U3-A1-141	Internal plaster	Manual	Sai Concrete / Civil	m²	4,784.6	0	4,784.6	0%	0	-	26-Dec-2026	0	Not started
P3-U3-A1-142	Electrical conduiting	Manual	Steelfab Erectors / Civil	Rm	5,003.7	0	5,003.7	0%	0	-	19-Dec-2026	0	Not started
P3-U3-A1-143	Structural steel erection	Crane & bucket	Shree Formwork / Civil	MT	53.7	0	53.7	0%	0	-	03-Dec-2026	0	Not started

P3 PLANT 3 › P3-U3 UNIT 3 › P3-U3-A2 AREA 2

9 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U3-A2-144	Excavation	Mechanised	Sai Concrete / Civil	m³	1,114.1	0	1,114.1	0%	0	-	05-Dec-2026	0	Not started
P3-U3-A2-145	PCC below footings	Manual	Steelfab Erectors / Civil	m³	100.4	0	100.4	0%	0	-	19-Nov-2026	0	Not started

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Progress & cost · Whole project
Project ref: DEMO/2026
Contract no: 45/2026

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
P3-U3-A2-146	Footing reinforcement	Conventional	Om Rebar Works / Civil	MT	31.9	0	31.9	0%	0	-	27-Nov-2026	0	Not started
P3-U3-A2-147	Footing concrete	Pump placement	Patil Masonry / Civil	m³	275.7	0	275.7	0%	0	-	23-Nov-2026	0	Not started
P3-U3-A2-148	Column shuttering	Conventional shuttering	Sai Concrete / Civil	m²	1,186.7	0	1,186.7	0%	0	-	02-Dec-2026	0	Not started
P3-U3-A2-149	Slab concrete	Pump placement	Steelfab Erectors / Civil	m³	412.1	0	412.1	0%	0	-	02-Dec-2026	0	Not started
P3-U3-A2-150	Brick masonry	Manual	Volt Electricals / Civil	m³	499.4	0	499.4	0%	0	-	21-Dec-2026	0	Not started
P3-U3-A2-151	Internal plaster	Manual	Shree Formwork / Civil	m²	4,501.6	0	4,501.6	0%	0	-	21-Dec-2026	0	Not started
P3-U3-A2-152	Structural steel erection	Crane & bucket	Patil Masonry / Civil	MT	67.8	0	67.8	0%	0	-	05-Dec-2026	0	Not started

COST BY ACTIVITY

₹ 137,446,855.56

32,887,073.25	11,218,986.50	93,249,795.81	91,000.00	137,446,855.56	207,276,267.64
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	ACTUAL TOTAL (₹)	PLANNED BUDGET (₹)

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U1-A1-001 Excavation	250,412.50	380,152.00	0.00	0.00	630,564.50	222.77/m³	33,187.61	82.48	3,036	85,800.00	85,800.00
P1-U1-A1-002 Footing reinforcement	312,000.00	0.00	3,049,947.20	0.00	3,361,947.20	68,177.06/MT	146,171.62	97.81	3,190	2,072,570.00	2,072,570.00
P1-U1-A1-003 Footing concrete	205,556.25	184,800.00	1,966,956.31	0.00	2,357,312.56	6,750.61/m³	168,379.47	99.30	2,070	1,901,027.85	1,901,027.85
P1-U1-A1-004 Column shuttering	417,250.00	0.00	0.00	0.00	417,250.00	422.98/m²	16,048.08	104.99	3,974	114,000.00	114,000.00
P1-U1-A1-005 Slab concrete	261,931.25	224,400.00	2,299,401.24	0.00	2,785,732.49	6,824.10/m³	174,108.28	100.98	2,594	2,106,169.18	2,106,169.18

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U1-A1-006 Brick masonry	737,256.25	0.00	1,383,968.25	0.00	2,121,224.50	5,526.32/m³	48,209.65	101.58	7,258	151,016.52	151,016.52
P1-U1-A1-007 Internal plaster	1,159,931.25	0.00	123,200.00	0.00	1,283,131.25	319.10/m²	17,577.14	100.88	11,498	1,818,568.50	1,818,568.50
P1-U1-A1-008 Electrical conduiting	717,625.00	0.00	0.00	0.00	717,625.00	198.31/Rm	16,309.66	112.02	6,406	184,800.00	184,800.00
P1-U1-A1-009 Structural steel erection	339,018.75	0.00	5,950,800.00	0.00	6,289,818.75	76,101.86/MT	314,490.94	118.04	2,872	5,976,000.00	5,976,000.00
P1-U1-A2-010 Excavation	230,587.50	326,380.50	0.00	0.00	556,968.00	324.56/m³	32,762.82	82.95	2,780	78,000.00	78,000.00
P1-U1-A2-011 PCC below footings	148,381.25	0.00	580,800.00	0.00	729,181.25	6,026.29/m³	72,918.13	100.94	1,470	588,600.00	588,600.00
P1-U1-A2-012 Footing reinforcement	231,068.75	0.00	2,112,177.50	0.00	2,343,246.25	68,616.29/MT	146,452.89	98.66	2,342	2,069,525.00	2,069,525.00
P1-U1-A2-013 Footing concrete	268,931.25	250,800.00	1,131,732.16	0.00	1,651,463.41	8,219.51/m³	91,747.97	101.03	2,662	1,154,957.48	1,154,957.48
P1-U1-A2-014 Brick masonry	603,431.25	0.00	1,370,040.00	0.00	1,973,471.25	5,192.66/m³	54,818.65	101.08	5,970	190,751.88	190,751.88
P1-U1-A2-015 Internal plaster	576,900.00	0.00	104,681.50	0.00	681,581.50	200.49/m²	19,473.76	101.93	5,660	1,546,813.50	1,522,064.48
P1-U1-A2-016 Electrical conduiting	598,162.50	0.00	0.00	0.00	598,162.50	100.14/Rm	18,126.14	110.12	5,432	184,800.00	184,800.00
P1-U1-A2-017 Structural steel erection	414,975.00	0.00	4,664,160.00	0.00	5,079,135.00	78,405.91/MT	220,831.96	117.29	3,538	4,665,600.00	4,665,600.00
P1-U2-A1-018 Excavation	253,418.75	351,390.50	0.00	0.00	604,809.25	356.26/m³	33,600.51	82.87	3,058	58,500.00	58,500.00
P1-U2-A1-019 PCC below footings	160,143.75	0.00	419,712.00	0.00	579,855.75	6,631.47/m³	64,428.42	101.23	1,582	434,940.00	434,940.00
P1-U2-A1-020 Footing reinforcement	231,362.50	0.00	2,986,118.00	0.00	3,217,480.50	66,642.10/MT	201,092.53	97.21	2,380	2,768,430.00	2,768,430.00
P1-U2-A1-021 Footing concrete	309,981.25	250,800.00	1,512,449.71	0.00	2,073,230.96	7,721.24/m³	109,117.42	102.57	3,022	1,476,587.50	1,476,587.50
P1-U2-A1-022 Column shuttering	535,668.75	0.00	0.00	0.00	535,668.75	627.88/m²	15,754.96	104.54	5,124	138,000.00	133,722.00
P1-U2-A1-023 Slab concrete	474,800.00	369,600.00	2,046,321.78	0.00	2,890,721.78	7,957.06/m³	107,063.77	103.49	4,588	2,199,605.58	2,140,656.15
P1-U2-A1-024 Brick masonry	402,031.25	0.00	2,177,547.75	0.00	2,579,579.00	4,353.50/m³	95,539.96	99.66	4,034	169,732.05	166,778.71
P1-U2-A1-025 Internal plaster	966,412.50	0.00	149,341.50	0.00	1,115,754.00	230.09/m²	18,291.05	101.64	9,508	2,089,128.50	2,089,128.50
P1-U2-A1-026 Electrical conduiting	662,737.50	0.00	0.00	0.00	662,737.50	110.78/Rm	16,164.33	110.42	6,002	204,600.00	204,600.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U2-A2-027 Footing reinforcement	297,375.00	0.00	2,016,310.00	0.00	2,313,685.00	70,971.93/MT	115,684.25	96.24	3,090	1,996,780.00	1,996,780.00
P1-U2-A2-028 Footing concrete	215,993.75	184,800.00	1,296,095.79	0.00	1,696,889.54	7,374.57/m³	121,206.40	100.09	2,158	1,299,223.13	1,299,223.13
P1-U2-A2-029 Column shuttering	422,143.75	0.00	0.00	0.00	422,143.75	361.16/m²	17,589.32	103.37	4,084	138,000.00	138,000.00
P1-U2-A2-030 Brick masonry	551,700.00	0.00	1,923,384.75	0.00	2,475,084.75	4,729.13/m³	70,716.71	101.27	5,448	191,937.44	191,937.44
P1-U2-A2-031 Internal plaster	857,731.25	0.00	129,321.50	0.00	987,052.75	235.31/m²	17,625.94	100.23	8,558	1,886,561.50	1,886,561.50
P1-U2-A2-032 Structural steel erection	509,825.00	0.00	4,924,800.00	0.00	5,434,625.00	79,453.58/MT	187,400.86	113.14	4,506	5,040,000.00	5,040,000.00
P1-U3-A1-033 Excavation	328,656.25	495,198.00	0.00	0.00	823,854.25	531.70/m³	31,686.70	83.88	3,918	66,300.00	66,300.00
P1-U3-A1-034 PCC below footings	241,481.25	0.00	549,024.00	0.00	790,505.25	6,911.22/m³	56,464.66	102.41	2,358	575,040.00	575,040.00
P1-U3-A1-035 Footing reinforcement	215,781.25	0.00	3,366,495.50	0.00	3,582,276.75	65,814.38/MT	298,523.06	98.17	2,198	3,202,165.00	3,202,165.00
P1-U3-A1-036 Column shuttering	357,581.25	0.00	0.00	0.00	357,581.25	463.26/m²	16,253.69	102.46	3,490	132,000.00	132,000.00
P1-U3-A1-037 Slab concrete	366,762.50	330,000.00	2,374,654.75	0.00	3,071,417.25	7,285.49/m³	127,975.72	102.22	3,588	2,471,869.15	2,471,869.15
P1-U3-A1-038 Brick masonry	593,475.00	0.00	1,805,858.25	0.00	2,399,333.25	4,882.75/m³	58,520.32	102.75	5,776	180,175.08	180,175.08
P1-U3-A1-039 Internal plaster	818,025.00	0.00	121,082.50	0.00	939,107.50	238.96/m²	18,782.15	102.15	8,008	1,903,528.00	1,742,679.88
P1-U3-A1-040 Electrical conduiting	448,200.00	0.00	0.00	0.00	448,200.00	160.07/Rm	18,675.00	113.18	3,960	217,800.00	171,408.60
P1-U3-A1-041 Structural steel erection	88,450.00	0.00	717,840.00	0.00	806,290.00	80,871.61/MT	161,258.00	112.82	784	3,780,000.00	747,684.00
P1-U3-A2-042 PCC below footings	186,325.00	0.00	491,520.00	0.00	677,845.00	6,619.58/m³	75,316.11	105.87	1,760	477,300.00	477,300.00
P1-U3-A2-043 Footing reinforcement	247,312.50	0.00	2,524,717.00	0.00	2,772,029.50	67,908.61/MT	163,060.56	97.75	2,530	2,292,185.00	2,292,185.00
P1-U3-A2-044 Footing concrete	213,043.75	211,200.00	1,207,943.26	0.00	1,632,187.01	7,611.04/m³	108,812.47	101.35	2,102	1,335,903.25	1,284,738.16
P1-U3-A2-045 Column shuttering	433,581.25	0.00	0.00	0.00	433,581.25	479.11/m²	15,485.04	103.04	4,208	120,000.00	118,980.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P1-U3-A2-046 Slab concrete	249,218.75	237,600.00	2,656,686.58	0.00	3,143,505.33	6,664.91/m³	184,912.08	99.93	2,494	2,609,602.53	2,609,602.53
P1-U3-A2-047 Brick masonry	353,181.25	0.00	2,064,137.25	0.00	2,417,318.50	4,303.81/m³	96,692.74	100.28	3,522	152,157.24	152,157.24
P1-U3-A2-048 Internal plaster	750,975.00	0.00	88,049.50	0.00	839,024.50	293.39/m²	17,851.59	102.59	7,320	1,946,727.00	1,268,097.97
P1-U3-A2-049 Electrical conduiting	381,493.75	0.00	0.00	0.00	381,493.75	170.54/Rm	18,166.37	111.61	3,418	138,600.00	84,116.34
P1-U3-A2-050 Structural steel erection	158,206.25	0.00	1,044,720.00	0.00	1,202,926.25	82,903.26/MT	133,658.47	116.16	1,362	4,982,400.00	1,080,682.56
P2-U1-A1-051 PCC below footings	133,768.75	0.00	657,840.00	0.00	791,608.75	5,776.06/m³	98,951.09	99.98	1,338	570,240.00	570,240.00
P2-U1-A1-052 Footing reinforcement	226,018.75	0.00	2,318,756.50	0.00	2,544,775.25	67,878.77/MT	181,769.66	98.35	2,298	2,499,335.00	2,396,362.40
P2-U1-A1-053 Column shuttering	235,662.50	0.00	0.00	0.00	235,662.50	174.39/m²	14,728.91	99.86	2,360	114,000.00	114,000.00
P2-U1-A1-054 Slab concrete	287,231.25	224,400.00	2,932,747.63	0.00	3,444,378.88	6,615.41/m³	215,273.68	102.36	2,806	2,468,716.53	2,468,716.53
P2-U1-A1-055 Internal plaster	920,231.25	0.00	154,231.00	0.00	1,074,462.25	214.70/m²	19,186.83	101.91	9,030	2,141,952.50	2,141,952.50
P2-U1-A1-056 Electrical conduiting	535,006.25	0.00	0.00	0.00	535,006.25	89.35/Rm	17,833.54	112.30	4,764	211,200.00	211,200.00
P2-U1-A1-057 Structural steel erection	239,631.25	0.00	1,719,360.00	0.00	1,958,991.25	82,034.81/MT	139,927.95	114.88	2,086	4,190,400.00	1,783,853.28
P2-U1-A2-058 Excavation	323,456.25	531,462.50	0.00	0.00	854,918.75	607.57/m³	31,663.66	82.39	3,926	85,800.00	85,800.00
P2-U1-A2-059 PCC below footings	157,693.75	0.00	690,816.00	0.00	848,509.75	5,895.70/m³	84,850.98	100.44	1,570	680,280.00	680,280.00
P2-U1-A2-060 Footing reinforcement	207,312.50	0.00	1,887,662.00	0.00	2,094,974.50	68,642.68/MT	161,151.88	101.62	2,040	1,926,485.00	1,926,485.00
P2-U1-A2-061 Column shuttering	258,943.75	0.00	0.00	0.00	258,943.75	285.59/m²	14,385.76	103.99	2,490	108,000.00	108,000.00
P2-U1-A2-062 Slab concrete	290,231.25	250,800.00	1,839,261.90	0.00	2,380,293.15	7,289.66/m³	125,278.59	99.19	2,926	1,860,808.30	1,860,808.30
P2-U1-A2-063 Brick masonry	555,362.50	0.00	1,752,607.50	0.00	2,307,970.00	4,839.53/m³	62,377.57	100.83	5,508	214,868.27	189,793.14
P2-U1-A2-064 Internal plaster	238,543.75	0.00	35,112.00	0.00	273,655.75	239.62/m²	18,243.72	102.56	2,326	1,416,173.00	506,989.93
P2-U1-A2-065 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	171,600.00	0.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P2-U1-A2-066 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	3,960,000.00	0.00
P2-U2-A1-067 Excavation	432,168.75	647,759.00	0.00	0.00	1,079,927.75	752.35/m³	32,725.08	83.72	5,162	89,700.00	89,700.00
P2-U2-A1-068 Footing concrete	320,787.50	264,000.00	1,192,509.55	0.00	1,777,297.05	8,394.96/m³	88,864.85	101.13	3,172	1,227,123.93	1,227,123.93
P2-U2-A1-069 Column shuttering	410,581.25	0.00	0.00	0.00	410,581.25	457.30/m²	14,157.97	104.74	3,920	102,000.00	102,000.00
P2-U2-A1-070 Slab concrete	367,150.00	303,600.00	1,953,719.37	0.00	2,624,469.37	7,566.58/m³	114,107.36	100.64	3,648	1,961,273.00	1,961,273.00
P2-U2-A1-071 Brick masonry	389,143.75	0.00	831,027.75	0.00	1,220,171.50	5,395.89/m³	45,191.54	102.78	3,786	174,247.23	89,179.73
P2-U2-A1-072 Internal plaster	133,350.00	0.00	26,218.50	0.00	159,568.50	187.60/m²	15,956.85	99.81	1,336	1,486,135.50	381,639.60
P2-U2-A1-073 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	158,400.00	0.00
P2-U2-A1-074 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	5,176,800.00	0.00
P2-U2-A2-075 Excavation	290,306.25	443,927.50	0.00	0.00	734,233.75	708.08/m³	31,923.21	83.09	3,494	89,700.00	89,700.00
P2-U2-A2-076 PCC below footings	178,350.00	0.00	395,136.00	0.00	573,486.00	6,966.55/m³	44,114.31	102.03	1,748	418,020.00	418,020.00
P2-U2-A2-077 Footing concrete	281,462.50	250,800.00	1,658,732.26	0.00	2,190,994.76	7,440.22/m³	115,315.51	101.54	2,772	1,706,336.45	1,706,336.45
P2-U2-A2-078 Column shuttering	482,931.25	0.00	0.00	0.00	482,931.25	477.24/m²	17,247.54	104.62	4,616	150,000.00	150,000.00
P2-U2-A2-079 Brick masonry	274,581.25	0.00	549,669.75	0.00	824,251.00	5,510.80/m³	48,485.35	101.77	2,698	191,127.47	69,398.38
P2-U2-A2-080 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,697,002.00	0.00
P2-U2-A2-081 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	145,200.00	0.00
P2-U2-A2-082 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	5,220,000.00	0.00
P2-U3-A1-083 Excavation	192,400.00	277,611.00	0.00	0.00	470,011.00	409.15/m³	31,334.07	81.25	2,368	62,400.00	62,400.00
P2-U3-A1-084 PCC below footings	110,993.75	0.00	800,208.00	0.00	911,201.75	5,465.79/m³	113,900.22	100.36	1,106	624,120.00	624,120.00
P2-U3-A1-085 Footing concrete	181,200.00	145,200.00	1,124,916.51	0.00	1,451,316.51	7,267.12/m³	131,937.86	103.42	1,752	1,141,304.38	1,141,304.38
P2-U3-A1-086 Column shuttering	350,318.75	0.00	0.00	0.00	350,318.75	307.11/m²	15,923.58	102.79	3,408	144,000.00	144,000.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P2-U3-A1-087 Slab concrete	211,300.00	184,800.00	1,986,389.30	0.00	2,382,489.30	6,755.96/m³	183,268.41	103.17	2,048	2,299,238.00	2,068,394.50
P2-U3-A1-088 Brick masonry	56,756.25	0.00	225,755.25	0.00	282,511.50	4,598.92/m³	70,627.88	100.99	562	163,867.41	17,337.17
P2-U3-A1-089 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,996,331.50	0.00
P2-U3-A1-090 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	158,400.00	0.00
P2-U3-A1-091 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	4,759,200.00	0.00
P2-U3-A2-092 Excavation	259,918.75	393,907.50	0.00	0.00	653,826.25	395.88/m³	32,691.31	83.47	3,114	93,600.00	93,600.00
P2-U3-A2-093 Footing concrete	306,500.00	237,600.00	2,231,695.57	0.00	2,775,795.57	7,006.05/m³	163,282.09	104.11	2,944	1,948,544.70	1,948,544.70
P2-U3-A2-094 Column shuttering	234,043.75	0.00	0.00	0.00	234,043.75	283.07/m²	18,003.37	104.58	2,238	108,000.00	91,400.40
P2-U3-A2-095 Slab concrete	30,393.75	26,400.00	124,371.12	0.00	181,164.87	8,204.93/m³	90,582.44	94.39	322	1,647,100.05	132,591.55
P2-U3-A2-096 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	198,053.45	0.00
P2-U3-A2-097 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,710,047.50	0.00
P2-U3-A2-098 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	224,400.00	0.00
P2-U3-A2-099 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	5,443,200.00	0.00
P3-U1-A1-100 Excavation	224,818.75	333,883.50	0.00	0.00	558,702.25	492.03/m³	32,864.84	83.33	2,698	62,400.00	62,400.00
P3-U1-A1-101 PCC below footings	138,737.50	0.00	512,544.00	0.00	651,281.50	6,099.28/m³	72,364.61	99.67	1,392	452,700.00	452,700.00
P3-U1-A1-102 Footing reinforcement	113,362.50	0.00	2,155,472.50	0.00	2,268,835.00	65,102.87/MT	283,604.38	97.06	1,168	3,331,265.00	2,194,637.38
P3-U1-A1-103 Footing concrete	21,500.00	26,400.00	161,040.32	0.00	208,940.32	7,308.16/m³	104,470.16	95.98	224	1,309,227.58	169,152.20
P3-U1-A1-104 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	102,000.00	0.00
P3-U1-A1-105 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,173,694.93	0.00
P3-U1-A1-106 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	198,271.01	0.00
P3-U1-A1-107 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,962,293.00	0.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P3-U1-A1-108 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	145,200.00	0.00
P3-U1-A2-109 Excavation	118,462.50	161,314.50	0.00	0.00	279,777.00	358.38/m³	31,086.33	83.42	1,420	70,200.00	39,796.38
P3-U1-A2-110 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	683,460.00	0.00
P3-U1-A2-111 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	3,371,420.00	0.00
P3-U1-A2-112 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,546,929.63	0.00
P3-U1-A2-113 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	138,000.00	0.00
P3-U1-A2-114 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,782,084.30	0.00
P3-U1-A2-115 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	179,193.12	0.00
P3-U1-A2-116 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,434,922.50	0.00
P3-U1-A2-117 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	211,200.00	0.00
P3-U1-A2-118 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	4,896,000.00	0.00
P3-U2-A1-119 Excavation	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	78,000.00	0.00
P3-U2-A1-120 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	631,680.00	0.00
P3-U2-A1-121 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,043,805.43	0.00
P3-U2-A1-122 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	138,000.00	0.00
P3-U2-A1-123 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,695,903.23	0.00
P3-U2-A1-124 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	186,161.73	0.00
P3-U2-A1-125 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,907,398.50	0.00
P3-U2-A1-126 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	204,600.00	0.00
P3-U2-A1-127 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	5,155,200.00	0.00
P3-U2-A2-128 Excavation	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	70,200.00	0.00
P3-U2-A2-129 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	665,820.00	0.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P3-U2-A2-130 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,390,360.00	0.00
P3-U2-A2-131 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,414,131.23	0.00
P3-U2-A2-132 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	203,266.88	0.00
P3-U2-A2-133 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,151,934.00	0.00
P3-U2-A2-134 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	171,600.00	0.00
P3-U3-A1-135 Excavation	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	85,800.00	0.00
P3-U3-A1-136 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	655,800.00	0.00
P3-U3-A1-137 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,006,105.00	0.00
P3-U3-A1-138 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,762,167.93	0.00
P3-U3-A1-139 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,241,918.45	0.00
P3-U3-A1-140 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	208,747.11	0.00
P3-U3-A1-141 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,070,071.00	0.00
P3-U3-A1-142 Electrical conduiting	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	217,800.00	0.00
P3-U3-A1-143 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	4,003,200.00	0.00
P3-U3-A2-144 Excavation	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	85,800.00	0.00
P3-U3-A2-145 PCC below footings	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	527,520.00	0.00
P3-U3-A2-146 Footing reinforcement	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,048,615.00	0.00
P3-U3-A2-147 Footing concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,615,649.18	0.00
P3-U3-A2-148 Column shuttering	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	108,000.00	0.00
P3-U3-A2-149 Slab concrete	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	2,423,856.28	0.00
P3-U3-A2-150 Brick masonry	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	197,470.59	0.00

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
P3-U3-A2-151 Internal plaster	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	1,926,916.00	0.00
P3-U3-A2-152 Structural steel erection	0.00	0.00	0.00	0.00	0.00	-	0.00	0.00	0	5,032,800.00	0.00
General / overheads	1,409,967.00	2,718,000.00	0.00	91,000.00	4,218,967.00	-	-	-	5,460	-	-
TOTAL	**32,887,073.25**	**11,218,986.50**	**93,249,795.81**	**91,000.00**	**137,446,855.56**				**316,734**	**207,276,267.64**	**94,118,508.16**

SUBCONTRACTOR-WISE MANPOWER & WORK DONE

Subcontractor	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Om Rebar Works	6,277.5	50,220	5,203,918.75	26	DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 84 m²; DWG-P1-U2-A1-S-103 / EQ-03 Pump set with motor: 2 Nos; DWG-P1-U2-A2-S-104 / 1454 Main steel – columns & beams: 40 MT; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 126 m²; DWG-P1-U3-A1-S-105 / 1475 Grating & handrail: 121.56 m²; DWG-P1-U3-A1-S-105 / 1465 Secondary steel – bracings: 35 MT; Footing concrete: 803.29 m³; DWG-P1-U3-A2-S-106 / 1466 Secondary steel – bracings: 35 MT; DWG-P1-U3-A2-S-106 / 1476 Grating & handrail: 119.95 m²; Internal plaster: 4250.23 m²; Footing reinforcement: 54.43 MT; Excavation: 1407.12 m³; Column shuttering: 2249.18 m²; Electrical conduiting: 11955.25 Rm; Structural steel erection: 107.13 MT; Brick masonry: 226.13 m³; PCC below footings: 106.78 m³; DWG-P1-U1-A2-S-102 / EQ-02 Pump set with motor: 2 Nos
Patil Masonry	3,358.75	26,870	2,659,356.25	15	DWG-P1-U1-A2-S-102 / 1452 Main steel – columns & beams: 60 MT; DWG-P1-U1-A2-S-102 / 1462 Secondary steel – bracings: 35 MT; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 126 m²; PCC below footings: 87.44 m³; Footing concrete: 200.92 m³; DWG-P1-U3-A1-S-105 / 1455 Main steel – columns & beams: 60 MT; DWG-P1-U3-A2-S-106 / 1456 Main steel – columns & beams: 38.18 MT; DWG-P1-U3-A2-S-106 / 1476 Grating & handrail: 81.49 m²; Excavation: 2684.96 m³; Column shuttering: 1168.84 m²; Brick masonry: 592.53 m³; Slab concrete: 542.74 m³; Electrical conduiting: 5987.9 Rm
Sai Concrete	9,975	79,800	8,104,856.25	26	DWG-P1-U1-A1-S-101 / 1461 Secondary steel – bracings: 35 MT; Footing reinforcement: 152.17 MT; DWG-P1-U3-A1-S-105 / 1475 Grating & handrail: 84 m²; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 84 m²; DWG-P1-U3-A2-S-106 / 1456 Main steel – columns & beams: 60 MT; DWG-P1-U3-A2-S-106 / 1476 Grating & handrail: 126 m²; PCC below footings: 258.3 m³; Brick masonry: 1000.27 m³; Footing concrete: 810.36 m³; Slab concrete: 1245.88 m³; Internal plaster: 13129.13 m²; Excavation: 1435.41 m³; Structural steel erection: 133.18 MT; Column shuttering: 906.69 m²

Subcontractor	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Shree Formwork	8,408	67,264	6,888,493.75	23	DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams: 95.49 MT; DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 84 m²; DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 126 m²; DWG-P1-U2-A2-S-104 / 1474 Grating & handrail: 124.36 m²; DWG-P1-U2-A2-S-104 / EQ-04 Pump set with motor: 2 Nos; Column shuttering: 2611.48 m²; Footing reinforcement: 74.97 MT; DWG-P1-U2-A2-S-104 / 1454 Main steel – columns & beams: 60 MT; DWG-P1-U3-A1-S-105 / 1475 Grating & handrail: 119.58 m²; Brick masonry: 1966.52 m³; Footing concrete: 230.1 m³; PCC below footings: 184.72 m³; Internal plaster: 7708.99 m²; Structural steel erection: 23.88 MT
Steelfab Erectors	6,870.25	54,962	5,603,956.25	27	Excavation: 5308.87 m³; DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 126 m²; DWG-P1-U1-A1-S-101 / 1451 Main steel – columns & beams: 144.09 MT; DWG-P1-U1-A2-S-102 / 1472 Grating & handrail: 122.7 m²; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 84 m²; DWG-P1-U2-A1-S-103 / 1453 Main steel – columns & beams: 37.9 MT; EQ-01 Pump set with motor: 0.5 Nos; DWG-P1-U2-A2-S-104 / 1464 Secondary steel – bracings: 35 MT; DWG-P1-U3-A1-S-105 / EQ-05 Pump set with motor: 2 Nos; DWG-P1-U3-A2-S-106 / EQ-06 Pump set with motor: 2 Nos; 1456 Main steel – columns & beams: 0.5 MT; Internal plaster: 5163.11 m²; 1463 Secondary steel – bracings: 1 MT; PCC below footings: 303.76 m³; Column shuttering: 3884.39 m²; Electrical conduiting: 8655.86 Rm; Slab concrete: 326.53 m³; EQ-03 Pump set with motor: 0.5 Nos
Volt Electricals	4,019.75	32,158	3,016,525.00	19	DWG-P1-U1-A1-S-101 / 1471 Grating & handrail: 126 m²; DWG-P1-U1-A1-S-101 / EQ-01 Pump set with motor: 2 Nos; Excavation: 5553.36 m³; DWG-P1-U2-A1-S-103 / 1463 Secondary steel – bracings: 33.27 MT; DWG-P1-U2-A1-S-103 / 1473 Grating & handrail: 126 m²; DWG-P1-U1-A2-S-102 / 1452 Main steel – columns & beams: 40 MT; DWG-P1-U2-A1-S-103 / 1453 Main steel – columns & beams: 57.08 MT; Footing concrete: 349.2 m³; PCC below footings: 121 m³; Footing reinforcement: 80.88 MT; Slab concrete: 1118.36 m³; DWG-P1-U3-A1-S-105 / 1455 Main steel – columns & beams: 38.96 MT; Brick masonry: 61.43 m³
TOTAL	**38,909.25**	**311,274**	**31,477,106.25**		

DEPARTMENT-WISE MANPOWER & ACTIVITIES

Department	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Civil	526.5	4,212	1,389,375.00	90	Excavation: 16389.72 m³; Footing reinforcement: 362.45 MT; Footing concrete: 2393.87 m³; PCC below footings: 1062 m³; Column shuttering: 10820.58 m²; Slab concrete: 3233.51 m³; Brick masonry: 3846.88 m³; Internal plaster: 30251.46 m²; Electrical conduiting: 26599.01 Rm; Structural steel erection: 264.19 MT
HVAC	156	1,248	20,592.00	0	

Department	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
TOTAL	**682.5**	**5,460**	**1,409,967.00**		