BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Hindrance register · All

Project ref: DEMO/2026

Contract no: 45/2026

HINDRANCE REGISTER

All

13	2	11	42
TOTAL	OPEN	RESOLVED	HOURS LOST

No.	From	To	Category	Description	Responsible	Hrs lost	Status	Action taken
1	19-May-2026	21-May-2026	Other	Work stopped – material delayed	Contractor	5	Resolved	
2	12-Jun-2026	14-Jun-2026	Material shortage	Work stopped – drawing not released	Consultant / PMC	2	Resolved	
3	01-Jul-2026	03-Jul-2026	Utility shifting	Work stopped – material delayed	Consultant / PMC	2	Resolved	
4	04-Jul-2026	06-Jul-2026	Material shortage	Work stopped – drawing not released	Contractor	4	Resolved	
5	07-Jul-2026	09-Jul-2026	Power / water	Work stopped – drawing not released	Consultant / PMC	2	Resolved	
6	28-Jul-2026	30-Jul-2026	Weather	Work stopped – material delayed	Contractor	3	Resolved	
7	26-Aug-2026	28-Aug-2026	Power / water	Work stopped – drawing not released	Consultant / PMC	3	Resolved	
8	09-Sep-2026	11-Sep-2026	Approval / permit	Work stopped – drawing not released	Consultant / PMC	5	Resolved	
9	12-Sep-2026	14-Sep-2026	Weather	Work stopped – drawing not released	Consultant / PMC	3	Resolved	
10	18-Sep-2026	20-Sep-2026	Labour shortage	Work stopped – drawing not released	Contractor	3	Resolved	
11	24-Sep-2026	26-Sep-2026	Material shortage	Work stopped – material delayed	Client	2	Resolved	
12	03-Nov-2026	-	Payment	Work stopped – drawing not released	Consultant / PMC	3	Open	
13	06-Nov-2026	-	Site access / clearance	Work stopped – material delayed	Client	5	Open	

HOURS LOST BY RESPONSIBILITY

Responsible party	Entries	Hours lost
Consultant / PMC	7	20
Contractor	4	15

Responsible party	Entries	Hours lost
Client	2	7