BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

DRAWING REGISTER & WORK COMPLETION

All drawings · quantities from the drawings, allocations to agencies, completion from the daily reports

6	0	24	12	0	4	1
DRAWINGS	COMPLETED DRAWINGS	ITEMS / EQUIPMENT	ITEMS NOT FULLY ALLOCA...	ITEMS OVER-ALLOCATED	WORK WITHOUT ALLOCAT...	DONE BEYOND DRAWING Q...

83,425,035.00	77,591,066.87	5,434,926.00	61,380,668.36	60,700,038.21
BOQ VALUE	VALUE OF WORK COMPLETED	UNALLOCATED VALUE	ALLOCATED TO AGENCIES (WORK ORDE...	PAYABLE FOR WORK DONE

DRAWING SUMMARY

Drawing	Title	Rev	WBS	Quantity	Allocated	Completed	Agencies	Status
DWG-P1-U1-A1-S-101	Structural steel & equipment – Area 1	R1	P1 Plant 1 › P1-U1 Unit 1 › P1-U1-A1 Area 1	135 MT · 420 m² · 4 Nos	76.7%	80.8%	4	In progress
DWG-P1-U1-A2-S-102	Structural steel & equipment – Area 2	R1	P1 Plant 1 › P1-U1 Unit 1 › P1-U1-A2 Area 2	135 MT · 420 m² · 4 Nos	76.7%	76.4%	5	In progress
DWG-P1-U2-A1-S-103	Structural steel & equipment – Area 1	R1	P1 Plant 1 › P1-U2 Unit 2 › P1-U2-A1 Area 1	135 MT · 420 m² · 4 Nos	76.7%	79.4%	4	In progress
DWG-P1-U2-A2-S-104	Structural steel & equipment – Area 2	R1	P1 Plant 1 › P1-U2 Unit 2 › P1-U2-A2 Area 2	135 MT · 420 m² · 4 Nos	76.7%	76.5%	4	In progress
DWG-P1-U3-A1-S-105	Structural steel & equipment – Area 1	R1	P1 Plant 1 › P1-U3 Unit 3 › P1-U3-A1 Area 1	135 MT · 420 m² · 4 Nos	76.7%	75.6%	6	In progress
DWG-P1-U3-A2-S-106	Structural steel & equipment – Area 2	R1	P1 Plant 1 › P1-U3 Unit 3 › P1-U3-A2 Area 2	135 MT · 420 m² · 4 Nos	76.7%	75.7%	4	In progress

VALUE BY DRAWING

BOQ value = qty × BOQ rate · allocated / payable = qty × unit price payable to the agency

Drawing	Title	BOQ value	Completed value	Unallocated value	Allocated value (WO)	Payable for work done	Balance on work orders
DWG-P1-U1-A1-S-101	Structural steel & equipment – Area 1	13,904,172.50	13,173,351.50	905,821.00	10,074,812.63	10,074,812.63	0.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Drawing	Title	BOQ value	Completed value	Unallocated value	Allocated value (WO)	Payable for work done	Balance on work orders
DWG-P1-U1-A2-S-102	Structural steel & equipment – Area 2	13,904,172.50	12,990,265.68	905,821.00	10,016,474.98	10,010,329.75	6,145.23
DWG-P1-U2-A1-S-103	Structural steel & equipment – Area 1	13,904,172.50	12,684,598.63	905,821.00	10,186,692.08	9,740,549.97	446,142.11
DWG-P1-U2-A2-S-104	Structural steel & equipment – Area 2	13,904,172.50	12,994,333.09	905,821.00	10,423,163.71	10,419,948.98	3,214.73
DWG-P1-U3-A1-S-105	Structural steel & equipment – Area 1	13,904,172.50	12,883,341.27	905,821.00	9,781,736.50	9,697,492.24	84,244.26
DWG-P1-U3-A2-S-106	Structural steel & equipment – Area 2	13,904,172.50	12,865,176.70	905,821.00	10,897,788.46	10,756,904.64	140,883.82
	TOTAL	**83,425,035.00**	**77,591,066.87**	**5,434,926.00**	**61,380,668.36**	**60,700,038.21**	**680,630.15**

DWG-P1-U1-A1-S-101 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 1

In progress · 80.83 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1451	Main steel – columns & beams	BOQ	MT	100	100	0	239.58	0	100%	Steelfab Erectors: 60 → done 144.09 (100 %) ▲ +84.09 over allocation; Shree Formwork: 40 → done 95.49 (100 %) ▲ +55.49 over allocation
1461	Secondary steel – bracings	Part	MT	35	35	0	35	0	100%	Sai Concrete: 35 → done 35 (100 %)
1471	Grating & handrail	BOQ	m²	420	336	84	336	84	80%	Steelfab Erectors: 126 → done 126 (100 %); Volt Electricals: 126 → done 126 (100 %); Shree Formwork: 84 → done 84 (100 %)
EQ-01	Pump set with motor	Equipment	Nos	4	2	2	2.5	1.5	62.5%	Volt Electricals: 2 → done 2 (100 %); Steelfab Erectors: done 0.5 (no allocation!)

DWG-P1-U1-A2-S-102 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 2

In progress · 76.4 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1452	Main steel – columns & beams	BOQ	MT	100	100	0	100	0	100%	Patil Masonry: 60 → done 60 (100 %); Volt Electricals: 40 → done 40 (100 %)
1462	Secondary steel – bracings	Part	MT	35	35	0	35	0	100%	Patil Masonry: 35 → done 35 (100 %)
1472	Grating & handrail	BOQ	m²	420	336	84	332.7	87.3	79.2%	Shree Formwork: 126 → done 126 (100 %); Steelfab Erectors: 126 → done 122.7 (97.38 %); Om Rebar Works: 84 → done 84 (100 %)

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
EQ-02	Pump set with motor	Equipment	Nos	4	2	2	2	2	50%	Om Rebar Works: 2 → done 2 (100 %)

DWG-P1-U2-A1-S-103 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 1

In progress · 79.41 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1453	Main steel – columns & beams	BOQ	MT	100	100	0	94.98	5.02	95%	Volt Electricals: 60 → done 57.08 (95.13 %); Steelfab Erectors: 40 → done 37.9 (94.75 %)
1463	Secondary steel – bracings	Part	MT	35	35	0	34.27	0.73	97.9%	Volt Electricals: 35 → done 33.27 (95.06 %); Steelfab Erectors: done 1 (no allocation!)
1473	Grating & handrail	BOQ	m²	420	336	84	336	84	80%	Patil Masonry: 126 → done 126 (100 %); Volt Electricals: 126 → done 126 (100 %); Steelfab Erectors: 84 → done 84 (100 %)
EQ-03	Pump set with motor	Equipment	Nos	4	2	2	2.5	1.5	62.5%	Om Rebar Works: 2 → done 2 (100 %); Steelfab Erectors: done 0.5 (no allocation!)

DWG-P1-U2-A2-S-104 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 2

In progress · 76.54 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1454	Main steel – columns & beams	BOQ	MT	100	100	0	100	0	100%	Shree Formwork: 60 → done 60 (100 %); Om Rebar Works: 40 → done 40 (100 %)
1464	Secondary steel – bracings	Part	MT	35	35	0	35	0	100%	Steelfab Erectors: 35 → done 35 (100 %)
1474	Grating & handrail	BOQ	m²	420	336	84	334.36	85.64	79.6%	Om Rebar Works: 126 → done 126 (100 %); Shree Formwork: 126 → done 124.36 (98.7 %); Sai Concrete: 84 → done 84 (100 %)
EQ-04	Pump set with motor	Equipment	Nos	4	2	2	2	2	50%	Shree Formwork: 2 → done 2 (100 %)

DWG-P1-U3-A1-S-105 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 1

In progress · 75.55 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1455	Main steel – columns & beams	BOQ	MT	100	100	0	98.96	1.04	99%	Patil Masonry: 60 → done 60 (100 %); Volt Electricals: 40 → done 38.96 (97.4 %)
1465	Secondary steel – bracings	Part	MT	35	35	0	35	0	100%	Om Rebar Works: 35 → done 35 (100 %)

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1475	Grating & handrail	BOQ	m²	420	336	84	325.14	94.86	77.4%	Om Rebar Works: 126 → done 121.56 (96.48 %); Shree Formwork: 126 → done 119.58 (94.9 %); Sai Concrete: 84 → done 84 (100 %)
EQ-05	Pump set with motor	Equipment	Nos	4	2	2	2	2	50%	Steelfab Erectors: 2 → done 2 (100 %)

DWG-P1-U3-A2-S-106 R1 – STRUCTURAL STEEL & EQUIPMENT – AREA 2

In progress · 75.66 % done

Item	Description	Type	Unit	Qty	Allocated	Unallocated	Completed	Balance	Progress	Agencies (allocated → done)
1456	Main steel – columns & beams	BOQ	MT	100	100	0	98.68	1.32	98.7%	Sai Concrete: 60 → done 60 (100 %); Patil Masonry: 40 → done 38.18 (95.45 %); Steelfab Erectors: done 0.5 (no allocation!)
1466	Secondary steel – bracings	Part	MT	35	35	0	35	0	100%	Om Rebar Works: 35 → done 35 (100 %)
1476	Grating & handrail	BOQ	m²	420	336	84	327.44	92.56	78%	Om Rebar Works: 126 → done 119.95 (95.2 %); Sai Concrete: 126 → done 126 (100 %); Patil Masonry: 84 → done 81.49 (97.01 %)
EQ-06	Pump set with motor	Equipment	Nos	4	2	2	2	2	50%	Steelfab Erectors: 2 → done 2 (100 %)

WORK ORDERS: AGENCY, UNIT PRICE AND VALUE

one line per allocation

Drawing	Item	Description	Agency	Work order	Unit	Allocated	Done	Unit price	Allocated value	Payable	Balance value
DWG-P1-U1-A1-S-101	1451	Main steel – columns & beams	Steelfab Erectors	WO-797	MT	60	144.09	60,350.36	3,621,021.60	3,621,021.60	0.00
DWG-P1-U1-A1-S-101	1451	Main steel – columns & beams	Shree Formwork	WO-655	MT	40	95.49	69,700.41	2,788,016.40	2,788,016.40	0.00
DWG-P1-U1-A1-S-101	1461	Secondary steel – bracings	Sai Concrete	WO-101	MT	35	35	73,100.43	2,558,515.05	2,558,515.05	0.00
DWG-P1-U1-A1-S-101	1471	Grating & handrail	Steelfab Erectors	WO-103	m²	126	126	1,715.18	216,112.68	216,112.68	0.00
DWG-P1-U1-A1-S-101	1471	Grating & handrail	Volt Electricals	WO-102	m²	126	126	1,886.69	237,722.94	237,722.94	0.00
DWG-P1-U1-A1-S-101	1471	Grating & handrail	Shree Formwork	WO-104	m²	84	84	1,862.19	156,423.96	156,423.96	0.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Drawing	Item	Description	Agency	Work order	Unit	Allocated	Done	Unit price	Allocated value	Payable	Balance value
DWG-P1-U1-A1-S-101	EQ-01	Pump set with motor	Volt Electricals	WO-105	Nos	2	2	248,500.00	497,000.00	497,000.00	0.00
DWG-P1-U1-A1-S-101	EQ-01	Pump set with motor	Steelfab Erectors	(no allocation)	Nos	0	0.5	0.00	0.00	0.00	0.00
DWG-P1-U1-A2-S-102	1452	Main steel – columns & beams	Patil Masonry	WO-255	MT	60	60	68,000.40	4,080,024.00	4,080,024.00	0.00
DWG-P1-U1-A2-S-102	1452	Main steel – columns & beams	Volt Electricals	WO-693	MT	40	40	62,050.36	2,482,014.40	2,482,014.40	0.00
DWG-P1-U1-A2-S-102	1462	Secondary steel – bracings	Patil Masonry	WO-106	MT	35	35	67,150.40	2,350,264.00	2,350,264.00	0.00
DWG-P1-U1-A2-S-102	1472	Grating & handrail	Shree Formwork	WO-108	m²	126	126	1,715.18	216,112.68	216,112.68	0.00
DWG-P1-U1-A2-S-102	1472	Grating & handrail	Steelfab Erectors	WO-107	m²	126	122.7	1,862.19	234,635.94	228,490.71	6,145.23
DWG-P1-U1-A2-S-102	1472	Grating & handrail	Om Rebar Works	WO-109	m²	84	84	1,862.19	156,423.96	156,423.96	0.00
DWG-P1-U1-A2-S-102	EQ-02	Pump set with motor	Om Rebar Works	WO-110	Nos	2	2	248,500.00	497,000.00	497,000.00	0.00
DWG-P1-U2-A1-S-103	1453	Main steel – columns & beams	Volt Electricals	WO-155	MT	60	57.08	71,400.42	4,284,025.20	4,075,535.97	208,489.23
DWG-P1-U2-A1-S-103	1453	Main steel – columns & beams	Steelfab Erectors	WO-959	MT	40	37.9	62,050.36	2,482,014.40	2,351,708.64	130,305.76
DWG-P1-U2-A1-S-103	1463	Secondary steel – bracings	Volt Electricals	WO-111	MT	35	33.27	62,050.36	2,171,762.60	2,064,415.48	107,347.12
DWG-P1-U2-A1-S-103	1463	Secondary steel – bracings	Steelfab Erectors	(no allocation)	MT	0	1	0.00	0.00	0.00	0.00
DWG-P1-U2-A1-S-103	1473	Grating & handrail	Patil Masonry	WO-112	m²	126	126	1,715.18	216,112.68	216,112.68	0.00
DWG-P1-U2-A1-S-103	1473	Grating & handrail	Volt Electricals	WO-113	m²	126	126	2,131.72	268,596.72	268,596.72	0.00
DWG-P1-U2-A1-S-103	1473	Grating & handrail	Steelfab Erectors	WO-114	m²	84	84	2,180.72	183,180.48	183,180.48	0.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Drawing	Item	Description	Agency	Work order	Unit	Allocated	Done	Unit price	Allocated value	Payable	Balance value
DWG-P1-U2-A1-S-103	EQ-03	Pump set with motor	Om Rebar Works	WO-115	Nos	2	2	290,500.00	581,000.00	581,000.00	0.00
DWG-P1-U2-A1-S-103	EQ-03	Pump set with motor	Steelfab Erectors	(no allocation)	Nos	0	0.5	0.00	0.00	0.00	0.00
DWG-P1-U2-A2-S-104	1454	Main steel – columns & beams	Shree Formwork	WO-560	MT	60	60	67,150.40	4,029,024.00	4,029,024.00	0.00
DWG-P1-U2-A2-S-104	1454	Main steel – columns & beams	Om Rebar Works	WO-623	MT	40	40	71,400.42	2,856,016.80	2,856,016.80	0.00
DWG-P1-U2-A2-S-104	1464	Secondary steel – bracings	Steelfab Erectors	WO-116	MT	35	35	66,300.39	2,320,513.65	2,320,513.65	0.00
DWG-P1-U2-A2-S-104	1474	Grating & handrail	Om Rebar Works	WO-118	m²	126	126	1,837.69	231,548.94	231,548.94	0.00
DWG-P1-U2-A2-S-104	1474	Grating & handrail	Shree Formwork	WO-117	m²	126	124.36	1,960.20	246,985.20	243,770.47	3,214.73
DWG-P1-U2-A2-S-104	1474	Grating & handrail	Sai Concrete	WO-119	m²	84	84	1,715.18	144,075.12	144,075.12	0.00
DWG-P1-U2-A2-S-104	EQ-04	Pump set with motor	Shree Formwork	WO-120	Nos	2	2	297,500.00	595,000.00	595,000.00	0.00
DWG-P1-U3-A1-S-105	1455	Main steel – columns & beams	Patil Masonry	WO-447	MT	60	60	63,750.38	3,825,022.80	3,825,022.80	0.00
DWG-P1-U3-A1-S-105	1455	Main steel – columns & beams	Volt Electricals	WO-350	MT	40	38.96	59,500.35	2,380,014.00	2,318,133.64	61,880.36
DWG-P1-U3-A1-S-105	1465	Secondary steel – bracings	Om Rebar Works	WO-121	MT	35	35	65,450.38	2,290,763.30	2,290,763.30	0.00
DWG-P1-U3-A1-S-105	1475	Grating & handrail	Om Rebar Works	WO-123	m²	126	121.56	2,131.72	268,596.72	259,131.88	9,464.84
DWG-P1-U3-A1-S-105	1475	Grating & handrail	Shree Formwork	WO-122	m²	126	119.58	2,009.20	253,159.20	240,260.14	12,899.06
DWG-P1-U3-A1-S-105	1475	Grating & handrail	Sai Concrete	WO-124	m²	84	84	2,180.72	183,180.48	183,180.48	0.00
DWG-P1-U3-A1-S-105	EQ-05	Pump set with motor	Steelfab Erectors	WO-125	Nos	2	2	290,500.00	581,000.00	581,000.00	0.00

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Drawing	Item	Description	Agency	Work order	Unit	Allocated	Done	Unit price	Allocated value	Payable	Balance value
DWG-P1-U3-A2-S-106	1456	Main steel – columns & beams	Sai Concrete	WO-992	MT	60	60	74,800.44	4,488,026.40	4,488,026.40	0.00
DWG-P1-U3-A2-S-106	1456	Main steel – columns & beams	Patil Masonry	WO-932	MT	40	38.18	68,000.40	2,720,016.00	2,596,255.27	123,760.73
DWG-P1-U3-A2-S-106	1456	Main steel – columns & beams	Steelfab Erectors	(no allocation)	MT	0	0.5	0.00	0.00	0.00	0.00
DWG-P1-U3-A2-S-106	1466	Secondary steel – bracings	Om Rebar Works	WO-126	MT	35	35	70,550.42	2,469,264.70	2,469,264.70	0.00
DWG-P1-U3-A2-S-106	1476	Grating & handrail	Om Rebar Works	WO-127	m²	126	119.95	1,935.70	243,898.20	232,187.22	11,710.99
DWG-P1-U3-A2-S-106	1476	Grating & handrail	Sai Concrete	WO-128	m²	126	126	1,813.18	228,460.68	228,460.68	0.00
DWG-P1-U3-A2-S-106	1476	Grating & handrail	Patil Masonry	WO-129	m²	84	81.49	2,156.22	181,122.48	175,710.37	5,412.11
DWG-P1-U3-A2-S-106	EQ-06	Pump set with motor	Steelfab Erectors	WO-130	Nos	2	2	283,500.00	567,000.00	567,000.00	0.00

SUBCONTRACTOR-WISE DRAWING WORK

Agency	Unit	Allocated	Done	Balance	Progress	Drawings	Items	Done without allocation	Allocated value	Payable	Work orders
Om Rebar Works	m²	462	451.51	10.49	97.7%	4	4	0	900,467.82	879,292.00	WO-109, WO-118, WO-123, WO-127
Om Rebar Works	MT	110	110	0	100%	3	3	0	7,616,044.80	7,616,044.80	WO-623, WO-121, WO-126
Om Rebar Works	Nos	4	4	0	100%	2	2	0	1,078,000.00	1,078,000.00	WO-110, WO-115
Patil Masonry	m²	210	207.49	2.51	98.8%	2	2	0	397,235.16	391,823.05	WO-112, WO-129
Patil Masonry	MT	195	193.18	1.82	99.1%	3	4	0	12,975,326.80	12,851,566.07	WO-255, WO-106, WO-447, WO-932
Sai Concrete	m²	294	294	0	100%	3	3	0	555,716.28	555,716.28	WO-119, WO-124, WO-128

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Agency	Unit	Allocated	Done	Balance	Progress	Drawings	Items	Done without allocation	Allocated value	Payable	Work orders
Sai Concrete	MT	95	95	0	100%	2	2	0	7,046,541.45	7,046,541.45	WO-101, WO-992
Shree Formwork	m²	462	453.94	8.06	98.3%	4	4	0	872,681.04	856,567.25	WO-104, WO-108, WO-117, WO-122
Shree Formwork	MT	100	155.49	0	100%	2	2	0	6,817,040.40	6,817,040.40	WO-655, WO-560
Shree Formwork	Nos	2	2	0	100%	1	1	0	595,000.00	595,000.00	WO-120
Steelfab Erectors	m²	336	332.7	3.3	99%	3	3	0	633,929.10	627,783.87	WO-103, WO-107, WO-114
Steelfab Erectors	MT	135	218.49	2.1	100%	4	5	1.5	8,423,549.65	8,293,243.89	WO-797, WO-959, WO-116
Steelfab Erectors	Nos	4	5	0	100%	4	4	1	1,148,000.00	1,148,000.00	WO-125, WO-130
Volt Electricals	m²	252	252	0	100%	2	2	0	506,319.66	506,319.66	WO-102, WO-113
Volt Electricals	MT	175	169.31	5.69	96.8%	3	4	0	11,317,816.20	10,940,099.49	WO-693, WO-155, WO-111, WO-350
Volt Electricals	Nos	2	2	0	100%	1	1	0	497,000.00	497,000.00	WO-105

NEEDS ATTENTION: UNALLOCATED, OVER-ALLOCATED, WORKED WITHOUT ALLOCATION OR DONE BEYOND QUANTITY

15 items

Drawing	Item	Description	Unit	Qty	Unallocated	Over-allocated	Done without allocation	Done beyond drawing qty	Agencies beyond allocation
DWG-P1-U1-A1-S-101	1451	Main steel – columns & beams	MT	100	0	0	0	139.58	Steelfab Erectors +84.09; Shree Formwork +55.49
DWG-P1-U1-A1-S-101	1471	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U1-A1-S-101	EQ-01	Pump set with motor	Nos	4	2	0	0.5	0	
DWG-P1-U1-A2-S-102	1472	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U1-A2-S-102	EQ-02	Pump set with motor	Nos	4	2	0	0	0	
DWG-P1-U2-A1-S-103	1463	Secondary steel – bracings	MT	35	0	0	1	0	
DWG-P1-U2-A1-S-103	1473	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U2-A1-S-103	EQ-03	Pump set with motor	Nos	4	2	0	0.5	0	

BuildRight

BuildRight Infra Pvt Ltd

Metro Depot – Civil & Track Works

Drawing register & work completion · All drawings

Project ref: DEMO/2026

Contract no: 45/2026

Drawing	Item	Description	Unit	Qty	Unallocated	Over-allocated	Done without allocation	Done beyond drawing qty	Agencies beyond allocation
DWG-P1-U2-A2-S-104	1474	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U2-A2-S-104	EQ-04	Pump set with motor	Nos	4	2	0	0	0	
DWG-P1-U3-A1-S-105	1475	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U3-A1-S-105	EQ-05	Pump set with motor	Nos	4	2	0	0	0	
DWG-P1-U3-A2-S-106	1456	Main steel – columns & beams	MT	100	0	0	0.5	0	
DWG-P1-U3-A2-S-106	1476	Grating & handrail	m²	420	84	0	0	0	
DWG-P1-U3-A2-S-106	EQ-06	Pump set with motor	Nos	4	2	0	0	0	