BuildRight

BuildRight Infra Pvt Ltd

Sample – Water Treatment Plant

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

ACTIVITY PROGRESS & COST REPORT

Whole project · calendar 8 h/day

34.05 %	54.17 %	0 / 4	1	2	728
OVERALL PROGRESS	PLANNED TO DATE	COMPLETED	IN PROGRESS	DELAYED	MAN-HOURS

P1 TREATMENT PLANT › U1 CLARIFIER

3 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
C-100	Excavation	Mechanised	Civil	m³	1,800	610	1,190	33.9%	84.62	06-Nov-2026	20-Nov-2026	152.5	Delayed
C-110	Raft reinforcement	Conventional	Om Rebar Works / Civil	MT	42	15.1	26.9	36%	54.55	06-Nov-2026	20-Nov-2026	3.78	Delayed
C-120	Wall shuttering	Conventional shuttering	Shree Formwork / Civil	m²	950	114	836	12%	16.67	09-Nov-2026	28-Nov-2026	57	In progress

P1 TREATMENT PLANT › U2 FILTER HOUSE

1 activities

Code	Activity	Method	Agency / Dept.	Unit	Planned	Done	Balance	Progress	Plan %	Start	Forecast	Avg/day	Status
C-200	Filter house footing	Pump placement	Shree Formwork / Civil	m³	120	0	120	0%	0	-	21-Nov-2026	0	Not started

COST BY ACTIVITY

₹ 1,102,200.00

98,800.00	67,200.00	936,200.00	0.00	1,102,200.00	3,183,000.00
MANPOWER (₹)	MACHINERY (₹)	MATERIAL (₹)	NON-MATERIAL (₹)	ACTUAL TOTAL (₹)	PLANNED BUDGET (₹)

BuildRight

BuildRight Infra Pvt Ltd

Sample – Water Treatment Plant

Progress & cost · Whole project

Project ref: DEMO/2026

Contract no: 45/2026

Activity	Manpower	Machinery	Material	Non-material	Total	Cost / unit	Cost / day	Labour / man-hr	Man-hrs	Budget	Earned value
C-100 Excavation	0.00	67,200.00	0.00	0.00	67,200.00	110.16/m³	16,800.00	0.00	0	249,600.00	84,589.44
C-110 Raft reinforcement	36,000.00	0.00	936,200.00	0.00	972,200.00	64,384.11/MT	243,050.00	112.50	320	2,703,000.00	971,728.50
C-120 Wall shuttering	31,050.00	0.00	0.00	0.00	31,050.00	272.37/m²	15,525.00	102.14	304	230,400.00	27,648.00
General / overheads	31,750.00	0.00	0.00	0.00	31,750.00	-	-	-	104	-	-
TOTAL	**98,800.00**	**67,200.00**	**936,200.00**	**0.00**	**1,102,200.00**				**728**	**3,183,000.00**	**1,083,965.94**

SUBCONTRACTOR-WISE MANPOWER & WORK DONE

Subcontractor	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
(unassigned)	0	0	0.00	1	Excavation: 610 m³
Om Rebar Works	40	320	36,000.00	3	Raft reinforcement: 15.1 MT; WTP-ST-1001 / 1457 Main steel: 26 MT; WTP-ME-2001 / EQ-01 Backwash pump set: 1 Nos
Shree Formwork	38	304	31,050.00	2	Wall shuttering: 114 m²; WTP-ST-1001 / 1457 Main steel: 8 MT
TOTAL	**78**	**624**	**67,050.00**		

DEPARTMENT-WISE MANPOWER & ACTIVITIES

Department	Man-days	Man-hours	Cost (₹)	Activities	Work done (quantity)
Civil	9	72	23,750.00	3	Excavation: 610 m³; Raft reinforcement: 15.1 MT; Wall shuttering: 114 m²
Safety (HSE)	4	32	8,000.00	0	
TOTAL	**13**	**104**	**31,750.00**		